

Section 2 - Form NC10-028-07

NOTICE TO PROCEED

WILLIAM BURGESS EXTENSION NEW

To: Jacksonville Eighteen Construction, Inc. Date: 09/17/10
345 Cumberland Industrial Court Project: Bid No. NC10-028
St. Augustine, FL 32095 Contract No. CM1639

You are hereby notified to commence work in accordance with the Agreement dated the 9th day of August, 2010, on or before the 20th day of September, 2010, and you are to substantially complete the Work within 210 consecutive calendar days, and fully complete the Project in a total of 270 days after the date of this Notice to Proceed. The Date of Substantial Completion is therefore April 17, 2011 and Completion of all Work is therefore June 16, 2011.

OWNER:

BOARD OF COUNTY COMMISSIONERS
NASSAU COUNTY, FLORIDA


Jonathan Page, P.E.
Its: Representative

ACCEPTANCE OF NOTICE

Receipt of the above Notice To Proceed is hereby
acknowledged by:

Eddie Smith, this 20 day
of September, 2010.

Eddie Smith
By: Eddie Smith
Its: Pacs

CS-10-138

CM 1639

CERTIFICATE OF SUBSTANTIAL COMPLETION

RECEIVED

2011 JUL 28 AM 10:14

Project: **William Burgess Extension from Harts Road to US-17**

COUNTY ATTORNEY

Purchase Order No: 10000615-00

Contract Date: 08/09/10

This Certificate of Substantial Completion applies to:

All work under Contract [] Portion of work described as follows:

The Work to which this Certificate applies has been inspected by authorized representatives of the COUNTY and the CONTRACTOR and that Work is hereby declared to be substantially complete in accordance with the Contract Documents on : July 25, 2011
DATE

A tentative list of items to be completed or corrected is attached hereto. This list may not be all-inclusive, and the failure to include an item in it does not alter the responsibility of CONTRACTOR to complete all the Work in accordance with the Contract Documents. The items in the tentative list shall be completed or corrected by CONTRACTOR within 60 days of the above date of Substantial Completion.

The date of Substantial Completion is the date upon which all guarantees and warranties begin.

SIGNED:

NASSAU COUNTY OPERATIONS DEPARTMENT

By: [Signature]

DATE: 7-25-11

NASSAU COUNTY CONSTRUCTION INSPECTOR

By: [Signature]

Greg Dutton, Wilbur Smith Associates

DATE: 07/25/11

NASSAU COUNTY PROJECT MANAGER

By: [Signature]

Jonathan Page

DATE: 7/25/11

CONSULTING ENGINEER / ARCHITECT, ETC.:

By: [Signature]

Nick Gillette, Gillette & Associates

DATE: 7/25/11

CONTRACTOR:

By: [Signature]

Jacksonville Eighteen

DATE: 7/25/11

TENTATIVE LIST OF ITEMS TO BE COMPLETED OR CORRECTED
(PUNCH LIST)

Date: July 25, 2011

Purchase Order No: 10000615-00

Project: William Burgess Extension from Harts Road to US-17

Contractor: Jacksonville Eighteen Construction, Inc.

This list may not be all-inclusive, and the failure to include an item does not alter the responsibility of the CONTRACTOR to complete all the Work in accordance with the Contract Documents.

NO:

ITEM:

- 1 Complete ^{all} thermoplastic striping ~~within~~ 30 days from paving performed on 07/21/11.
- 2 Complete sign installatims. Place stamps on all signs. Check need for caps.
- 3 Fix break-away foundations @ Stop signs located at Harts Rd. & William Burgess
- 4 Install object markers at inlet locations along EB travel lane.
- 5 Complete work @ Harts Rd. and CSX crossing.
- 6. Check ditch blocks. Roll down to below EP elevation.
- 7 Re-establish grassing where it did not take.
- 8 control weed growth
- 9 General clean-up, trash removal, brooming of roadway/sidewalk

END OF SECTION