

CS-20-131

CHANGE ORDER APPROVAL FORM

PROJECT: County Road 115 Road Improvements

CHANGE ORDER NUMBER: 3

DATE: 1/11/2021

CONTRACT NUMBER: CM2731

TO CONTRACTOR: Anderson Columbia Co. Inc.

Reason for Change Order: The undersigned parties agree to amend this Contract by incorporating weather and holidays during the period of 9/21/20 through 12/16/20. The Contractor was unable to perform work on 10/5/20, 10/6/20, 10/21/20, 11/10/20, 11/11/20, 11/12/20, 11/26/20, 11/27/20, 11/30/20, 12/1/20, 12/7/20 and 12/16/20. Therefore, twelve (12) additional days are being added to the Contract Time.

Original Contract Sum.....	\$	<u>6,769,323.25</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>645,633.16</u>
Contract Sum Prior to This Change Order.....	\$	<u>7,414,956.41</u>
Amount of This Change Order (Add).....	\$	<u>0.00</u>
New Contract Sum Including this Change Order.....	\$	<u>7,414,956.41</u>

The Contract Time will be **increased** 12 (Twelve) days
 Previous estimated Substantial Completion: 12/04/2020 Final Completion: 01/18/2021
 New estimated Substantial Completion: 12/16/2020 Final Completion: 01/30/2021

APPROVED BY: [Signature] DATE: 1/13/2021
 Robert Companion, Engineering Services

APPROVED BY: [Signature] DATE: 1/15/21
 Brian Simmons, Procurement Manager *AS TO NO-COST EXTENSIONS*

APPROVED BY: [Signature] DATE: 1/21/21
 Megan Diehl, Office of Management and Budget

APPROVED BY: [Signature] DATE: 1/21/21
 Michael Mullin, County Atty / Contract Management

APPROVED BY: [Signature] DATE: 1/21/21
 Taco E. Pope, AICP, County Manager

APPROVED BY: N/A
 Thomas R. Ford, Chairman

DATE: _____

ATTEST: N/A
 John A. Crawford, Clerk of Courts

DATE: _____

Account No(s). **63470541-563100 115SB**

SECTION 00 63 63

CHANGE ORDER REQUEST FORM

Change Order No. 03

PROJECT CR-115 Road Improvement

DATE OF ISSUANCE 12/18/2020 EFFECTIVE DATE 12/18/2020

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No.: CM2731

CONTRACTOR- Anderson Columbia Co., Inc.

ENGINEER / ARCHITECT- Elton Alan

You are directed to make the following changes in the Contract Documents.

The undersigned parties agree to amend this Contract by incorporating weather and holidays during the period of 9/21/20 through 12/16/20. Per the project plan set (Sheet No. 23, Note No. 32), Standard General Conditions of the Construction Contract (6.2; Labor; Working Hours), and the 2019 (July) FDOT Standard Specifications (8-6.4; Suspension of Contractor's Operations - Holidays and Special Events and 8-7.3.2; Cont. pg 2

Attachments: (List documents supporting change) CCEI Daily Work Reports, and Contract Time Tracking Log

<p>CHANGE IN CONTRACT PRICE:</p> <p>Original Contract Price \$ 8,769,323.25</p>	<p>CHANGE IN CONTRACT TIMES:</p> <p>Original Contract Times 295 (Substantial) / 340 (Final)</p> <p>Ready for Final Payment: 295 (9/14/20) / 340 (10/29/20) (days or dates)</p>
<p>Net change from previous Change Orders No. 01 to No. 02 \$ 845,833.16</p>	<p>Net change from previous Change Orders No. 01 to No. 02 81 (eighty-one) (days)</p>
<p>Contract Price prior to this Change Order \$ 7,414,956.41</p>	<p>Contract Times Prior to this Change Order</p> <p>Substantial Completion: 376 (12/4/20)</p> <p>Ready for Final Payment: 421 (1/18/21) (days or dates)</p>
<p>Net Increase (decrease) of this Change Order \$ 0.00</p>	<p>Net Increase (decrease) of this Change Order 12 (twelve) (days)</p>
<p>Contract Price with all approved Change Orders \$ 7,414,956.41</p>	<p>Contract Times with all approved Change Orders</p> <p>Substantial Completion: 388 (12/16/20)</p> <p>Ready for Final Payment: 433 (1/30/21) (days or dates)</p>

RECOMMENDED
By: [Signature]
Engineer/Architect (Authorized Signature)

Date: 12/22/20

APPROVED:
By: [Signature]
COUNTY (Authorized Signature)

Date: 01/08/2021

ACCEPTED
By: [Signature]
Contractor (Authorized Signature)

Date: 1-6-2021

Change Order No. 02
 CR-115 Road Improvement
 CM2731
 December 18, 2020

Cont. from pg 1:

Contract Time Extensions), the Contractor was unable to perform work on 10/5, 10/6, 10/21, 11/10, 11/11, 11/12, 11/30, 12/1, 12/7 (weather), 11/26, 11/27 (Thanksgiving), and 12/16 (weather). Therefore, 12 (twelve) additional days are being added to the Contract Time.

Description of Extension	Weather Days Granted	Holidays Granted	Total Days Granted	Remarks
Weather / Holiday Letter Nov 25th thru Dec 31st 2019	2	8	10	Weather - 12/23 and 12/28 and Holiday - 11/27, 11/28, 11/29, 11/30, 12/1, 12/24, 12/25, 12/31
Weather / Holiday Letter Dec 31st thru Jan 19th 2020	1	1	12	Weather - 1/4 and Holiday - 1/1
Weather / Holiday Letter Jan 20th thru Feb 16th 2020	3	0	15	Weather - 1/31, 2/7, 2/14 and Holiday - 0
CO No. 1		15	30	Delay of Work from Mar 3rd thru Mar 18th 2020 (Board Meeting)
CO No. 1		2	32	Increased Milling Depth from 15+00 to 196+00
CO No. 1		4	36	Leveling Course to Correct Rubing from 196+00 to 420+96.52
CO No. 1		4	40	2" Overlay for Dyal Road
Weather / Holiday Letter Feb 17th thru Mar 15th 2020	9	0	49	Weather - 2/17, 2/18, 2/21, 2/25, 2/26, 2/27, 3/5, 3/6, 3/9 and Holiday - 0
Weather / Holiday Letter Mar 16th thru Apr 19th 2020	7	0	56	Weather - 4/8, 4/10, 4/13, 4/14, 4/15, 4/16, 4/17 and Holiday - 0
Weather / Holiday Letter Apr 20th thru May 17th 2020	3	0	59	Weather - 4/20, 4/24, 4/30 and Holiday - 0
Weather / Holiday Letter May 18th thru Jun 14th 2020	5	3	67	Weather - 5/26, 5/27, 6/4, 6/8, 6/9 and Holiday - 5/23, 5/24, 5/25 (Memorial Day)
Weather / Holiday Letter Jun 15th thru Jul 19th 2020	1	2	70	Weather - 7/7 and Holiday - 7/3, 7/4 (Independence Day)
Weather / Holiday Letter Jul 20th thru Aug 16th 2020	0	0	70	Weather - 0 and Holiday - 0
Weather / Holiday Letter Aug 17th thru Sep 20th 2020	7	4	61	Weather - 8/24, 8/25, 9/8, 9/9, 9/10, 9/11, 9/17 and Holiday - 9/4, 9/5, 9/6, 9/7 (Labor Day)
Weather / Holiday Letter Sep 21st thru Oct 18th 2020	2	0	83	Weather - 10/5, 10/6 and Holiday - 0
Weather / Holiday Letter Oct 19th thru Nov 8th 2020	1	0	84	Weather - 10/21 and Holiday - 0
Weather / Holiday Letter - Nov 9th thru Dec 13th 2020	6	2	92	Weather - 11/10, 11/11, 11/12, 11/30, 12/1, 12/7 and Holiday - 11/26, 11/27
Weather / Holiday Letter - Dec 14th thru Jan 21st 2021	1	0	93	Weather - 12/16 and Holiday - 0

**CONTRACT TIME SUMMARY
ANDERSON COLUMBIA CO., INC.
CR-115 ROAD IMPROVEMENT
CM2731 / NC19-015**

Substantial Completion:	295	12/16/20	Today's Day	
Final Completion:	340	01/30/21	12/16/2020	
Execution Date:	September 23, 2019		388	100.0%
Contract Begin Date:	November 25, 2019		388	89.6%

Change Orders

Description of Extension	Weather Days Granted	Other Granted Days	Total Days Granted	FHWA Participation	Remarks
Weather / Holiday Letter Nov 25th thru Dec 31st 2019	2	8	10	N/A	Weather - 12/23 and 12/28 and Holiday - 11/27, 11/28, 11/29, 11/30, 12/1, 12/24, 12/25, 12/31
Weather / Holiday Letter Dec 31st thru Jan 19th 2020	1	1	12	N/A	Weather - 1/4 and Holiday - 1/1
Weather / Holiday Letter Jan 20th thru Feb 16th 2020	3	0	15	N/A	Weather - 1/31, 2/7, 2/14 and Holiday - 0
CO No. 1		15	30	N/A	Delay of Work from Mar 3rd thru Mar 18th 2020 (Board Meeting)
CO No. 1		2	32	N/A	Increased Milling Depth from 15+00 to 196+00
CO No. 1		4	36	N/A	Leveling Course to Correct Rutting from 196+00 to 420+96.52
CO No. 1		4	40	N/A	2" Overlay for Dyal Road
Weather / Holiday Letter Feb 17th thru Mar 15th 2020	9	0	49	N/A	Weather - 2/17, 2/18, 2/21, 2/25, 2/26, 2/27, 3/5, 3/6, 3/9 and Holiday - 0
Weather / Holiday Letter Mar 16th thru Apr 19th 2020	7	0	56	N/A	Weather - 4/8, 4/10, 4/13, 4/14, 4/15, 4/16, 4/17 and Holiday - 0
Weather / Holiday Letter Apr 20th thru May 17th 2020	3	0	59	N/A	Weather - 4/20, 4/24, 4/30 and Holiday - 0
Weather / Holiday Letter May 18th thru Jun 14th 2020	5	3	67	N/A	Weather - 5/26, 5/27, 6/4, 6/8, 6/9 and Holiday - 5/23, 5/24, 5/25 (Memorial Day)
Weather / Holiday Letter Jun 15th thru Jul 19th 2020	1	2	70	N/A	Weather - 7/7 and Holiday - 7/3, 7/4 (Independence Day)
Weather / Holiday Letter Jul 20th thru Aug 16th 2020	0	0	70	N/A	Weather - 0 and Holiday - 0
Weather / Holiday Letter Aug 17th thru Sep 20th 2020	7	4	81	N/A	Weather - 8/24, 8/25, 9/8, 9/9, 9/10, 9/11, 9/17 and Holiday - 9/4, 9/5, 9/6, 9/7 (Labor Day)
Weather / Holiday Letter Sep 21st thru Oct 18th 2020	2	0	83	N/A	Weather - 10/5, 10/6 and Holiday - 0
Weather / Holiday Letter Oct 19th thru Nov 8th 2020	1	0	84	N/A	Weather - 10/21 and Holiday - 0
Weather / Holiday Letter - Nov 9th thru Dec 13th 2020	6	2	92	N/A	Weather - 11/10, 11/11, 11/12, 11/30, 12/1, 12/7 and Holiday - 11/26, 11/27
Weather / Holiday Letter - Dec 14th thru Jan 21st 2021	1	0	93	N/A	Weather - 12/16 and Holiday - 0

Total Days Granted:	48	45	93	0
Processed:	38	43	81	
Pending Weather	10		Substantial Completion	388
Pending Holidays	2		Final Completion	433
	<hr/>			
	12			
Weather	38		Substantial Completion	376
Change Orders	25		Final Completion	421
Holidays	18			
	<hr/>			
	81			

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date:	11/25/19
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

	LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
CREW 1	Superintendent						Anderson Columbia No work on today's date due to holiday suspension.
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						
CREW 2	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						
CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

Inspector: Austin Barton	Date: 11/27/20 (Fri)	Contract Day: 369
--------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED
#	Hours		#	Hours		
CREW 1	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 2	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 3	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date:	11/25/19
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
-------	---	-------	-----------	---	-------	---------------------

CREW 1	Superintendent					Anderson Columbia No work on today's date due to holiday suspension.
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

CREW 2	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

CREW 3	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

Inspector: Austin Barton	Date: 11/26/20 (Thu)	Contract Day: 368
--------------------------	----------------------	-------------------

LABOR		#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
CREW 1	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						
CREW 2	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						
CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date: 11/25/19	
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

	LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
CREW 1	Superintendent	1	2	Dump Truck	2	0	Anderson Columbia Weather effected more than 50% of a days operations. A Weather Day is recommended.
	Foreman	1	2	Front End Loader	1	0	
	Skilled	2	2	Misc, Hand Tools	5	0	
	Semi-Skilled	1	2	Motor Grader	1	0	
	Common	2	2	Power Broom	1	0	
	Trainee			Plate Compactor	1	0	
				Roller, Steel Wheel	1	0	
				Truck, Pickup	4	2	
CREW 2	Superintendent			Truck, Pickup	1	2	Bechtol Engineering Asphalt Level 2
	Foreman						
	Skilled	1	2				
	Semi-Skilled						
	Common						
	Trainee						
CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

Inspector: Joseph Hanifen	Date: 10/05/20 (Mon)	Contract Day: 316
---------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED
#	Hours		#	Hours		
CREW 1	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 2	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 3	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.		NTP Date: 11/25/19
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
-------	---	-------	-----------	---	-------	---------------------

CREW 1	Superintendent	1	2			Anderson Columbia Weather effected more than 50% of a days operations. A Weather Day is recommended.
	Foreman	1	2			
	Skilled	2	2			
	Semi-Skilled	1	2			
	Common	2	2			
	Trainee					

CREW 2	Superintendent					Bechtol Engineering Asphalt Level 2
	Foreman					
	Skilled	1	2			
	Semi-Skilled					
	Common					
	Trainee					

CREW 3	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

Inspector: Austin Barton	Date: 10/06/20 (Tue)	Contract Day: 317
--------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED
#	Hours		#	Hours		
CREW 1	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 2	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 3	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date: 11/25/19	
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

	LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
--	-------	---	-------	-----------	---	-------	---------------------

CREW 1	Superintendent			MOT Truck	1	8	Anderson Columbia (MOT) Anderson Columbia utilized a single lane closure with flagmen at the following stations and times: from Sta. 15+00 to Sta. 24+00 RT from 7:30 am to 9:30 am, from Sta. 142+00 to Sta. 146+00 RT from 7:30 am to 10:00 am, from Sta. 194+00 to Sta. 198+00 RT from 10:30 am to 11:30 am, from Sta. 234+00 to Sta. 239+00 LT from 11:30 am to 12:30 pm, from Sta. 247+00 to Sta. 252+00 RT from 12:30 pm to 1:30 pm, from Sta. 324+00 to Sta. 328+00 RT from 2:00 pm to 3:00 pm, from Sta. 324+00 to Sta. 341+00 LT from 3:00 pm to 4:30 pm, from Sta. 364+00 to Sta. 368+00 RT from 4:30 pm to 5:00 pm and from Sta. 284+00 to Sta. 296+00 LT from 7:30 am to 3:00 pm.
	Foreman			Trailer	1	8	
	Skilled	1	8				
	Semi-Skilled						
	Common	5	8				
	Trainee						

CREW 2	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

Inspector: Austin Barton	Date: 10/21/20 (Wed)	Contract Day: 332
--------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED	
#	Hours		#	Hours			
CREW 1	Superintendent	1	10	Mixer	1	10	Anderson Columbia (Grade Crew) Superintendent on site to manage and direct MOT and subcontractor operations. Performing work associated with side road stabilization on the left/right side of the roadway at the following roads: Braddock Rd, Dyal Rd, Elliot Rd, Bethel Church Rd, Clyatt Cir, Rowe Rd, Betts Ln, and Pratt Siding Rd. * Weather affected more than 50% of today's operations, therefore a weather day is recommended.
	Foreman	1	10	Motor Grader	1	10	
	Skilled	2	10	Power Broom	1	10	
	Semi-Skilled	1	10	Front End Loader	1	5	
	Common	2	10	Truck, Pickup	4	10	
	Trainee						
CREW 2	Superintendent						(NOTE) The material in place at Braddock Rd, Betts Ln, Elliot Rd, and Pratt Siding Rd match the material from Bethel Church Rd and therefore the LBR results from sample # S031V (Bethel Church Rd) will also cover the verification of stabilization requirements in these roadways. (NOTE) The material at Dyal Rd, Clyatt Cir, and Rowe Rd match the material from Iris Blvd and therefore the LBR results from sample # S032V (Iris Blvd) will also cover the verification of stabilization requirements in these roadways.
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						
CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date: 11/25/19	
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
-------	---	-------	-----------	---	-------	---------------------

LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED	
CREW 1	Superintendent	1	4	Truck, Pickup	4	4	Anderson Columbia Superintendent and Grade Crew on site to prep the site for expected rainfall the rest of the week as well as placing asphalt millings in front of recently placed concrete driveways to avoid a vertical obtrusion condition. *No work performed on today's date due to weather, a weather day is recommended.
	Foreman	2	4	Backhoe, Rubber Tire	1	4	
	Skilled	2	4				
	Semi-Skilled	1	4				
	Common						
	Trainee						

LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED	
CREW 2	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED	
CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

Inspector: Austin Barton	Date: 11/10/20 (Tue)	Contract Day: 352
--------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED
#	Hours		#	Hours		
CREW 1	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 2	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 3	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date: 11/25/19	
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
-------	---	-------	-----------	---	-------	---------------------

CREW 1	Superintendent			Truck, Pickup	1	10	Anderson Columbia (MOT) Anderson Columbia utilized a single lane closure with flagmen at the following stations and times: from Sta. 176+00 to Sta. 182+00 RT from 7:30 am to 1:30 pm, from Sta. 338+00 to Sta. 342+00 LT from 2:00 pm to 4:30 pm, and from Sta. 111+00 to Sta. 140+00 LT from 7:30 am to 5:00 pm. *Weather affected more than 50% of today's operations, a weather day is recommended.
	Foreman			Trailer	1	10	
	Skilled	1	10				
	Semi-Skilled						
	Common	10	10				
	Trainee						

CREW 2	Superintendent			Truck, Pickup	2	4	Asphalt Technologies (QC) Level 2 did not perform any work due to paving operations being canceled, while Level 1 took one core for thickness verification at Sta. 376+40. This core was 6.25" thick and covers thickness requirements in the shoulder from Sta. 375+90 to Sta. 376+90 LT.
	Foreman						
	Skilled	2	4				
	Semi-Skilled						
	Common						
	Trainee						

CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

Inspector: Austin Barton	Date: 11/11/20 (Wed)	Contract Day: 353
--------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED	
#	Hours		#	Hours			
CREW 1	Superintendent			Backhoe, Rubber Tire	1	3	Anderson Columbia (Paving Crew) Contractor on site to perform asphalt overlay work, however was unable to perform work due to how wet the roadway was.
	Foreman	1	3	Concrete Saw	1	3	
	Skilled	2	3	Dump Truck	1	3	
	Semi-Skilled	2	3	Front End Loader	1	3	
	Common	6	3	Misc, Hand Tools	1	3	
	Trainee			Water Truck	1	3	
				Power Broom	1	3	
				Roller, Steel Wheel	1	3	
				Truck, Tack	1	3	
				Truck, Pickup	1	3	
CREW 2	Superintendent	1	8	Skid Steer Loader	1	3	Anderson Columbia (Grade Crew) Superintendent on site to manage and direct MOT and subcontractor operations. Grade crew did not perform any work on today's date.
	Foreman	2	3	Front End Loader	1	3	
	Skilled	1	3	Truck, Pickup	4	3	
	Semi-Skilled	1	3	Power Broom	1	3	
	Common						
	Trainee						
CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date: 11/25/19	
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

	LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
--	-------	---	-------	-----------	---	-------	---------------------

CREW 1	Superintendent						Assisted with all operations. *No productive work performed on today's date due to weather, a weather day is recommended.
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

CREW 2	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

Inspector: Austin Barton	Date: 11/12/20 (Thu)	Contract Day: 354
--------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED
#	Hours		#	Hours		
CREW 1	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 2	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 3	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date: 11/25/19	
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

	LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
CREW 1	Superintendent			MOT Truck	1	10	Anderson Columbia (MOT) Anderson Columbia utilized a single lane closure with flagmen at the following stations and times: from Sta. 119+00 to Sta. 153+00 LT from 7:30 am to 5:30 pm, from Sta. 192+00 to Sta. 200+00 LT from 7:30 am to 3:30 pm, from Sta. 306+00 to Sta. 312+00 LT from 7:30 am to 11:30 am, and from Sta. 306+00 to Sta. 312+00 RT from 11:30 am to 3:30 pm. **Weather affected more than 50% of today's operations, therefore a weather day is recommended.
	Foreman			Trailer	1	10	
	Skilled	1	10				
	Semi-Skilled						
	Common	5	8				
	Trainee						
	Common	3	10				
CREW 2	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						
CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

Inspector: Austin Barton	Date: 11/30/20 (Mon)	Contract Day: 372
--------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED
#	Hours		#	Hours		
CREW 1	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 2	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 3	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date: 11/25/19	
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
-------	---	-------	-----------	---	-------	---------------------

CREW 1	Superintendent			MOT Truck	1	10	<p>Anderson Columbia (MOT)</p> <p>Anderson Columbia utilized a single lane closure with flagmen at the following stations and times: from Sta. 88+00 to Sta. 111+00 RT then switching sides of the road from Sta. 113+00 to Sta. 153+00 LT from 7:30 am to 5:30 pm, from Sta. 192+00 to Sta. 200+00 LT from 7:30 am to 3:30 pm, and from Sta. 306+00 to Sta. 312+00 RT from 7:30 am to 3:30 pm.</p> <p>**Overnight rain caused wet roadway conditions which affected more than 50% of the Superpave Asphalt-Structural Course operations. Therefore a weather day is recommended. The following operations were unaffected by the weather: cross drain installation and concrete mitered end pouring operations.</p>
	Foreman			Trailer	1	10	
	Skilled	1	10				
	Semi-Skilled						
	Common	5	8				
	Trainee						
	Common	3	10				

CREW 2	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

Inspector: Austin Barton	Date: 12/01/20 (Tue)	Contract Day: 373
--------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED
#	Hours		#	Hours		
CREW 1	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 2	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					
CREW 3	Superintendent					
	Foreman					
	Skilled					
	Semi-Skilled					
	Common					
	Trainee					

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date: 11/25/19	
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

	LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
CREW 1	Superintendent			MOT Truck	1	9	Anderson Columbia (MOT) Anderson Columbia utilized a single lane closure with flagmen at the following stations and times: from Sta. 358+00 to Sta. 362+00 LT from 8:00 am to 11:00 am, from Sta. 374+00 to Sta. 378+00 RT from 11:00 am to 2:00 pm, from Sta. 194+00 to Sta. 296+00 LT from 8:00 am to 5:00 pm, from Sta. 15+00 to Sta. 36+00 RT from 7:30 am to 2:00 pm, from Sta. 36+00 to Sta. 57+00 RT from 2:00 pm to 5:30 pm and from Sta. 374+00 to Sta. 378+00 LT from 2:00 pm to 4:30 pm.
	Foreman			Trailer	1	9	
	Skilled	1	9				
	Semi-Skilled						
	Common	7	9				
	Trainee						
CREW 2	Superintendent			Truck, Pickup	1	0	Emerald Coast Striping Subcontractor did not perform any work on today's date due to paving operations being canceled.
	Foreman	1	0	Lane Striping Truck	1	0	
	Skilled						
	Semi-Skilled	2	0				
	Common						
	Trainee						
CREW 3	Superintendent			Truck, Pickup	2	0	Asphalt Technologies (QC) Subcontractor did not perform any work on today's date due to paving operations being canceled.
	Foreman						
	Skilled	2	0				
	Semi-Skilled						
	Common						
	Trainee						
				Core Rig	1	0	
				Straight Edge	1	0	

Inspector: Austin Barton	Date: 12/07/20 (Mon)	Contract Day: 379
--------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED	
	#	Hours		#	Hours		
CREW 1	Superintendent			Front End Loader	1	0	Anderson Columbia (Paving Crew) Contractor did not perform any work on today's date due to the road being too wet to tack as a result of overnight and early morning rain. **Overnight rain caused wet roadway conditions which affected more than 50% of the Superpave Asphalt-Structural Course operations. Therefore a weather day is recommended. The following operations were unaffected by the weather: cross drain and structure installation, grading of ditches, and concrete mitered end operations.
	Foreman	1	0	Misc, Hand Tools	5	0	
	Skilled	2	0	Power Broom	1	0	
	Semi-Skilled	2	0	Roller, Steel Wheel	2	0	
	Common	6	0	Shuttle Buggy	1	0	
	Trainee			Water Truck	1	0	
				Truck, Pickup	1	0	
				Asphalt Paver	1	0	
				Passenger Van	1	0	
				Skid steer w/ mill	1	0	

CREW 2	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

DAILY REPORT OF CONSTRUCTION

FPN: N/A	Description: CR-115 (Old Dixie Hwy) from Bypass Road to Henry Smith Road		
FAN: N/A	Prime Contractor: Anderson Columbia Co., Inc.	NTP Date:	11/25/19
Contract: CM2731	Project: NC19-015	<input checked="" type="checkbox"/> PRIME daily	Contract Days: 295

LABOR	#	Hours	EQUIPMENT	#	Hours	ACTIVITIES OBSERVED
-------	---	-------	-----------	---	-------	---------------------

CREW 1	Superintendent			MOT Truck	1	10	Anderson Columbia (MOT) Anderson Columbia utilized a single lane closure with flagmen at the following stations and times: Sta.29+00 to Sta.70+00 RT 8:00 am to 12:30 pm Sta.307+00 to Sta.310+00 RT 8:45 am to 11:00 am Sta.406+00 to Sta.421+00 RT 8:25 am to 12:00 pm Sta.179+00 to Sta.201+00 RT 8:30 to 11:45 am
	Foreman			Trailer	1	10	
	Skilled	1	10				
	Semi-Skilled						
	Common	5	8				
	Trainee						
	Common	3	10				

CREW 2	Superintendent			Truck, Pickup	1	10	Emerald Coast Striping Painting temporary dashed yellow line for centerline, placing RPMs, and solid white line for shoulder from Sta. 31+29 to Sta. 51+46 RT. . Also painted temporary yellow line for centerline and white line for edgeline from Sta. 51+47 to Sta. 60+00 RT.
	Foreman	1	10	Lane Striping Truck	1	10	
	Skilled						
	Semi-Skilled	2	10				
	Common						
	Trainee						

CREW 3	Superintendent			Truck, Pickup	2	10	Asphalt Technologies (QC) Level 2 on site to monitor and track asphalt paving operations. Level 1 on site to cut cores and track cross slopes.
	Foreman						
	Skilled	2	10				
	Semi-Skilled						
	Common						
	Trainee						
				Core Rig	1	10	
			Straight Edge	1	10		

Inspector: Joseph Hanifen	Date: 12/16/20 (Wed)	Contract Day: 398
---------------------------	----------------------	-------------------

LABOR			EQUIPMENT			ACTIVITIES OBSERVED	
	#	Hours		#	Hours		
CREW 1	Superintendent			Front End Loader	1	6	Anderson Columbia (Paving Crew #1) Placing 1.5" structural lift R1 and OR (lift 1 of 1) from Sta. 31+29 to Sta. 51+46 RT. Contractor delivered 388.67 tons of SPM 12.5 TLC SPM 17-15402A and placed 388.67 tons with 00.00 tons **Rain effected more than 50% of the structural asphalt paving operations. Therefore a weather day is recommended. The following operations were also affected by the weather: cross drain installation, grading ditches, concrete ditch pavement, and concrete mitered end pouring operations.
	Foreman	1	6	Misc, Hand Tools	5	6	
	Skilled	2	6	Power Broom	1	6	
	Semi-Skilled	2	6	Roller, Steel Wheel	2	6	
	Common	6	6	Shuttle Buggy	1	6	
	Trainee			Water Truck	1	6	
				Truck, Pickup	1	6	
				Asphalt Paver	1	6	
			Passenger Van	1	6		

CREW 2	Superintendent						NOTES
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

CREW 3	Superintendent						
	Foreman						
	Skilled						
	Semi-Skilled						
	Common						
	Trainee						

