

CS-09-171
CS/BL

CHANGE ORDER APPROVAL FORM

PROJECT: Leachate Tank Rehabilitation

CHANGE ORDER NUMBER: 6

West Nassau Landfill

DATE: 02/03/10

CONTRACT NUMBER: CM1486


TO CONTRACTOR: TankRehab.com, LLC

Reason for Change Order: Additional cost for repairs requested by Nassau County and Jordan, Jones & Goulding (JJ&G) not included in the original scope of work. Replace bolts, nuts, rings and gaskets for a cost of \$500.00; Repair of the guide cables for the float and lubrication of the float level pulleys on tank #2 for a cost of \$275.00; Repair High/Low Level Alarm Sensors; to be billed at time and material cost, not to exceed amount of \$2,345.40.


Original Contract Sum.....	\$	<u>47,600.00</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>11,435.80</u>
Contract Sum Prior to This Change Order.....	\$	<u>59,035.80</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>5,120.40</u>
New Contract Sum Including this Change Order.....	\$	<u>64,156.20</u>

2010 JAN -4 AM 8:26
INFORMATION SYSTEMS

Net Increase of days for this change order: 0 days (Final Completion: 02/09/10)

APPROVED BY: 
Ed Sealover, County Coordinator


DATE: 2/17/10

APPROVED BY: 
David Hallman, County Attorney

DATE: 2/17/10

APPROVED BY: 
Michael H. Boyle, Chair

DATE: 2/17/10

APPROVED BY: 
John A. Crawford, Clerk of Courts

DATE: 3/09/10

YAK
2/24/10



Professional Tank
Services

ORIGINAL

February 2, 2010

Jordan, Jones & Goulding
841 Prudential Drive, Suite 1330
Jacksonville, Florida 32207
Attn: John Quattrochi, P.E.

Re: LEACHATE TANK REHABILITATION WEST NASSAU LANDFILL TANK 1
Change Order Request 6.

- \$2,000.00 Replace internal components of level indicator.
- \$275.00 for the repair of the guide cables for the float and lubrication of the float level pulleys to be repaired.
- \$500.00 Replace Bolts, Nuts, Rings and Gaskets.
- High/Low Level Alarm Sensors:
To be billed time and materials:
Labor: \$60.00 per man hour (5 hours @ \$60.00 per man hour = \$300.00 x 2 men = \$600.00
Materials: Submit Receipts + 5%. (\$430.00 x 3 = \$1,290.00 + 5% = \$1,354.50
Equipment: Submit rental receipts + 10% (N/A).
20% handling fee on total charge.

TOTAL: \$5,120.40

DELIVERY TIME OF MATERIALS MAY REQUIRE INCREASE IN COMPLETION TIME

Please review and send approval as soon as possible so that I can coordinate completing repairs.

Should you have any questions please contact me at tom@tankrehab.com.

Regards,

Tom Donovan
TankRehab.com, LLC.

888.673.TANK tel
888.253.TANK fax
(8265)

83013 A1A North, Suite 225
Ponte Vedra Beach, Florida 32082



JORDAN,
JONES, &
GOULDING

DAILY INSPECTION REPORT

PAGE 1 OF 1

DATE: 2010.01.20

PROJECT: Nassau Co. Leachate Containment Tanks Rehab

PROJECT NO. 02482003.01

LOCATION: West Nassau Landfill, Callahan, FL

REPORT NO. 026

INSPECTOR: Chuck Barnes

CONTRACTOR: TankRehab.com LLC

DESCRIPTION OF WORK PERFORMANCE: Opened roof manhole. Sealed vent. Removed two high level Indicators. Both were damaged. Rod and float of one was broken off and on bottom of tank. Float was broken off the other. Float gage measuring tape was missing. Cable connection eyes on float are corroded. One eye is broken. Pressure washed tank. Built triangular scaffolding. Started sand blasting.

ENVIRONMENTAL CONDITIONS			
TIME	9:00 AM	11:00 AM	4:00 PM
	Clear	Clear	prtly cldy
AIR TEMP	n/a	n/a	71
RELATIVE HUMIDITY	n/a	n/a	48%
SURFACE TEMP	n/a	n/a	73
DEW POINT	n/a	n/a	51

SURFACE PREPARATION		
SOLVENT CLEAN	N	
HAND TOOL	N	
POWER TOOL	N	
HP WATER WASH	N	
SURFACE PREP APPROVED	N	
ABRASIVE BLAST	N	
ABRASIVE TYPE/GRADE	n/a	
SURFACE PROFILE AVG	n/a	
Profile Film Attachment		

COATING APPLICATION			TANK NO. 1
PRIME/1ST COAT	INTERMEDIATE/2ND COAT	FINISH/3RD COAT	
DFT RANGE mils	DFT RANGE mils	DFT RANGE mils	
DFT AVERAGE mils	DFT AVERAGE mils	DFT AVERAGE mils	
MANUFACTURER:	PRODUCT:	COLOR:	
BATCH NUMBERS:	QUANTITY MIXED:		
THINNNER USED: none	AMOUNT:		
APPLICATION METHOD:	AREA COATED:		



JORDAN,
JONES, &
GOULDING

DAILY INSPECTION REPORT

PAGE 1 OF 1

DATE: 2010.01.26

PROJECT: Nassau Co. Leachate Containment Tanks Rehab

PROJECT NO. 02482003.01

LOCATION: West Nassau Landfill, Callahan, FL

REPORT NO. 031

INSPECTOR: Chuck Barnes

CONTRACTOR: TankRehab.com LLC

DESCRIPTION OF WORK PERFORMANCE: TankRehab disassembled float gauge for repair. Tank floor was spot sanded and painted.

ENVIRONMENTAL CONDITIONS			
TIME	9:00 AM	11:00 AM	3:00 PM
	Clear	Clear	Clear
AIR TEMP	-	low 60's	low 60's
RELATIVE HUMIDITY	-	-	-
SURFACE TEMP	-	-	-
DEW POINT	-	-	-

SURFACE PREPARATION	
SOLVENT CLEAN	N
HAND TOOL	N
POWER TOOL	N
HP WATER WASH	N
SURFACE PREP APPROVED	N
ABRASIVE BLAST	N
ABRASIVE TYPE/GRADE	n/a
SURFACE PROFILE AVG	n/a
Profile Film Attachment	

COATING APPLICATION			TANK NO. 1
PRIME/1ST COAT	INTERMEDIATE/2ND COAT	FINISH/3RD COAT	
DFT RANGE 2 - 20 mils	DFT RANGE 6 - 22 mils	DFT RANGE mils	
DFT AVERAGE 6.7 mils	DFT AVERAGE 16 mils	DFT AVERAGE mils	
MANUFACTURER: Sherwin-Williams			PRODUCT: COLOR:
BATCH NUMBERS:		QUANTITY MIXED:	
THINNER USED: none			AMOUNT:
APPLICATION METHOD		AREA COATED:	