

RECEIVED
CONTRACT MANAGEMENT

2009 AUG 28 AM 10:39

CHANGE ORDER APPROVAL FORM

PROJECT: Water Treatment Plant Improvements CHANGE ORDER NUMBER: 02

DATE: 08/21/09

CONTRACT NUMBER: CM1326

TO CONTRACTOR: Worth Construction & Development, Inc.

Reason for Change Order: Time extension of twenty-one (21) days requested for manufactures delay on the well pump. Date of Substantial completion is May 16, 2009 and date of final completion is June 15, 2009

Original Contract Sum.....	\$	<u>434,881.92</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>11,379.97</u>
Contract Sum Prior to This Change Order.....	\$	<u>446,261.89</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>.00</u>
New Contract Sum Including this Change Order.....	\$	<u>446,261.89</u>

APPROVED BY: DS [Signature]
Project Manager (Department Head)

DATE: 8-24-09

APPROVED BY: Charlotte Young
Contract Manager

DATE: 8/25/09

APPROVED BY: [Signature]
Director of Office of Management & Budget

DATE: 8/26/09

APPROVED BY: [Signature]
County Coordinator

DATE: 8/26/09

09 AUG 25 PM 3:02
[Vertical stamp]

SECTION 00655
CHANGE ORDER REQUEST

Nassau County

County
Contractor
Field
Other

CHANGE ORDER REQUEST

PROJECT: Water Treatment Plant Improvements

CHANGE ORDER NUMBER: 2 DATE: 5/20/2009

CONTRACT NUMBER: NC08-010

TO CONTRACTOR: Worth Construction & Development

The Contract is changed as follows:

Original Contract Sum	\$ <u>434,881.92</u>
Net change by Previous Change Order	\$ <u>11,379.97</u>
Contract Sum Prior to This Change Order	\$ <u>446,261.89</u>
Amount of This Change Order (Add/Deduct)	\$ <u>0.00</u>
New Contract Sum, Including this Change Order	\$ <u>446,261.89</u>

The Contract Time for substantial completion will be increased by 21 days.

This document, when signed by all parties, shall become an amendment to the Contract and all provisions of the Contract shall apply hereto.

RECOMMENDED BY: Debbie Lovan DATE: 5/20/09
Resident Project Representative

ACCEPTED BY: See attached DATE: _____
Contractor

Approved by: _____ DATE: _____
Board of County Commissioners
Or their Designee

May 14, 2009



Heather P. Cavanagh
PBS&J Engineers
7406 Fullerton Street, Ste#350
Jacksonville, FL 32256

SUBJECT: Extension of Time

RE: Nassau-Amelia Utilities
Water Treatment Plant Improvements

RECEIVED
5/15/09

Dear Heather,

Worth Construction & Development is requesting an extension of time for the above project. We are requesting an additional 21 days for manufactures delay on the well pump. Bacterial testing was started Tuesday on the well.

Sincerely,

A handwritten signature in black ink, appearing to read "Jimmy D. Worth". The signature is written in a cursive style with a long horizontal line extending to the right. Below the signature, the name "Jimmy D. Worth" is printed in a sans-serif font.

Jimmy D. Worth