

**CHANGE ORDER APPROVAL FORM**

PROJECT: CR-108 Milling & Resurfacing

CHANGE ORDER NUMBER: 08

DATE: 08/24/09

CONTRACT NUMBER: CM1395

TO CONTRACTOR: APAC Southeast

Reason for Change Order: Contract time affected by inclement weather. Contract time increase for 18 weather days

Original Contract Sum.....	\$	<u>3,206,312.87</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>(325,179.13)</u>
Contract Sum Prior to This Change Order.....	\$	<u>2,881,133.74</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>.00</u>
New Contract Sum Including this Change Order.....	\$	<u>2,881,133.74</u>

Net Increase(decrease) of days for this change order: 18 day (Substantial Completion: 09/03/09; Final Completion: 09/17/09)

APPROVED BY: J. Leo Wong  
Project Manager (Department Head)

DATE: 8/25/09

APPROVED BY: Charlotte Young  
Contract Manager

DATE: 8/25/09

APPROVED BY: Delly  
Director of Office of Management & Budget

DATE: 8/26/09

APPROVED BY: [Signature]  
County Coordinator

DATE: 8/26/09

SECTION 00 63 63

CHANGE ORDER

Instructions on 00 63 63-2

No: 008

PROJECT: **CR-108 Milling & Resurfacing**

DATE OF ISSUANCE: EFFECTIVE DATE:

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No: CM 1395

CONTRACTOR: **APAC SE - First Coast Division** ENGINEER / ARCHITECT: **Ghyabi & Assoc (EOR); Wilbur Smith Assoc (CEI)**

You are directed to make the following changes in the Contract Documents:

Description: *Weather Days - Contract Time Increase*

Reason for Change Order: *Contract time affected by inclement weather*

Attachments (List documents supporting change): *Daily Reports of Construction; Request Letter*

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price: \$ 3,206,312.87	Original Contract Times: 124 Substantial Completion: August 9, 2009 Ready for Final Payment: August 23, 2009 (days or dates)
Net change from previous Change Orders No. 001 to No. 007 \$ (346,036.06)	Net change from previous Change Orders No. 001 to No. 007 7 (days)
Contract Price prior to this Change Order \$ 2,860,276.81	Contract Times prior to this Change Order Substantial Completion: August 16, 2009 Ready for Final Payment: August 30, 2009 (days or dates)
Net Increase (decrease) of this Change Order \$ -	Net Increase (decrease) of this Change Order 18 (days) <i>18</i>
Contract Price with all approved Change Orders \$ 2,860,276.81	Contract Times with all approved Change Orders Substantial Completion: September 2, 2009 Ready for Final Payment: September 16, 2009 (days or dates)

RECOMMENDED:  
By: [Signature]  
Engineer/Architect (Authorized Signature)  
Date: 7/24/09

APPROVED:  
By: [Signature]  
COUNTY (Authorized Signature)  
Date: 7/28/09

ACCEPTED:  
By: [Signature]  
Contractor (Authorized Signature)  
Date: 7/29/09



**APAC-Southeast, Inc.**  
**First Coast Division**  
 P.O. Box 24728  
 Jacksonville, FL 32241  
 (904) 288-6300  
 (904) 288-6301 - fax

July 7, 2009

Greg Dutton  
 Senior Project Engineer  
 Wilbur Smith Associates  
 7029-1 Commonwealth Ave, Jacksonville, FL 32220

RE: CR 108, Nassau County  
 Financial Project No. 417321-1-58-01  
 Bid No. NC 08-039  
 APAC No. 772267

**Weather Days:**

Dear Mr. Dutton,

Listed below are the 22 days APAC feels they should be granted weather days for. If you have any questions, feel free to contact me.

- 4/6/09 thru 4/10/09 – Severe weather over the weekend and throughout the week kept us from replacing twin culverts. **5 DAYS REQUESTED – ✓OK**
  - 4/14/09 – Rained Out – **DENIED (WORK PERFORMED)**
  - 4/20/09 thru 4/24/09 – Severe weather and extreme high water in culverts kept us from replacing twin culverts. **5 DAYS REQUESTED – ✓OK**
  - 5/18/09 – Rained Out ✓
  - 5/20/09 – Rained Out ✓
  - 5/21/09 – Rained Out ✓
  - 6/18/09 – Rained Out ✓
  - 7/6/09 – Rained Out ✓ + 07/07 AND 07/08 ✓
- 17 DAYS TOTAL**

There are also 6 additional days requested for the extra work that was completed.

Very Truly Yours,  
 APAC-Southeast, Inc.

**Bill Nowak**

Bill Nowak, Project Manager

NASSAU COUNTY ENGINEERING SERVICES  
**DAILY REPORT OF CONSTRUCTION**

Date:	Project Description:	Project Number:	Inspector:
7/8/2009	CR-108	417321-1-58-01	Dana Davis

Low Temp:	73	AM Conditions	PM Conditions
High Temp:	85	Mostly Cloudy/ Rain Showers	Mostly Cloudy/ Rain Showers

Remarks			
General:			
APAC: No work performed on project this date due to rain. Contractor requested a RAIN DAY.			
Accidents:		Weekday	Contract Day
<input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes	See Accident Report Dated:	Total Days
		<b>Wed.</b>	<b>92</b>
			<b>124</b>
Visitors:			

Contractor(s) / Personnel										
#	Name	Type	#	Hrs	Type	#	Hrs	Type	#	Hrs
1	Prime APAC	Superint	1	1	Foreman	2	1	Skilled	9	1
		Semi-Skilled			Common	6	1	Trainee		
2	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
3	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
4	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		

Contractor(s) Equipment (Active or Idle)				
Cont #	Equipment ID	Description	# Used	Total Hours Used
1		Pickup Truck	5	1.0
1		Flatbed Truck	1	1.0
1		Dump Truck		
1		Power broom	1	0.0
1		Roadtec Paving Machine	1	0.0
1		Vibratory Roller	2	0.0
1		Asphalt Distributor	1	0.0

NASSAU COUNTY ENGINEERING SERVICES  
**DAILY REPORT OF CONSTRUCTION**

Date:	Contract ID:	Weekday	Contract Day	Total Days
7/8/2009	NC08-039	Wed.	92	124

Page	2
of	3

ESTIMATED WORK PERFORMED							
Contr/Sub	Pay Item No	Material Code	Location	Time (AM/PM)		Installed	
				Begin	End	Qty	Units

EFFECTS OF WEATHER ON MAJOR and/or CONTROLLING WORK ITEMS				
Major and/or Controlling Work Items	No Effect All Day	Affected <50% of Work Day	Affected >50% of Work Day	No Work All Day
Asphalt Base	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

CONTRACTOR PAST PERFORMANCE	
PURSUIT OF THE WORK:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
CONFORMANCE WITH CONTRACT DOCUMENTS:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

TECHNICIAN'S SIGNATURE AND RATING:	HOURS AT JOBSITE	TOTAL HOURS
Dana Davis, Sr. Inspector	FROM:	TO:

ENGINEER IN CHARGE (NAME, RANK & INITIALS):
Greg Dutton, PE, Senior Project Engineer
Date:

DISTRIBUTION: Original - Project Engineer  
Copy - Contractor (as requested)



NASSAU COUNTY ENGINEERING SERVICES  
**DAILY REPORT OF CONSTRUCTION**

Date:	Project Description:	Project Number:	Inspector:
7/7/2009	CR-108	417321-1-58-01	Dana Davis

Low Temp:	74	AM Conditions	PM Conditions
High Temp:	88	Mostly Cloudy/ Rain Showers	Mostly Cloudy/ Rain Showers

Remarks			
General:			
APAC:	Set up, maintained, and removed lane closure for NC R&B to add fill in curve #9 for construction of 6' paved shoulder. No asphalt placed this date due to rain. Contractor requested a RAIN DAY.		
Accidents:	Weekday	Contract Day	Total Days
<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes	Tue.	91	124
See Accident Report Dated:			
Visitors:			

Contractor(s) / Personnel										
#	Name	Type	#	Hrs	Type	#	Hrs	Type	#	Hrs
1	Prime APAC	Superint	1	1	Foreman	2	8	Skilled	1	8
		Semi-Skilled			Common	3	8	Trainee		
2	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
3	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
4	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		

Contractor(s) Equipment (Active or Idle)				
Cont #	Equipment ID	Description	# Used	Total Hours Used
1		Pickup Truck	3	8.0
1		Flatbed Truck	1	8.0
1		Dump Truck		
1		Power broom	1	1.0
1		Roadtec Paving Machine	1	0.0
1		Vibratory Roller	2	0.0
1		Asphalt Distributor	1	0.0

NASSAU COUNTY ENGINEERING SERVICES  
**DAILY REPORT OF CONSTRUCTION**

Date:	Contract ID:	Weekday	Contract Day	Total Days	Page	2
7/7/2009	NC08-039	Tue.	91	124	of	3

ESTIMATED WORK PERFORMED							
Contr/Sub	Pay Item No	Material Code	Location	Time (AM/PM)		Installed	
				Begin	End	Qty	Units

EFFECTS OF WEATHER ON MAJOR and/or CONTROLLING WORK ITEMS				
Major and/or Controlling Work Items	No Effect All Day	Affected <50% of Work Day	Affected >50% of Work Day	No Work All Day
Asphalt Base	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

CONTRACTOR PAST PERFORMANCE	
PURSUIT OF THE WORK:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
CONFORMANCE WITH CONTRACT DOCUMENTS:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

TECHNICIAN'S SIGNATURE AND RATING:	HOURS AT JOBSITE		TOTAL HOURS
Dana Davis, Sr. Inspector	FROM:	TO:	10.00
	7:30 AM	5:30 PM	

ENGINEER IN CHARGE (NAME, RANK & INITIALS):	
Greg Dutton, PE, Senior Project Engineer	Date:

DISTRIBUTION: Original - Project Engineer  
Copy - Contractor (as requested)





NASSAU COUNTY ENGINEERING SERVICES  
**DAILY REPORT OF CONSTRUCTION**

Date: <b>7/6/2009</b>	Project Description: <b>CR-108</b>	Project Number: <b>417321-1-58-01</b>	Inspector: <b>Dana Davis</b>
--------------------------	---------------------------------------	--	---------------------------------

Low Temp: <b>73</b>	AM Conditions	PM Conditions
High Temp: <b>90</b>	<b>Mostly Cloudy</b>	<b>Mostly Cloudy/ Early PM T-Storm</b>

Remarks									
General:									
APAC: Set up, maintained, and removed lane closure for paving operation. Placing type SP 12.5 asphalt base (Group 12) 2.5' widening from 1559+22 to 1574+25 lift 1 of 3, from 1555+25 to 1574+25 lift 2 of 3, and from 1555+25 to 1574+25 lift 3 of 3 (right side). Also placed type SP 12.5 structural course (2.0' widening) lift 1 of 2 placed in same operation with lift 3 of 3 asphalt base. Rain began at 12:15 PM- Affected >50% of work day. RAIN DAY.									
Accidents: <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes		See Accident Report Dated:	<table border="1" style="width: 100%;"> <tr> <th>Weekday</th> <th>Contract Day</th> <th>Total Days</th> </tr> <tr> <td style="text-align: center;"><b>Mon.</b></td> <td style="text-align: center;"><b>90</b></td> <td style="text-align: center;"><b>124</b></td> </tr> </table>	Weekday	Contract Day	Total Days	<b>Mon.</b>	<b>90</b>	<b>124</b>
Weekday	Contract Day	Total Days							
<b>Mon.</b>	<b>90</b>	<b>124</b>							
Visitors:									

Contractor(s) / Personnel										
#	Name	Type	#	Hrs	Type	#	Hrs	Type	#	Hrs
1	Prime <b>APAC</b>	Superint	<b>1</b>	<b>1</b>	Foreman	<b>2</b>	<b>6</b>	Skilled	<b>9</b>	<b>6</b>
		Semi-Skilled	<b>8</b>	<b>6</b>	Common	<b>6</b>	<b>6</b>	Trainee		
2	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
3	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
4	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		

Contractor(s) Equipment (Active or Idle)				
Cont #	Equipment ID	Description	# Used	Total Hours Used
1		Pickup Truck	5	6.0
1		Flatbed Truck	1	6.0
1		Dump Truck	8	6.0
1		Power broom	1	4.0
1		Roadtec Paving Machine	1	0.0
1		Vibratory Roller	2	0.0
1		Asphalt Distributor	1	4.0





NASSAU COUNTY ENGINEERING SERVICES  
**DAILY REPORT OF CONSTRUCTION**

Date:	Project Description:	Project Number:	Inspector:
6/18/2009	CR-108	417321-1-58-01	Dana Davis

Low Temp:	72	AM Conditions	PM Conditions
High Temp:	91	Rain/ Showers	Partly Cloudy

Remarks			
General:			
APAC:	No work performed on project this date due to rain. Contractor requesting a RAIN DAY. Rain affected more than 50% of work day.		
Accidents:		Weekday	Contract Day
<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes	See Accident Report Dated:	Thur.	72
			Total Days
			124
Visitors:	Johnathan Page (Nassau Co. Eng. Dept.)		

Contractor(s) / Personnel										
#	Name	Type	#	Hrs	Type	#	Hrs	Type	#	Hrs
1	Prime APAC	Superint	1	1	Foreman	2	1	Skilled	9	1
		Semi-Skilled			Common	6	1	Trainee		
2	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
3	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
4	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		

Contractor(s) Equipment (Active or Idle)				
Cont #	Equipment ID	Description	# Used	Total Hours Used
1		Pickup Truck	5	1.0
1		Flatbed Truck	1	1.0
1		Dump Truck		
1		Power broom	1	0.0
1		Roadtec Paving Machine	1	0.0
1		Vibratory Roller	2	0.0
1		Asphalt Distributor	1	0.0





NASSAU COUNTY ENGINEERING SERVICES  
**DAILY REPORT OF CONSTRUCTION**

Date:	Project Description:	Project Number:	Inspector:
5/21/2009	CR-108	417321-1-58-01	Dana Davis

Low Temp:	66	AM Conditions	PM Conditions
High Temp:	75	Showers/ Windy	Showers/ Windy

Remarks			
General:			
APAC:	No work performed on project this date due to rain. Contractor requested a RAIN DAY.		
Accidents:	Weekday	Contract Day	Total Days
<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes      See Accident Report Dated:	Thurs.	44	124
Visitors:			

Contractor(s) / Personnel										
#	Name	Type	#	Hrs	Type	#	Hrs	Type	#	Hrs
1	Prime APAC	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
2	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
3	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
4	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		

Contractor(s) Equipment (Active or Idle)				
Cont #	Equipment ID	Description	# Used	Total Hours Used
1		Pickup Truck		
1		Flatbed Truck		
1		Dump Truck		
1		Cat CB-214 Roller	1	0.0
1		Power broom	1	0.0
1		Cat Combination Backhoe	1	0.0



**DAILY REPORT OF CONSTRUCTION**

Date:	Contract ID:	Weekday	Contract Day	Total Days	Page	2
5/21/2009	NC08-039	Thurs.	44	124	of	3

**ESTIMATED WORK PERFORMED**

Contr/Sub	Pay Item No	Material Code	Location	Time (AM/PM)		Installed	
				Begin	End	Qty	Units

**EFFECTS OF WEATHER ON MAJOR and/or CONTROLLING WORK ITEMS**

Major and/or Controlling Work Items	No Effect All Day	Affected <50% of Work Day	Affected >50% of Work Day	No Work All Day
Guardrail	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

**CONTRACTOR PAST PERFORMANCE**

PURSUIT OF THE WORK:  Yes  No  
 CONFORMANCE WITH CONTRACT DOCUMENTS:  Yes  No

TECHNICIAN'S SIGNATURE AND RATING:	HOURS AT JOBSITE		TOTAL HOURS
Dana Davis, Sr. Inspector	FROM:	TO:	

**ENGINEER IN CHARGE (NAME, RANK & INITIALS):**

Greg Dutton, PE, Senior Project Engineer	Date: <input type="text"/>
--	----------------------------

DISTRIBUTION: Original - Project Engineer  
Copy - Contractor (as requested)



NASSAU COUNTY ENGINEERING SERVICES  
**DAILY REPORT OF CONSTRUCTION**

Date: <b>5/20/2009</b>	Project Description: <b>CR-108</b>	Project Number: <b>417321-1-58-01</b>	Inspector: <b>Dana Davis</b>
---------------------------	---------------------------------------	--	---------------------------------

Low Temp: <b>63</b>	AM Conditions	PM Conditions
High Temp: <b>74</b>	Showers/ Windy	Showers/ Windy

Remarks			
General:			
APAC: No work performed on project this date due to rain. Contractor requested a RAIN DAY.			
Accidents:		Weekday	Contract Day
<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes	See Accident Report Dated:	<b>Wed.</b>	<b>43</b>
		Total Days	<b>124</b>
Visitors:			

Contractor(s) / Personnel										
#	Name	Type	#	Hrs	Type	#	Hrs	Type	#	Hrs
1	Prime <b>APAC</b>	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
2	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
3	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
4	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		

Contractor(s) Equipment (Active or Idle)				
Cont #	Equipment ID	Description	# Used	Total Hours Used
1		Pickup Truck		
1		Flatbed Truck		
1		Dump Truck		
1		Cat CB-214 Roller	1	0.0
1		Power broom	1	0.0
1		Cat Combination Backhoe	1	0.0

**DAILY REPORT OF CONSTRUCTION**

Date: 5/20/2009	Contract ID: NC08-039	Weekday Wed.	Contract Day 43	Total Days 124
--------------------	--------------------------	-----------------	--------------------	-------------------

Page	2
of	3

ESTIMATED WORK PERFORMED							
Contr/Sub	Pay Item No	Material Code	Location	Time (AM/PM)		Installed	
				Begin	End	Qty	Units

EFFECTS OF WEATHER ON MAJOR and/or CONTROLLING WORK ITEMS				
Major and/or Controlling Work Items	No Effect All Day	Affected <50% of Work Day	Affected >50% of Work Day	No Work All Day
Guardrail	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

CONTRACTOR PAST PERFORMANCE	
PURSUIT OF THE WORK:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
CONFORMANCE WITH CONTRACT DOCUMENTS:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

TECHNICIAN'S SIGNATURE AND RATING:	HOURS AT JOBSITE		TOTAL HOURS
Dana Davis, Sr. Inspector	FROM:	TO:	1.00
	8:00 AM	9:00 AM	

ENGINEER IN CHARGE (NAME, RANK & INITIALS):	
Greg Dutton, PE, Senior Project Engineer	Date:

DISTRIBUTION: Original - Project Engineer  
Copy - Contractor (as requested)



NASSAU COUNTY ENGINEERING SERVICES  
**DAILY REPORT OF CONSTRUCTION**

Date:	Project Description:	Project Number:	Inspector:
5/18/2009	CR-108	417321-1-58-01	Dana Davis

Low Temp:	56	AM Conditions	PM Conditions
High Temp:	65	Showers/ Windy	Showers/ Windy

Remarks			
General:			
APAC:	No work performed on project this date due to rain. Contractor requested a RAIN DAY.		
Accidents:		Weekday	Contract Day
<input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes	See Accident Report Dated:	Total Days
		Mon.	41
			124
Visitors:			

Contractor(s) / Personnel										
#	Name	Type	#	Hrs	Type	#	Hrs	Type	#	Hrs
1	Prime APAC	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
2	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
3	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		
4	Sub/Utility	Superint			Foreman			Skilled		
		Semi-Skilled			Common			Trainee		

Contractor(s) Equipment (Active or Idle)				
Cont #	Equipment ID	Description	# Used	Total Hours Used
1		Pickup Truck		
1		Flatbed Truck		
1		Dump Truck		
1		Cat CB-214 Roller	1	0.0
1		Power broom	1	0.0
1		Cat Combination Backhoe	1	0.0

**DAILY REPORT OF CONSTRUCTION**

Date:	Contract ID:	Weekday	Contract Day	Total Days
5/18/2009	NC08-039	Mon.	41	124

Page	2
of	3

ESTIMATED WORK PERFORMED							
Contr/Sub	Pay Item No	Material Code	Location	Time (AM/PM)		Installed	
				Begin	End	Qty	Units

EFFECTS OF WEATHER ON MAJOR and/or CONTROLLING WORK ITEMS				
Major and/or Controlling Work Items	No Effect All Day	Affected <50% of Work Day	Affected >50% of Work Day	No Work All Day
Guardrail	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

CONTRACTOR PAST PERFORMANCE	
PURSUIT OF THE WORK:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
CONFORMANCE WITH CONTRACT DOCUMENTS:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

TECHNICIAN'S SIGNATURE AND RATING:	HOURS AT JOBSITE		TOTAL HOURS
Dana Davis, Sr. Inspector	FROM:	TO:	8.00
	8:00 AM	4:00 PM	

ENGINEER IN CHARGE (NAME, RANK & INITIALS):	
Greg Dutton, PE, Senior Project Engineer	Date:

DISTRIBUTION: Original - Project Engineer  
Copy - Contractor (as requested)

