

## CHANGE ORDER APPROVAL FORM

PROJECT: CR 115/Old Dixie Highway CHANGE ORDER NUMBER: 21

DATE: 02/05/10

CONTRACT NUMBER: CM1319

TO CONTRACTOR: A.J. Johns, Inc.

Reason for Change Order: Settlement agreement between Nassau County and AJ Johns for a no-cost change to the ultimate dates for substantial completion and final completion. No liquidated damages will be assessed unless work continues beyond the new final completion date established by this change order. Ultimate Substantial Completion: March 12, 2010; Ultimate Final Completion: April 14, 2010 (approved 2/4/10). Contract time has been delayed due to CSX permit execution. A previous time extension was executed as a result of Nassau County's responsibility. This change is a settlement of a dispute over responsibility for delays to the contract.

Original Contract Sum.....	\$	<u>2,473,722.00</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>65,775.49</u>
Contract Sum Prior to This Change Order.....	\$	<u>2,539,497.49</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>.00</u>
New Contract Sum Including this Change Order.....	\$	<u>2,539,497.49</u>

APPROVED BY: [Signature]  
Project Manager (Department Head)

DATE: 2/9/10

APPROVED BY: [Signature]  
Contract Manager

DATE: 2/12/10

APPROVED BY: [Signature]  
Director of Office of Management & Budget

DATE: 2/17/10

APPROVED BY: [Signature]  
County Coordinator

DATE: 2/17/10

## SECTION 00 63 63

## CHANGE ORDER

Instructions on 00 63 63-2

No:

PROJECT: CR-115 Old Dixie Highway Reconstruction

DATE OF ISSUANCE: EFFECTIVE DATE:

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No: CN08-116

CONTRACTOR: AJ Johns, Inc. ENGINEER / ARCHITECT: R-A-M Professional Group

You are directed to make the following changes in the Contract Documents.

Description: **Settlement agreement between Nassau County and AJ Johns for a no-cost change to the ultimate dates for substantial completion and final completion. No liquidated damages will be assessed unless work continues beyond the new final completion date established by this change order. Ultimate Substantial Completion Date: March 12, 2010. Ultimate Final Completion Date: April 14, 2010.**

Reason for Change Order: **Contract time has been delayed due to CSX permit execution. A previous time extension was executed as a result of Nassau County's responsibility. This change is a settlement of a dispute over responsibility for delays to the contract.**

Attachments (List documents supporting change):

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIMES:		
		START DATE	SUB COMPL	FIN COMPL
Original Contract Price:	\$ 2,473,722.00	07/21/08	250	365
		Substantial Completion Date:	March 27, 2009	
		Ready for Final Payment:	July 20, 2009 (days or dates)	
Net change from previous Change Orders:	\$ 65,775.49	Net change from previous Change Orders:	162 (days)	
Contract Price prior to this Change Order:	\$ 2,539,497.49	Contract Times prior to this Change Order:		
		Substantial Completion Date:	September 5, 2009	
		Ready for Final Payment:	December 29, 2009 (days or dates)	
Net Increase (decrease) of this Change Order:	\$ -	Net Increase (decrease) of this Change Order:	(days)	
Contract Price w/all approved Change Orders:	\$ 2,539,497.49	Contract Times w/all approved Change Orders:		
		Substantial Completion Date:	March 12, 2010	
		Ready for Final Payment:	April 14, 2010 (days or dates)	

RECOMMENDED:

By:   
Engineer/Architect (Authorized Signature)


Date: 02/02/10

APPROVED:

By:   
COUNTY (Authorized Signature)

Date: 2/4/10

ACCEPTED:

By:   
Contractor (Authorized Signature)

Date: 2-4-10