

CS-09-34
CSBY

09 OCT -5 PM 4: 25

COUNTY CLERK
OFFICE

CHANGE ORDER APPROVAL FORM

RECEIVED
CONTRACT MANAGEMENT
2009 OCT -7 AM 10: 32

PROJECT: CR 108 Milling & Resurfacing

CHANGE ORDER NUMBER: 09

DATE: 10/02/09

CONTRACT NUMBER: CM1395

TO CONTRACTOR: APAC - Southeast, Inc.

Reason for Change Order: Change Article 4.01 of the contract regarding Final Completion and Payment to read, "...completed and ready for final payment in accordance with Paragraph 14.07 of the General Conditions within 169 days after the date when Contract Times commence to run." Allow for Nassau County Road & Bridge Department forces to complete necessary shoulder work prior to placement of thermoplastic striping to reduce or eliminate the potential for damage to the final product.

Original Contract Sum.....	\$	<u>3,206,312.87</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>(325,179.13)</u>
Contract Sum Prior to This Change Order.....	\$	<u>2,881,133.74</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>.00</u>
New Contract Sum Including this Change Order.....	\$	<u>2,881,133.74</u>

APPROVED BY: [Signature]
Project Manager (Department Head)

DATE: 10/2/09

APPROVED BY: [Signature]
Contract Manager

DATE: 10/5/09

APPROVED BY: [Signature]
Director of Office of Management & Budget

DATE: 10/6/09

APPROVED BY: [Signature]
County Coordinator

DATE: 10/6/09

RECEIVED
 CONTRACT MANAGEMENT
 2009 SEP 30 PM 2:28

SECTION 00 63 63
CHANGE ORDER

Instruction 00 63 63-2

No: 009

PROJECT: **CR-108 Milling & Resurfacing**

DATE OF ISSUANCE:

EFFECTIVE DATE:

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No: CM 1395

CONTRACTOR: APAC SE - First Coast Division ENGINEER / ARCHITECT: Ghyabi & Assoc (EOR); Wilbur Smith Assoc (CEI)


You are directed to make the following changes in the Contract Documents:


Description: *Change Article 4.02 of the contract regarding Final Completion and Payment to read, "...completed and ready for final payment in accordance with Paragraph 14.07 of the General Conditions within 169 days after the date when Contract Times commence to run."*


Reason for Change Order: *Allow for Nassau County Road & Bridge Department forces to complete necessary shoulder work prior to placement of thermoplastic striping to reduce or eliminate the potential for damage to the final product.*

Attachments (List documents supporting change):

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price: \$ 3,206,312.87	Original Contract Times: <u>124</u> Substantial Completion: <u>August 10, 2009</u> Ready for Final Payment: <u>August 24, 2009</u> (days or dates)
Net change from previous Change Orders No. 001 to No. 008 \$ (325,179.13)	Net change from previous Change Orders No. 001 to No. 008 <u>25</u> (days)
Contract Price prior to this Change Order \$ 2,881,133.74	Contract Times prior to this Change Order Substantial Completion: <u>September 4, 2009</u> Ready for Final Payment: <u>September 18, 2009</u> (days or dates)
Net Increase (decrease) of this Change Order \$ -	Net Increase (decrease) of this Change Order <u>0</u> (days)
Contract Price with all approved Change Orders \$ 2,881,133.74	Contract Times with all approved Change Orders Substantial Completion: <u>September 4, 2009</u> Ready for Final Payment: <u>October 19, 2009</u> (days or dates)

RECOMMENDED:
By: 
Engineer/Architect (Authorized Signature)
Date: 9/30/09

APPROVED:
By: 
COUNTY (Authorized Signature)
Date: 10/2/09

ACCEPTED:
By:  PROJECT MANAGER.
Contractor (Authorized Signature)
Date: 9/30/09