

RECEIVED
CONTRACT MANAGEMENT

CHANGE ORDER APPROVAL

09 NOV 18 PM 8:12
CITY OF ...

PROJECT: CR 108 Milling & Resurfacing

CHANGE ORDER NUMBER: _____

DATE: 11/13/09

CONTRACT NUMBER: CM1395

TO CONTRACTOR: APAC – Southeast, Inc.

Reason for Change Order: Allow for adjusted contract times in the contract language. Change Article 4.02 of the contract regarding Final Completion and Payment to read, "The work will be substantially completed within 124 days after the date when the Contract Times commence to run as provided in paragraph 2.03 of the General Conditions, and as adjusted through any change orders as provided in paragraph 12.02 of the General Conditions, and completed and ready for final payment in accordance with Paragraph 14.07 of the General Conditions within 45 days after the substantial completion date." Also, add 30 days for final thermoplastic striping. Substantial Completion Date: 10/06/09; Ready for Final Payment: 11/20/09.

Original Contract Sum.....	\$	<u>3,206,312.87</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>(312,900.22)</u>
Contract Sum Prior to This Change Order.....	\$	<u>2,893,412.65</u>

Amount of This Change Order (Add/Deduct).....	\$	<u>.00</u>
-----------------------------------------------	----	------------

New Contract Sum Including this Change Order.....	\$	<u>2,893,412.65</u>
---------------------------------------------------	----	---------------------

Net Increase of days for this change order: 30 days (Substantial Completion: 10/06/09; Final Completion: 11/20/09)

APPROVED BY: [Signature]
Project Manager (Department Head)

DATE: 11/17/09

APPROVED BY: [Signature]
Contract Manager

DATE: 11/18/09

APPROVED BY: [Signature]
Director of Office of Management & Budget

DATE: 11/19/09

APPROVED BY: [Signature]
County Coordinator

DATE: 11/19/09

SECTION 00 63 63

CHANGE ORDER

Instructions on 00 63 63-2

No: 12

PROJECT: CR-108 Milling & Resurfacing

DATE OF ISSUANCE:

EFFECTIVE DATE:

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No: CM 1395

CONTRACTOR: APAC SE - First Coast Division ENGINEER / ARCHITECT: Ghyabl & Assoc (EOR); Wilbur Smith Assoc (CEI)

You are directed to make the following changes in the Contract Documents:


Description: **Allow for adjusted contract times in the contract language. Change Article 4.02 of the contract regarding Final Completion and Payment to read, "The work will be substantially completed within 124 days after the date when the Contract Times commence to run as provided in paragraph 2.03 of the General Conditions, and as adjusted through any change orders as provided in paragraph 12.02 of the General Conditions, and completed and ready for final payment in accordance with Paragraph 14.07 of the General Conditions within 45 days after the substantial completion date." Also, add 30 days for final thermoplastic striping.**

Reason for Change Order: **Contract language did not allow adjustments to the end completion date due to time extensions. Allow for final thermoplastic striping while avoiding damage from Nassau County Road & Bridge**

Attachments (List documents supporting change):

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIMES:		
Original Contract Price:	\$ 3,206,312.87	Original Contract Times:	START DATE 04/08/09	SUB COMPL 124 FIN COMPL 138
		Substantial Completion Date:	August 10, 2009	
		Ready for Final Payment:	August 24, 2009 (days or dates)	
Net change from previous Change Orders:	\$ (312,900.22)	Net change from previous Change Orders:	27 (days)	
Contract Price prior to this Change Order:	\$ 2,893,412.65	Contract Times prior to this Change Order:		
		Substantial Completion Date:	September 6, 2009	
		Ready for Final Payment:	September 24, 2009 (days or dates)	
Net Increase (decrease) of this Change Order:	\$ -	Net Increase (decrease) of this Change Order:	30 (days)	
Contract Price w/all approved Change Orders:	\$ 2,893,412.65	Contract Times w/all approved Change Orders:		
		Substantial Completion Date:	October 6, 2009	
		Ready for Final Payment:	November 20, 2009 (days or dates)	

RECOMMENDED:

By: 
Engineer/Architect (Authorized Signature)

Date: 10/27/09

APPROVED:

By: 
COUNTY (Authorized Signature)

Date: 11/9/09

ACCEPTED:

By: 
Contractor (Authorized Signature)

Date: 10/27/09

 RECEIVED
CONTRACT MANAGEMENT
2009 NOV 12 AM 8:06

**CR108 Milling & Resurfacing
APAC-Southeast**

Summary of Date/Time Extension(s):

	Original Contract	Change Orders
Start Date:	4/8/2009	
Substantial Completion:	124 8/10/2009	57
Final Completion:	138 8/24/2009	

Contract Times w/all approved Change Orders:

Substantial Completion Date:	10/6/2009
Ready for Final Payment:	11/20/2009

CO1	CO2	CO3	CO4	CO5	CO6	CO7	CO8	CO9 (*)	CO10	CO11	CO12 (*)
0	0	1	2	1	3	0	18	0	0	2	30
8/10/2009	8/10/2009	8/11/2009	8/13/2009	8/14/2009	8/17/2009	8/17/2009	9/4/2009	9/4/2009	9/4/2009	9/6/2009	10/6/2009
8/24/2009	8/24/2009	8/25/2009	8/27/2009	8/28/2009	8/31/2009	8/31/2009	9/18/2009	10/19/2009	10/19/2009	10/21/2009	11/20/2009

***Notes:**

CO#9 - changed final completion date from 138 days to 169 days (31 days)

CO#12 - changed final completion date from 169 days to within 45 days after the substantial completion date; also, add 30 days for final thermoplastic striping