

CS-11-094

RECEIVED
CONTRACT MANAGEMENT

2011 DEC 2 PM 4:03

CHANGE ORDER APPROVAL FORM

RECEIVED
CONTRACT MANAGEMENT
2011 DEC -7 PM 2:16

PROJECT: CR108 @ CR115A Intersection
Improvement Project

CHANGE ORDER NUMBER: 04

DATE: 11/30/11

CONTRACT NUMBER: CM1744

TO CONTRACTOR: Florida Roads Contracting, Inc.

Reason for Change Order: Contractor and Nassau County agree to amend the contract to pay for slope stabilization including concrete wall sections and the placement of water-filled barrier wall to protect a drop off associated with a new permanent drainage inlet immediately adjacent to the temporary road detailed in the plans. This change was necessary for the safety of the traveling public.

Original Contract Sum.....	\$	<u>236,119.18</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>17,817.11</u>
Contract Sum Prior to This Change Order.....	\$	<u>253,936.29</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>4,336.34</u>
New Contract Sum Including this Change Order.....	\$	<u>258,272.63</u> ✓

11 DEC -5 PM 12:07

COUNTY ADMINISTRATOR'S OFFICE

The contract for substantial completion will be (~~increased~~) (~~decreased~~) (unchanged) by 0 days;
Substantial Completion: December 14, 2011; Final Completion: January 28, 2012

APPROVED BY: [Signature]
Project Manager (Department Head)

DATE: 12/1/11

APPROVED BY: Charlotte J Young
Contract Manager

DATE: 12/2/11

APPROVED BY: [Signature]
Director of Office of Management & Budget

DATE: 12.6.11

APPROVED BY: [Signature]
County Manager

DATE: 12/7/11

ACCOUNT NO.: 41154541-563100-T71A ✓

Nassau County
Department of Contract Management

County
Contractor
Field
Other

CHANGE ORDER REQUEST

PROJECT: CR-108 @ CR-115A CHANGE ORDER NO: 04

Intersection Improvement DATE: Nov 23, 2011

CONTRACT NO: CM-1744

CONTRACTOR: Florida Roads Contracting, Inc.

The Contract is changed as follows: *Contractor and Nassau County agree to amend the contract to pay for slope stabilization including concrete wall sections and the placement of water-filled barrier wall to protect a drop off associated with a new permanent drainage inlet immediately adjacent to the temporary road detailed in the plans. This change was necessary for the safety of the travelling public.*

Original Contract Sum: \$ 236,119.18

Net change by previous Change Order: \$ 17,817.11

Contract Sum prior to this Change Order: \$ 253,936.29

Amount of this Change Order (Add/Deduct): \$ 4,336.34

New Contract Sum, including this Change Order: \$ 258,272.63

The Contract Time will be (~~increased~~) (~~decreased~~) (**unchanged**): zero (0) days

This document, when signed by all parties, shall become an amendment to the contract and all provisions of the contract shall apply hereto.

RECOMMENDED BY: [Signature] DATE: 11/23/11
Resident Project Representative

ACCEPTED BY: [Signature] DATE: 11/29/11
Contractor

APPROVED BY: [Signature] DATE: 11/29/11
Board of County Commissioners
Or their Designee

2011 NOV 30 PM 2:08
RECEIVED
CONTRACT MANAGEMENT

CR-108 @ CR-115A Improvements #1140041

Paving		Pave Length	
DESCRIPTION	Quantity	UNIT	Line Totals
Water Wall Rental	2.00	mo	\$2,008.44
Fill and set up Water Wall	1.00	ls	\$1,367.08
Concrete Retaining Wall Delivery & Installation	3.00	hrs	\$727.62
Misc Snad Bags & Maintenance	1.00	ls	\$233.20
Total			\$4,336.34

Bob's BARRICADES, INC.

921 SHOTGUN ROAD

SUNRISE, FL. 33326

PHONE (954) 423 - 2627

FAX (954) 473 - 8737

NEW QUOTE: **XXX**

RATE CHANGE:

QUOTE: FLORIDA ROADS

LOCATION: CR 108

PROJECT#: N/A

COUNTY: NASSAU

CONSTRUCTION DAYS: N/A

EFFECTIVE DATE: 10/3/2011

Bob's Barricades, Inc. offers you the following low rental rates for your traffic control needs:

<u>Item #</u>	<u>Item Description</u>	<u>Quantity</u>	<u>Price</u>
999-99	Water Filled Barrier Wall	n/a	\$3.00 ED

****Price includes new specifications for MOT devices.**

*** Project information signs not included but available for \$1,350.00 each for the project duration.**

***Bond, if required, will be an additional 1% charge.**

***Bob's Barricades will not be responsible for failure to provide equipment in quantities which exceed those specifically detailed in the plans.**

***Unit prices above do not include labor for lane closures, special detours and traffic switches.**

***Signs are standard legend and size only. All construction signs mounted on temporary stands will be billed to the prime contractor in addition to the contract. Contractor is responsible for losses or damages.**

***102-89-7 requires a minimum of twenty-one (21) days prior notification on installations.**

***Contractor responsible for site,base,damages and MOT to set and remove item 102-89-7.**

***Seventy two hour notification required on delivery of MOT devices.**

***Two week notification required for deliveries of message boards.**

***This quote becomes a part of any resulting contract.**

This quotation in no way authorizes the use of any Bob's Barricades personnel and/or their certification as worksite traffic safety supervisor without written consent from Bob's Barricades.

At Bob's Barricades, we take special pride in offering the most complete and dependable service available and our equipment is in top condition at all times. We service jobs with our day crew("Daybirds") and night crew ("Nightowls") . We are proud to be the only barricade company with a Nightowl Program in the world. Our service representatives are on call 24 hours a day . We have radio-dispatched trucks which enable us to make faster deliveries from the field. We also rent and sell contractor's equipment at all of our locations. We sell sand bags, safety vests and stop and slow paddles throughout our entire operation.

Notwithstanding any language contained elsewhere in the contract between Bob's Barricades, Inc. ("Subcontractor") and _____ ("Contractor"), the following language supercedes and controls any language to the contrary: (1) Indemnification: Subcontractor will indemnify and hold harmless Contractor from and against all claims and suits of any kind related to the Work only where the Contractor is held vicariously liable solely for the active negligence of Subcontractor, and not in the event of Contractor being found liable or at fault to any degree, or both Subcontractor and Contractor being found liable or at fault to any degree; Subcontractor will defend Contractor only where the claim or suit alleges vicarious liability only on the part of Contractor for the acts or omissions of Subcontractor, and not for any other allegations; (2) Insurance: Subcontractor agrees to provide liability insurance making Contractor an additional insured, but only for vicarious liability it may have arising out of the acts or omissions of Subcontractor related to the Work, and not for any other purpose, or to any other extent. The acceptance by Contractor of this bid proposal of Subcontractor for the Work constitutes full acceptance by Contractor of all terms contained herein, and its incorporation into any other agreement between Contractor and Subcontractor for the Work described herein.

Very Truly Yours,

Bob's Barricades, Inc.
JOHN SEPA

Contractor's Signature