

RECEIVED
CONTRACT MANAGEMENT

CHANGE ORDER APPROVAL FORM MAR 26 PM 2:38

CONTRACT MANAGEMENT
OFFICE

12 MAR 30 PM 1:28

PROJECT: Nassau County Transportation Center

CHANGE ORDER NUMBER: 06

DATE: 03/14/2012

CONTRACT NUMBER: CM1799

TO CONTRACTOR: Bush Construction Company, Inc.

Reason for Change Order: Credit to delete decorative shutters and shelving allowance

Original Contract Sum.....	\$	<u>298,712.00</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>5,208.32</u>
Contract Sum Prior to This Change Order.....	\$	<u>303,920.32</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>(2,480.00)</u>
New Contract Sum Including this Change Order.....	\$	<u>301,440.32</u>

RECEIVED
CONTRACT MANAGEMENT
2012 APR -4 PM 3:26

The contract time for substantial completion will (~~increase~~) (~~decrease~~) (unchanged) 0 days.

Date of Substantial Completion: 05/2/12

Date of Final Completion: 06/01/12

APPROVED BY: [Signature]
Architect of Record

DATE: 3/15/12

APPROVED BY: [Signature]
Project Manager (COA)

DATE: 3/15/12

APPROVED BY: Charlotte Young
Contract Manager

DATE: 3-30-12

APPROVED BY: [Signature]
Director of Office of Management & Budget

DATE: 4-2-12

APPROVED BY: [Signature]
County Manager

DATE: 4/4/12

01005549-582008 COATC

CHANGE ORDER

PROJECT:	Nassau County Transportation Center (COA) 102 North 13 th Street Fernandina Beach, FL 32034	CHANGE ORDER NO: 6	DATE: 03/14/12
TO CONTRACTOR:	Bush Construction Co., Inc. 3741 Grant Road Jacksonville, FL 32207	CONTRACT FOR: New Construction	CONTRACT DATED: 11/14/11

The Contract is changed as follows:

1. Credit for items deleted from scope of work including exterior decorative shutters and closet shelving allowance as described in attached Proposed Change Order #6 by Bush Construction dated 3/14/12.

TOTAL CHANGE ORDER AMOUNT: CREDIT - (\$ 2,480.00)

Not valid until signed by the Owner, Architect and Contractor.


The original (Contract Sum) was	\$ 298,712.00
Net change by previously authorized Change Orders	\$ 5,208.32
The (Contract Sum) prior to this Change Order was	\$ 303,920.32
The (Contract Sum) will be (decreased) by this Change Order in the amount of	-\$ 2,480.00
The new (Contract Sum) including this Change Order will be	\$ 301,440.32
The Contract Time will be (unchanged)	zero (0) days
The date of Substantial Completion as of the date of this Change Order therefore is	May 2, 2012


NOTE: This summary does not reflect changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive.


ARCHITECT
Miranda Architects
914 Atlantic Avenue, Suite 1E
Fernandina Beach, FL 32034

CONTRACTOR
Bush Constr. Co., Inc.
3741 Grant Street
Jacksonville, FL 32207

OWNER
Nassau County B.O.C.C.
96135 Nassau Place, Suite 1
Yulee, FL 32097

By 
DATE 3/15/12

By 
DATE 3/20/12

By 
DATE 4/4/12



Proposed Change Order # 6

Date: 03/14/12

Project: Nassau County Transportation Center

To: Miranda Architects

From: Bush Construction Company, Inc.
Marc Newlyn

Title: Credit for deleted work

Thank you for the opportunity to provide you with a proposal for the above mentioned project. Our price includes all labor, materials, equipment, and insurance required by law. Our scope is as follows:

Description of work: Credit to delete decorative shutters and shelving allowance.

Additional Days		0			
Superintendent	\$300.00	\$0.00	Overhead	0.00%	\$0.00
Project Manager	\$150.00	\$0.00	Profit	0.00%	\$0.00
Subcontractor(s) Price		-\$2,480.00	P&P Bond	0.00%	\$0.00
Other Costs []		\$0.00	Total		-\$2,480.00

Total cost for the work described above: -\$2,480.00

Payment Terms: Net 30
Proposal is valid for 90 days.

Should you have any questions, please do not hesitate to contact us. Should you wish to schedule and proceed, please sign and return.

Accepted and Proceed _____ Dated _____

Nassau County Transportation Center

Changes in work	Material	Labor	Sub	Total
Credit to delete decorative shutters (estimated \$50/pair material, \$15/pair labor)	-\$300.00	-\$180.00		-\$480.00
Credit to delete shelving allowance			-\$2,000.00	-\$2,000.00
Total				<u>-\$2,480.00</u>