

CS-13-149

RECEIVED

RECEIVED

CONTRACT MANAGEMENT

CONTRACT MANAGEMENT

CHANGE ORDER APPROVAL FORM

2014 APR -8 PM 2:57

2014 MAR 26 AM 10:56

PROJECT: CR 121 Culvert Extension

CHANGE ORDER NUMBER: 01

DATE: 3-20-14

CONTRACT NUMBER: CM2066

TO CONTRACTOR: Florida Infrastructure, Inc.

Reason for Change Order: Inclement weather/rain days

Original Contract Sum.....	\$	<u>105,866.15</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>0.00</u>
Contract Sum Prior to This Change Order.....	\$	<u>105,866.15</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>0.00</u>
New Contract Sum Including this Change Order.....	\$	<u>105,866.15</u>

RECEIVED
COUNTY MANAGER'S
OFFICE
15 MAR 28 PM 3:48

The contract for substantial completion will be (increased) (~~decreased~~) (~~unchanged~~) by 9 days;
Substantial Completion: 04/12/14 ; Final Completion: 05/27/14

APPROVED BY: [Signature]
Project Manager (Department Head)

DATE: 3/20/14

APPROVED BY: [Signature]
Contract Manager

DATE: 3/28/14

APPROVED BY: [Signature]
Director of Office of Management & Budget

DATE: 4-2-14

APPROVED BY: [Signature]
County Manager

DATE: 4/3/14

ACCOUNT NO.: N/A

RECEIVED
COUNTY MANAGER'S
OFFICE
15 APR -9 AM 10:34

SECTION 00 63 63

CHANGE ORDER REQUEST FORM

(Instructions on 00 63 63-2)

No. One (1)

PROJECT _____
DATE OF ISSUANCE 3.20.14 EFFECTIVE DATE 3.21.14

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No.: CM 2066

CONTRACTOR Florida Infrastructure Inc. ENGINEER / ARCHITECT McCranie & Associates, Inc.

You are directed to make the following changes in the Contract Documents.

Description: Increment Weather/Rain Days

Reason for Change Order: Delays due to Rain

Attachments: (List documents supporting change)

<p>CHANGE IN CONTRACT PRICE:</p> <p>Original Contract Price</p> <p>\$ <u>105,866.15</u></p>	<p>CHANGE IN CONTRACT TIMES:</p> <p>Original Contract Times</p> <p>Substantial Completion: <u>45 4.3.2014</u></p> <p>Ready for Final Payment: <u>90 5.18.2014</u> (days or dates)</p>
<p>Net change from previous Change Orders No. ___ to No. ___</p> <p>\$ <u>0</u></p>	<p>Net change from previous Change Orders No. ___ to No. ___</p> <p><u>0</u> (days)</p>
<p>Contract Price prior to this Change Order</p> <p>\$ <u>105,866.15</u></p>	<p>Contract Times Prior to this Change Order</p> <p>Substantial Completion: <u>45 4.3.2014</u></p> <p>Ready for Final Payment: <u>90 5.18.2014</u> (days or dates)</p>
<p>Net Increase (decrease) of this Change Order</p> <p>\$ _____</p>	<p>Net Increase (decrease) of this Change Order</p> <p><u>9</u> (days)</p>
<p>Contract Price with all approved Change Orders</p> <p>\$ _____</p>	<p>Contract Times with all approved Change Orders</p> <p>Substantial Completion: <u>4.12.14</u></p> <p>Ready for Final Payment: <u>5.27.14</u> (days or dates)</p>

RECOMMENDED:
By: [Signature]
Engineer/Architect (Authorized Signature)
Date: 3/21/14

APPROVED:
By: [Signature]
COUNTY (Authorized Signature)
Date: 4/9/14

ACCEPTED:
By: [Signature]
Contractor (Authorized Signature)
Date: 3.20.14



March 20, 2014

Andre Sutherland, P.E.
CDM Smith
7029-1 Commonwealth Avenue
Jacksonville, FL 32220

Re: CR 121 Culvert Extension
Contract No. CM2066
Request for Weather Days

Mr. Sutherland,

Florida Infrastructure Inc. requests nine (9) weather days for the period of February 18, 2014 to March 20, 2014 on the above referenced project; as follows:

February 21, 2014 Rain
February 24, 2014 Recovery
February 26, 2014 Rain
March 5, 2014 Rain
March 6, 2014 Rain
March 17, 2014 Rain
March 18, 2014 Rain
March 19, 2014 Recovery
March 20, 2014 Recovery

The Request for Change Order is attached. If you have any questions or require additional information please feel free to call us at (904) 378-9700.

Sincerely,

Clyde Goff

A handwritten signature in black ink that reads 'Clyde Goff' in a cursive style.

Project Mgr. / Estimator

Cell: (904) 610-6280

Email: cgoft@floridainf.com

Attachment