

RECEIVED  
CONTRACT MANAGEMENT

**CHANGE ORDER APPROVAL FORM**

2011 AUG 19 AM 10: 25

2011 AUG 26 P 4: 34

PROJECT: Chester Road Improvements

CHANGE ORDER NUMBER: 02

(Home Depot Drive to Heron Isles Parkway)

DATE: 08/12/11

CONTRACT NUMBER: CM1414-WA05

TO CONTRACTOR: Atkins of North America, Inc. (formerly PBS&J)

Reason for Change Order: Due to extremely variable existing asphalt thicknesses, discovered in the field (which were not evident from the cores/test taken during the design process) during construction, the amount of asphalt to construct the project was projected to be significantly more than called for in the plans. To address this issue, the consultant was required to spend considerable time analyzing the issues and revising the plans to avoid the County incurring substantial overrun of the asphalt quantity. Task 13 - Limited Amount for post design services shall be increased from \$5,113.12 to \$20,408.45 to cover expenses incurred and additional amount anticipated to complete the project.

Original Contract Sum.....	\$	<u>99,315.98</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>9,204.90</u>
Contract Sum Prior to This Change Order.....	\$	<u>108,520.88</u>

Amount of This Change Order (Add/Deduct)..... \$ 15,295.33

New Contract Sum Including this Change Order..... \$ 123,816.21

REQUESTED BY: [Signature]  
Consultant

DATE: 8/15/11

APPROVED BY: [Signature]  
Scott Herring, Director of Public Works

DATE: 8/20/11

APPROVED BY: [Signature]  
Ted Selby, County Manager

DATE: 9/28/11

APPROVED BY: [Signature]  
David Hallman, County Attorney

DATE: 9/28/11

APPROVED BY: [Signature]  
Walter J. Bozright, Chair

DATE: 9/28/11

APPROVED BY: [Signature]  
John A. Crawford, Clerk of Courts

DATE: 9/28/11

[Handwritten initials]  
9/28/11