

CHANGE ORDER APPROVAL FORM

PROJECT: Jasmine Street Drainage Project

CHANGE ORDER NUMBER: 4

DATE: 04/20/15

CONTRACT NUMBER: CM2126

TO CONTRACTOR: Pars Construction

Reason for Change Order: Contractor was issued a letter of Suspension of Work Order on 02/06/15 due to the discovery of unsuitable materials found on the job site. The Engineer of Record has performed a geotechnical survey of the area to determine the limits of the unsuitable materials. This change order is for the work and cost associated with remobilization and removal of the unsuitable materials. The Contractor is scheduled to start work again on May 4, 2015. This change order will add 86 days back to the contract time to allow for the stop work duration from February 6, 2015 through May 4, 2015.

Original Contract Sum.....	\$	<u>688,180.00</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>14,774.06</u>
Contract Sum Prior to This Change Order.....	\$	<u>702,954.06</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>100,958.56</u>
New Contract Sum Including this Change Order.....	\$	<u>803,912.62</u>

The contract for substantial completion will be (increased) (decreased) (unchanged) by 86 days;
Substantial Completion: 09/29/15 ; Final Completion: 11/13/15

APPROVED BY: [Signature]
Scott Herring, Public Works Director

DATE: 4/27/15

APPROVED BY: [Signature]
Ted Selby, County Manager

DATE: 4/27/15

APPROVED BY: [Signature]
Mike Mullin, County Attorney

DATE: 4/27/15

APPROVED BY: [Signature]
Pat Edwards, Chairman

DATE: 4-27-15

ATTEST: [Signature]
John A. Crawford, Clerk of Courts

DATE: 4/27/15

ACCOUNT NO.: 03402541-563300 JASmn

MES
04-28-15

CHANGE ORDER REQUEST FORM

(Instructions on 00 63 63-2)

No. 04

PROJECT: **Jasmine Street Drainage Project**

DATE OF ISSUANCE **04/20/2015** EFFECTIVE DATE _____

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS
 COUNTY Contract / Purchase Order No.: **CM2126**

CONTRACTOR **Pars Construction Services, LLC** ENGINEER / ARCHITECT **McCranie & Associates**

You are directed to make the following changes in the Contract Documents.

Description: **Remobilization & Removal of Unsuitable Material**

Reason for Change Order: Suspension of Work Order issued 02/10/15 due to the discovery of unsuitable materials found in the work area. Geotechnical survey performed to determine the limits of the unsuitable materials.

Attachments: Suspension of Work Order letter dated 02/10/15; Cost breakdown from Contractor

RECOMMENDED:
 By: 
 Engineer/Architect (Authorized Signature)
 Date: 4-24-15

APPROVED:
 By: 
 COUNTY (Authorized Signature)
 Date: 4-27-15

ACCEPTED:
 By: 
 Contractor (Authorized Signature)
 Date: 4-24-15