

RECEIVED  
CONTRACT MANAGEMENT

CHANGE ORDER APPROVAL FORM AM 10: 27

RECEIVED  
CONTRACT MANAGEMENT

2011 AUG 15 AM 10: 12

PROJECT: William Burgess Road Ext.

CHANGE ORDER NUMBER: 09

DATE: 06/29/11

CONTRACT NUMBER: CM1639

TO CONTRACTOR: Jacksonville Eighteen Construction, Inc.

Reason for Change Order: Contractor and Nassau County agree to amend the contract to add fifteen (15) days to the contract for the number of days that the contract work was suspended while waiting for CSX track and signal work to be completed.

Original Contract Sum.....	\$	<u>951,420.55</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>30,795.35 ✓</u>
Contract Sum Prior to This Change Order.....	\$	<u><del>976,054.92</del> 982,215.90</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>.00</u>
New Contract Sum Including this Change Order.....	\$	<u>982,215.90 ✓</u>

11 AUG 15 AM 11: 01  
982,215.90

The contract time for substantial completion will be (increased) (~~decreased~~) (~~unchanged~~) by 15 days;  
Substantial Completion 07/5/11; Final Completion 9/3/11

APPROVED BY: [Signature]  
Project Manager (Department Head)

DATE: 8/1/11

APPROVED BY: [Signature]  
Contract Manager

DATE: 8/5/11

APPROVED BY: [Signature]  
Director of Office of Management & Budget

DATE: 8.9.11

APPROVED BY: [Signature]  
County Manager

DATE: 8/9/11

RECEIVED  
OFFICE OF CLERK OF COURTS  
NASSAU COUNTY FLORIDA  
11 AUG 15 PM 4: 16

63470541-563100 WBE62

PO # 10000615

Nassau County  
Department of Contract Management

RECEIVED

2011 JUL 28 AM 10:14

COUNTY ATTORNEY

**CHANGE ORDER REQUEST**

County   
Contractor   
Field   
Other

PROJECT: William Burgess Blvd. CHANGE ORDER NO: 09  
From Harts Rd. to US-17 DATE: 06/29/11  
CONTRACT NUMBER: CM-1639  
CONTRACTOR: Jacksonville Eighteen Construction, Inc.

The Contract is changed as follows:

Contractor and Nassau County agree to amend the contract to add fifteen (15) days to the contract for the number of days that the contract work was suspended while waiting for CSX track and signal work to be completed.

Original Contract Sum:	\$	<u>951,420.55</u>
Net change by Previous Change Order	\$	<u>30,795.35</u>
Contract Sum Prior to This Change Order	\$	<u>982,215.90</u>
Amount of This Change Order (Add/Deduct)	\$	<u>0.00</u>
New Contract Sum, Incl this Change Order	\$	<u>982,215.90</u>

The Contract Time will be (increased) (decreased) (unchanged) by: fifteen (15) days.

This document, when signed by all parties, shall become an amendment to the Contract and all provisions of the Contract shall apply hereto.

RECOMMENDED BY: [Signature] DATE: 06/29/11  
Resident/Project Representative

ACCEPTED BY: [Signature] DATE: 7/25/11  
Contractor

APPROVED BY: [Signature] DATE: 7/25/11  
Board of County Commissioners  
Or their Designee

Nassau County  
Department of Contract Management

County   
Contractor   
Field   
Other

**CHANGE ORDER REQUEST**

PROJECT: William Burgess Blvd. CHANGE ORDER NO: 09  
From Harts Rd. to US-17 DATE: 08/29/11  
CONTRACT NUMBER: CM-1639  
CONTRACTOR: Jacksonville Eighteen Construction, Inc.

The Contract is changed as follows:

Contractor and Nassau County agree to amend the contract to add fifteen (15) days to the contract for the number of days that the contract work was suspended while waiting for CSX track and signal work to be completed.

Original Contract Sum:	\$	<u>951,420.55</u>
Net change by Previous Change Order	\$	<u>30,795.35</u>
Contract Sum Prior to This Change Order	\$	<u>982,215.90</u>
Amount of This Change Order (Add/Deduct)	\$	<u>0.00</u>
New Contract Sum, Incl this Change Order	\$	<u>982,215.90</u>

The Contract Time will be (Increased) (decreased) (unchanged) by: fifteen (15) days.

This document, when signed by all parties, shall become an amendment to the Contract and all provisions of the Contract shall apply hereto.

RECOMMENDED BY:  DATE: 06/29/11  
Resident Project Representative

ACCEPTED BY: \_\_\_\_\_ DATE: \_\_\_\_\_  
Contractor

APPROVED BY:  DATE: 6/30/11  
Board of County Commissioners  
Or their Designee



**Nassau County Engineering Services Department  
96161 Nassau Place  
Yulee, Florida 32097**

*J. Scott Herring, P.E.  
Public Works Director*

June 29, 2011

Mr. Evan Lawrence  
Jacksonville Eighteen Construction, Inc.  
345 Cumberland Industrial Court, Building A  
St. Augustine, FL 32095

Attention: Evan Lawrence

**RE: Engineer's Directive to Proceed with Contract Work**  
Project Description: William Burgess Extension  
Contract: CM1639

Dear Mr. Lawrence:

The recent contract work suspension, being due to the inability to continue roadway work while awaiting the completion of the railroad crossing and signalization work by CSX Transportation, is hereby lifted as of the end of business today, June 29, 2011. You are directed to resume contract operations beginning June 30, 2011. Fifteen (15) days were impacted as a result of the work suspension. A time extension will be issued for those fifteen (15) days via change order.

Thank you for your timely action and cooperation regarding this matter.

Sincerely,

Jonathan Page, P.E.  
Engineer III

cc: J. Scott Herring, P.E., Public Works Director  
Greg Dutton, P.E., Wilbur Smith Associates  
Derrick Martin, Wilbur Smith Associates  
Charlotte Young, Contract Management

NASSAU COUNTY ENGINEERING SERVICES  
**ENGINEER'S WEEKLY SUMMARY**

Weekday	Date	Summary of Work Performed, Events, Observations and Remarks	Contract Day
Monday	06/13/11	<b>Jax18:</b> Contractor elected not to work  Fl. Pipe Tech: Subcontractor videoing and laser profiling storm sewer pipes Sta 10+50 to Sta 15+80	267
Tuesday	06/14/11	No work	268
Wednesday	06/15/11	<b>CONTRACT SUSPENSION - Awaiting completion of CSX work</b> Time will resume no later than 90 days - A time extension will be processed for the amount of time taken.	269
Thursday	06/16/11	<b>CONTRACT SUSPENSION</b>	270
Friday	06/17/11	<b>CONTRACT SUSPENSION</b>	271
Saturday	06/18/11	<b>CONTRACT SUSPENSION</b>	272
Sunday	06/19/11	<b>CONTRACT SUSPENSION</b>	273

Jonathan Page, Project Manager  
 ENGINEER-IN-CHARGE (Print Name and Rank)

ENGINEER-IN-CHARGE (Signature)

Bid/RFP No	PROJECT DESCRIPTION	CONTRACT No				
NC10-028	William Burgess Extension	CM-1639				
WEEK ENDING	CONTRACTOR	FDOT No				
June 19, 2011	Jacksonville Eighteen	425467-1-58-01				
ALLOWABLE CONTRACT DAYS	DAYS USED	CONTRACT AMOUNT	AMOUNT PAID TO DATE	JOB PROGRESS		SCHEDULE PROGRESS (%)
				% COMPLETE (Time)	% COMPLETE (\$\$)	
332	273	\$976,054.92	\$766,761.20	82.2%	78.6%	0.0%

This form summarizes the information on Daily Reports of Construction from Monday through Sunday. After completion, this form is to be attached to the top of the Week's Daily Reports of Construction forms prior to distribution.

DISTRIBUTION: Original - Project File  
 Copy - Contractor (as requested)  
 Copy - Nassau Co (as requested)

NASSAU COUNTY ENGINEERING SERVICES  
**ENGINEER'S WEEKLY SUMMARY**

Weekday	Date	Summary of Work Performed, Events, Observations and Remarks	Contract Day
Monday	06/20/11	CONTRACT SUSPENSION	274
Tuesday	06/21/11	CONTRACT SUSPENSION	275
Wednesday	06/22/11	CONTRACT SUSPENSION	276
Thursday	06/23/11	CONTRACT SUSPENSION	277
Friday	06/24/11	CONTRACT SUSPENSION	278
Saturday	06/25/11	CONTRACT SUSPENSION	279
Sunday	06/26/11	CONTRACT SUSPENSION	280

Jonathan Page, Project Manager

ENGINEER-IN-CHARGE (Print Name and Rank)

ENGINEER-IN-CHARGE (Signature)

Bid/RFP No		PROJECT DESCRIPTION			CONTRACT No	
NC10-028		William Burgess Extension			CM-1639	
WEEK ENDING		CONTRACTOR			FDOT No	
June 26, 2011		Jacksonville Eighteen			425467-1-58-01	
ALLOWABLE CONTRACT DAYS	DAYS USED	CONTRACT AMOUNT	AMOUNT PAID TO DATE	JOB PROGRESS		SCHEDULE PROGRESS (%)
				% COMPLETE (Time)	% COMPLETE (\$\$)	
332	280	\$976,054.92	\$766,761.20	84.3%	78.6%	0.0%

This form summarizes the information on Daily Reports of Construction from Monday through Sunday. After completion, this form is to be attached to the top of the Week's Daily Reports of Construction forms prior to distribution.

DISTRIBUTION: Original - Project File  
Copy - Contractor (as requested)  
Copy - Nassau Co (as requested)

9/27/2010

NASSAU COUNTY ENGINEERING SERVICES  
**ENGINEER'S WEEKLY SUMMARY**

Weekday	Date	Summary of Work Performed, Events, Observations and Remarks	Contract Day
Monday	06/27/11	CONTRACT SUSPENSION	281
Tuesday	06/28/11	CONTRACT SUSPENSION	282
Wednesday	06/29/11	CONTRACT SUSPENSION	283
Thursday	06/30/11	Suspension Lifted (See Change Order for Time Extension) Jax18: Placing Barrier Wall @ CSX tracks	284
Friday	07/01/11		285
Saturday	07/02/11		286
Sunday	07/03/11		287

Jonathan Page, Project Manager

ENGINEER-IN-CHARGE (Print Name and Rank)

ENGINEER-IN-CHARGE (Signature)

Bid/RFP No		PROJECT DESCRIPTION			CONTRACT No	
NC10-028		William Burgess Extension			CM-1639	
WEEK ENDING		CONTRACTOR			FDOT No	
July 3, 2011		Jacksonville Eighteen			425467-1-58-01	
ALLOWABLE CONTRACT DAYS	DAYS USED	CONTRACT AMOUNT	AMOUNT PAID TO DATE	JOB PROGRESS		SCHEDULE PROGRESS (%)
				% COMPLETE (Time)	% COMPLETE (\$\$)	
332	287	\$976,054.92	\$766,761.20	86.4%	78.6%	0.0%

This form summarizes the information on Daily Reports of Construction from Monday through Sunday. After completion, this form is to be attached to the top of the Week's Daily Reports of Construction forms prior to distribution.

DISTRIBUTION: Original - Project File  
 Copy - Contractor (as requested)  
 Copy - Nassau Co (as requested)

9/27/2010