

16 FEB 19 PM 3:03

CHANGE ORDER APPROVAL FORM

PROJECT: Lime Street Drainage Improvements

CHANGE ORDER NUMBER: _____

DATE: 02/17/2016

CONTRACT NUMBER: CM2274

TO CONTRACTOR: Pars Construction Services, LLC

Reason for Change Order: Over/Under Runs of line item quantities (see attached breakdown)

Original Contract Sum.....	\$	<u>77,264.00</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>.00</u>
Contract Sum Prior to This Change Order.....	\$	<u>77,264.00</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>3,231.95</u>
New Contract Sum Including this Change Order.....	\$	<u>80,495.95</u>

The contract for substantial completion will be (increased) (decreased) (unchanged) by 4 days;
Substantial Completion: 02/26/2016; Final Completion: 02/26/2016

APPROVED BY: [Signature]
Project Manager (Department Head)

DATE: 2/18/16

APPROVED BY: [Signature]
Contract Manager

DATE: 2/22/16

APPROVED BY: [Signature]
Director of Office of Management & Budget

DATE: 2-23-16

APPROVED BY: [Signature]
County Manager

DATE: 2/23/16

ACCOUNT NO.: 63402541-563300 LIMED

CHANGE ORDER REQUEST FORM

Lime Street Drainage Improvements

No. 1

PROJECT

DATE OF ISSUANCE: 1/5/16

EFFECTIVE DATE: 1/5/16

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No.: CM 2274 / _____

CONTRACTOR: Pars Construction Services, LLC

ENGINEER / ARCHITECT: Dan

16 FEB 17 PM 3:18

You are directed to make the following changes in the Contract Documents.

Description: Add 24.0 LF of 14" x 23" Ellip. Pipe; Add 2.0 EA 14" x 23" MES'; Deduct 20.0 CY's Flowable; Deduct 2.01 Tons Superpave Asphaltic Concrete Traffic Level C; Add 4.0 Days to Contract.

Reason for Change Order: Planned Quantities not included in BID Tab.; Flowable Fill not used; Pay for Asphalt Actually Placed. Days added due to Inclement Weather & contractors inability to work more that 50% of the work day.

Attachments: (List documents supporting change): E-mail Correspondence & Copy of Bid Tab

<p>CHANGE IN CONTRACT PRICE:</p> <p>Original Contract Price</p> <p>\$ <u>77,264.00</u></p>	<p>CHANGE IN CONTRACT TIMES:</p> <p>Original Contract Times</p> <p>Substantial Completion: <u>2/2/2016</u></p> <p>Ready for Final Payment: <u>2/2/2016</u> (days or dates)</p>
<p>Net change from previous Change Orders No. ___ to No. ___</p> <p>\$ <u>N/A</u></p>	<p>Net change from previous Change Orders No. ___ to No. ___</p> <p><u>N/A</u> (days)</p>
<p>Contract Price prior to this Change Order</p> <p>\$ <u>77,264.00</u></p>	<p>Contract Times Prior to this Change Order</p> <p>Substantial Completion: <u>2/2/2016</u></p> <p>Ready for Final Payment: <u>2/22/2016</u> (days or dates)</p>
<p>Net Increase (decrease) of this Change Order</p> <p>\$ <u>3,231.95</u></p>	<p>Net Increase (decrease) of this Change Order</p> <p><u>4</u> (days)</p>
<p>Contract Price with all approved Change Orders</p> <p>\$ <u>80,495.95</u></p>	<p>Contract Times with all approved Change Orders</p> <p>Substantial Completion: <u>2/6/2016</u></p> <p>Ready for Final Payment: <u>2/26/2016</u> (days or dates)</p>

RECOMMENDED:

By: [Signature]
Engineer/Architect (Authorized Signature)

Date: 2/16/16

APPROVED:

By: [Signature]
COUNTY (Authorized Signature)

Date: 2/24/16

ACCEPTED:

By: [Signature]
Contractor (Authorized Signature)

Date: 2/16/16

Engineer's Estimate: CO No. 1 - Plan Quantities Not on Bid Tab and Over/Under Runs

Description	Add'l. Qnty.	Unit	Est. Unit Cost	Total Price
14" x 23" Ellip. Pipe	24.00	LF	\$ 78.00	\$ 1,872.00
14" x 23" MES	2.00	EA	\$ 2,160.00	\$ 4,320.00
Flowable Fill	-20.00	CY	\$ 120.00	\$ (2,400.00)
Superpave Asphaltic Concrete Traffic Level C	-2.01	TN	\$ 278.63	\$ (560.05)

Estimate Total = \$ 3,231.95

By:


Carrie Spinkheart

Date:

1/20/16