

CHANGE ORDER APPROVAL FORM

PROJECT: CR115A Bridge over Little St Mary's CHANGE ORDER: A

DATE: 08/31/16

CONTRACT NUMBER: CM2329

TO CONTRACTOR: Hal Jones Contractor, Inc.

Reason for Change Order: To extend Substantial and Final Completion by 47 days. Additional procurement time is needed since long lead times exist for structural steel members.

Original Contract Sum.....	\$	<u>390,950.00</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>0.00</u>
Contract Sum Prior to This Change Order.....	\$	<u>390,950.00</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>0.00</u>
New Contract Sum Including this Change Order.....	\$	<u>390,950.00</u>

16 SEP - 6 PM 2:37

The contract for substantial completion will be (increased) (decreased) (unchanged) by 47 days;
Substantial Completion: 12/06/16; Final Completion: 01/05/17

APPROVED BY: [Signature] DATE: 9/1/16
Project Manager (Department Head)

APPROVED BY: [Signature] DATE: 9/6/16
Procurement Manager

APPROVED BY: [Signature] DATE: 9-7-16
Director of Office of Management & Budget

APPROVED BY: [Signature] DATE: 9/9/16
County Manager

ACCOUNT NO.: 63470541 - 563100 BRIDGE

Memorandum

To: David J. Pensante, Procurement Manager
NC Contract Management

From: Josephine Craver, Engineer 2
NC Public Works

Date: August 31, 2016

Re: CR115A Bridge over Little St Mary's , Contract # CM-2329
CO#1

Attached is change order #1 for contract CM-2939 that was submitted by Hal Jones Contractor, Inc. for a no cost time extension. Please log in and add the cover sheet, so that the change order can be processed.

Thank you.

SECTION 00 63 63

CHANGE ORDER REQUEST FORM

(Instructions on 00 63 63-2)

No. **1**

PROJECT

DATE OF ISSUANCE 8-9-2016 EFFECTIVE DATE 8-9-2016

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No.:

CONTRACTOR Hal Jones Contractor, Inc ENGINEER / ARCHITECT Civil Services, Inc


You are directed to make the following changes in the Contract Documents.

Description: Additional procurement time is needed

Reason for Change Order: Long lead times exist for structural steel members


Attachments: (List documents supporting change) Letter will accompany

RECOMMENDED:

By: 
Engineer/Architect (Authorized Signature)


Date: 8/23/16

APPROVED:


By: 
COUNTY (Authorized Signature)

Date: 9/9/16

ACCEPTED:

By: 
Contractor (Authorized Signature)

Date: 8-9-16



CGC013772

HAL JONES CONTRACTOR, INC.

720 Talleyrand Avenue
Jacksonville, FL 32202
P.O. Box 3257 Jax. FL 32206

Phone 904-355-5885
Facsimile 904-355-7648
website haljonescontractor.com

Hal L. Jones, Jr.
Dennis E. Harrison
Paul C. Kirkland
Glenn C. Speicher
Hal L. Jones, III

August 9, 2016

Mr. J. Scott Herring
Public Works Director
Engineering Services
96161 Nassau Place
Yulee, Florida 32097

Re: CR 115A Bridge over Little Saint Mary's River
Notice to Proceed / Pre-Construction Meeting

Mr. Herring:

Due to extensive lead times on acquiring certain necessary materials for the CR 115A Bridge repair, we respectfully request that contract time is extended 47 days.

The fabrication of the structural steel is quite detailed. All members will need to be sent to galvanizing after welding and fabrication is complete. Galvanizing becomes time consuming given the lengths of the beams. The shop drawings for these members have been submitted and await approval.

Hal Jones Contractor, Inc. greatly appreciates your cooperation in this matter and we look forward to beginning the project.

Should you have any questions, do not hesitate to contact me.

Regards,


HAL JONES CONTRACTOR, INC.

Greg Tolbert
Project Manager

FLORIDA
NASSAU COUNTY
ENGINEERING SERVICES
DEPARTMENT

2016 AUG 17 AM 10:41

RECEIVED



VISION • EXPERIENCE • RESULTS

www.etminc.com
tel 904-265-3215
463688 State Road 200, Unit 7
Yulee, Florida 32097-0301

To: Nassau County Engineering Services Dept.
ATTN: Josephine Craver
Address: 96161 Nassau Place
Yulee, FL 32097
(904) 530-6225

Date: August 26, 2016
Job No: 13-045-03
Reference: CM2329, NC16-002, CR 115A Bridge
Over Little St. Mary's River – CO No: 1
VIA: Hand Deliver

- WE ARE SENDING YOU Attached Under separate cover via _____ the following items:
- Shop Drawings Prints Plans Samples Specifications
- Copy of Letter Change Order _____

COPIES	DATE	NO.	DESCRIPTION
1	08/26/16	1	Original Change Order No: 1 Request Form – 47 day time extension

THESE ARE TRANSMITTED AS CHECKED BELOW:

- For approval Approved as submitted Resubmit _____ copies for approval
- For your use Approved as noted Submit 3 copies for distribution
- As requested Returned for corrections Return _____ for corrected prints
- Review and comment _____ FOR BIDS DUE _____
- PRINTS RETURNED AFTER LOAN TO US

Remarks Please review. Please return to this office the executed change order for the official record and to incorporate the new time period for construction.

COPY TO: Carrie Smithheart
Ken Bowen
File

SIGNED: 
Kent A. Ponder, P.E.
Shareholder/Senior Project Engineer