

CHANGE ORDER APPROVAL FORM

PROJECT: Sheriff's Office Administration Building CHANGE ORDER NUMBER: 3

DATE: 11/03/2016


CONTRACT NUMBER: CM2199

TO CONTRACTOR: Skanska Integrated Services (SIS)


Reason for Change Order: Extension of the agreement to provide construction management/inspection services, for the Nassau County Sheriff's Office Administration Building, for an additional three (3) month; October through December 2016. The Notice to Proceed issued to the contractor has the final completion date set for December 10, 2016. Funds for the additional time will be incurred from savings in the Material Testing and special inspection funds \$3,221.00. No additional costs are added to this contract.

Original Contract Sum.....	\$	<u>118,367.00</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>45,632.00</u>
Contract Sum Prior to This Change Order.....	\$	<u>163,999.00</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>0.00</u>
New Contract Sum Including this Change Order.....	\$	<u>163,999.00</u>


16 NOV - 4 PM 3:02

APPROVED BY: 
Project Manager (Department Head)


DATE: 11-4-16

APPROVED BY: 
Contract Manager

DATE: 11/4/16

APPROVED BY: 
Director of Office of Management & Budget

DATE: 11/8/16

APPROVED BY: 
County Manager

DATE: 11/10/16

ACCOUNT NO.: 65213521-562000 SHADM

SKANSKA

John Clark
Project Executive

Skanska USA Building Inc.
Skanska Integrated Solutions

Phone: 407.235.8053
Email: john.clark@skanska.com

November 3, 2016

Mr. David Pensante
Nassau County
96135 Nassau Place
Suite 2
Yulee, FL 32097
Email: dpensante@nassaucountyfl.com

David:

This letter and the attached spreadsheet are provided to request an extension of our services on the new **Sheriff Administration Building** project. As documented in our last change order (CO#02 dated 4-8-16) the schedule of work was anticipated to achieve substantial completion in September and final completion in October of 2016. At no fault of Skanska's and primarily due to unexpected hurricane / weather and end user requested scope modification impacts the project now expects to achieve substantial completion in early November and final completion in early December 2016.

To extend our scope of project oversight services through the revised extended project completion, Skanska respectfully requests that we be permitted to utilize unspent material testing and special inspection funds in the amount of \$3,221, contained within our agreement. The effect of this request results in extended project oversight services at no additional cost to the County when compared to our current contract amount.

Upon review and acceptance of this extension request please issue a change order modification to our contract agreement. We look forward to continuing supporting this project and Nassau County.

Respectfully submitted,



John Clark
Project Executive
Skanska USA Inc.