

**CHANGE ORDER APPROVAL FORM**

PROJECT: Lift Stations No. 10 & 29 Rehabilitation

CHANGE ORDER NUMBER: 1

DATE: 3/13/20

CONTRACT NUMBER: CM2452-WA01

TO CONTRACTOR: GAI Consultants

Reason for Change Order: No Cost Time Extension to fall in line with Construction Services

**Backup/Original Timeline:** Estimated one (1) year from execution of WA (11/13/17-11/12/18) Bid Documents received early 2019, reviewed and originally approved to go out for bid in June 2019, but there were some changes needed after NAU review and plans needed to be updated. Updated Bid set received in early October 2019 after plans update and the project went out to bid on 11/27/19 and were received back 12/19/19. After examination of Bids by NAU, FGUA and GAI, Lowest Bidder (Petticoat-Schmitt) recommended for Contract Award to rehab lift stations in Late Jan.2020. Board to approved contract (CM2816-Petticoat-Schmitt) on 3/23/20 Meeting. Notice to Proceed estimated to be delivered and signed beginning of April, 2020.

**Request:** GAI's request to update estimated end date/timeline of work authorization to run through the construction phase and final closeout. (Attached Email) Estimated End of Work Authorization is 12/1/2020


Original Work Authorization Sum.....	\$	<u>87,991.51</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>0</u>
Work Authorization Sum Prior to This Change Order.....	\$	<u>87,991.51</u>
Amount of This Change Order (N/A).....	\$	<u>N/A</u>
New Work Authorization Sum Including this Change Order.....	\$	<u>87,991.51</u>

APPROVED BY:  \_\_\_\_\_ DATE: 3-30-20


Josh Stillwagon, Nassau Amelia Utilities

APPROVED BY:  \_\_\_\_\_ DATE: 3/25/20

Grayson Hagins, Contract Purchasing Manager

APPROVED BY:  \_\_\_\_\_ DATE: 4/1/20

Megan Diehl, Office of Management and Budget

APPROVED BY:  \_\_\_\_\_ DATE: 4/13/20

Michael Mullin, County Manager/County Attorney

CS-19-220

APPROVED BY:                     N/A                      
                    Daniel B. Leeper, Chairman

DATE: \_\_\_\_\_

ATTEST:                     N/A                      
                    John A. Crawford, Clerk of Courts

DATE: \_\_\_\_\_

Account No. 71500535-563551 LSSS

## Grayson Hagins

---

**From:** Rebecca Bray <R.Bray@gaiconsultants.com>  
**Sent:** Thursday, March 12, 2020 3:48 PM  
**To:** Grayson Hagins; Josh Stillwagon  
**Cc:** Sharon Johns; Nick Mousa; Jay Ameno, Jr.; Bingjie Zhao  
**Subject:** CM2452-WA01 extension request

Grayson,

GAI would like to request an extension for time only to Work Authorization CM2452-WA01, Lift Station 10 & 29 conversion. The lift station project was recently bid out and is anticipated to be awarded later this month. Lift station project should achieve final completion within 210 calendar days from the date of Notice to Proceed, plus additional time granted for weather days and such.

Therefore, GAI is requesting an extension of 30 days beyond final construction completion, to allow time necessary for project closeout.

Should you have any questions, please do not hesitate to reach out to Mr. Nick Mousa or me.

Thank you,  
Becky

**Rebecca Hiers Bray, P.E.**  
Senior Engineering Manager

**GAI Consultants**, 1301 Riverplace Blvd., Suite 900, Jacksonville, FL 32207  
T 904.363.1110

[Facebook](#) | [LinkedIn](#) | [Twitter](#) | [YouTube](#) | [Instagram](#) | [News & Insights](#)



**GAI Consultants**

**ENGINEERING, PLANNING, AND ENVIRONMENTAL CONSULTING SINCE 1958**

GAI CONSULTANTS CONFIDENTIALITY NOTICE: This communication contains confidential information belonging to the sender and may be legally privileged. This communication is solely for the use of its intended recipient. If you are not the intended recipient, inform the sender of the error and remove this email from your system. If this transmission includes any technical information, design data, and/or recommendations, they are provided only as a matter of convenience and may not be used for final design and/or construction.