

CS-20-200

CHANGE ORDER APPROVAL FORM

PROJECT: Crawford Road Phase II

CHANGE ORDER NUMBER: 1

DATE: 5/03/2021

CONTRACT NUMBER: CM2935

TO CONTRACTOR: Anderson Columbia Co., Inc.

Reason for Change Order: The undersigned parties agree to amend this Contract to add pay item 1-00 for Surveying at 1.00 LS at the rate of \$821.56 and pay item 120-4 Subsoil Excavation for 100 CY at the rate of \$27.57/CY. Total increase in Contract Price is \$3,578.56. The undersigned parties further agree to amend the Contract to add an additional seven (7) days to allow Contractor time to remove and replace unsuitable material encountered within the proposed roadbed.

Original Contract Sum.....	\$	<u>4,059,848.14</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>0.00</u>
Contract Sum Prior to This Change Order.....	\$	<u>4,059,848.14</u>
Amount of this Change Order (Add).....	\$	<u>3,578.56</u>
New Contract Sum Including this Change Order.....	\$	<u>4,063,426.70</u>

The Contract Time will be increased 7 (Seven) days
 Previous estimated Substantial Completion: 07/12/2021 Final Completion: 08/11/2021
 New estimated Substantial Completion: 07/19/2021 Final Completion: 08/18/2021

APPROVED BY: Robert Companion DATE: 5/6/2021
 Robert Companion, Engineering Services

APPROVED BY: [Signature] DATE: 5/6/2021
 Brian Simmons, Procurement Manager

APPROVED BY: Megan Diehl DATE: 5/7/2021
 Megan Diehl, Office of Management and Budget

APPROVED BY: Michael S. Mullin DATE: 5/7/2021
 Michael Mullin, County Atty./Contract Management

APPROVED BY: Taco E. Pope, AICP DATE: 5/7/2021
 Taco E. Pope, AICP, County Manager

APPROVED BY: N/A
 Thomas R. Ford, Chairman


DATE: _____

ATTEST: N/A
 John A. Crawford, Clerk of Courts

DATE: _____

Account No(s). 63470541-563100 CRAW2

Carrie Smithheart
Project Administrator



d: 904.265.3170 | m: 904-509-9007
SmithheartC@etminc.com
www.etminc.com

Carrie Smithheart

From: Joshua McDougal <Joshua.McDougal@andersoncolumbia.com>
Sent: Wednesday, April 21, 2021 12:02 PM
To: Carrie Smithheart
Subject: RE: Crawford Road - Unsuitable Material Removal
Attachments: StandardProposal.pdf

Carrie,

Please find attached proposal for the subsoil excavation. To avoid any mobilization cost we plan to utilize our resources from phase 1 to do the subsoil in phase 2. With that being said we would request that one week of time be added to phase 1 & 2. If you have any questions please feel free to give me a call.

**Joshua O. McDougal**

Mobile: 386-623-2267
Office: 386-752-7585; EXT 215
P.O. Box 1829 Lake City, FL. 32056

From: Carrie Smithheart <SmithheartC@etminc.com>
Sent: Monday, April 19, 2021 11:51 AM
To: Joshua McDougal <Joshua.McDougal@andersoncolumbia.com>
Cc: Kent Ponder <PonderK@etminc.com>; Jeremy Cronk <CronkJ@etminc.com>; Tony Williams <Tony.Williams@andersoncolumbia.com>; Robert Companion <rcompanion@nassaucountyfl.com>; Tyler Blair <tblair@nassaucountyfl.com>; paul@eltonalan.com; Michael Holcomb (mike@EltonAlan.com) <mike@eltonalan.com>
Subject: Crawford Road - Unsuitable Material Removal
Importance: High

CAUTION: This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

Josh,

Please provide a CY unit cost for the removal of unsuitable material at Sta. 203+70 +/- . We anticipate the quantity to be approximately 100 CY or slightly less. Replacement material will be paid for under the current contract unit price for embankment. Once excavated and prior to backfill the area will need to be cross sectionally surveyed for bottom of excavation elevations and offsets from BL Construction for final CY removals. Cross Sections of the area are to begin at the beginning and end of the excavation and every 25' in between.

Please provide us with your cost proposal by COB tomorrow, Tuesday, 4/20/2021, so we can review and get a CO in the works so you can proceed.

If you have any questions please let us know.

Thanks,












Engineer's Estimate: Subsoil Excavation

Description - Superior	Est. Add'l. Qty.	Unit	Est. Unit Cost	Total Price
Additional Survey (2 man Crew 8 hours)	1.00	LS	\$ 1,000.00	\$ 1,000.00
Subsoil Excavation	100.00	CY	\$ 28.17	\$ 2,817.00
7 days Addition to Contract for Additional Work	7.00	DA	\$ -	\$ -

Estimate Total = \$ 3,817.00



Carrie Smithheart, Project Administrator
3/22/2021
Date



Florida Department of Transportation
Item Average Unit Cost
From 2020/09/01 to 2021/02/28
Statewide

Contract Type: CC
Displaying: VALID ITEMS WITH HITS
From: 0102 1 To: 9999999

Item	No. of Conts	Weighted Average	Total Amount	Total Quantity	Unit Meas	Obs?	Description
0110 7 1	15	\$174.02	\$29,236.02	168.000	EA	N	MAILBOX, F&I SINGLE
0110 21	10	\$3.91	\$158,328.70	40,457.000	LF	N	TREE PROTECTION BARRIER
0110 22	4	\$242.08	\$121,039.33	500.000	EA	N	TREE ROOT AND BRANCH PRUNING
0110 23	6	\$279.01	\$34,876.62	125.000	EA	N	TREE REMOVAL
0110 71 1	1	\$200.00	\$168,800.00	844.000	LF	N	BRIDGE FENDER SYSTEM, REMOVAL & DISPOSAL
0110 73	1	\$95.00	\$12,445.00	131.000	LF	N	REMOVE EXISTING BULKHEAD
0110 82	2	\$1,841.25	\$129,440.00	70.300	MB	N	REMOVE & DISPOSE OF STRUCTURAL TIMBER
0120 1	55	\$7.29	\$3,328,189.38	456,399.500	CY	N	REGULAR EXCAVATION
0120 2 2	24	\$23.57	\$545,264.72	23,129.300	CY	N	BORROW EXCAVATION, TRUCK MEASURE
0120 3	1	\$500.00	\$6,650.00	13.300	CY	N	LATERAL DITCH EXCAVATION
0120 4	9	\$28.17	\$120,925.42	4,293.200	CY	N	SUBSOIL EXCAVATION
0120 5	1	\$9.73	\$74,311.90	7,637.400	CY	N	CHANNEL EXCAVATION
0120 6	46	\$9.15	\$2,328,776.82	254,633.600	CY	N	EMBANKMENT
0120 6103	1	\$56.91	\$2,333,247.40	40,998.900	CY	N	EMBANKMENT, CHANNEL EMBANKMENT, PROJECT 443155-1-52-01
0120 71	16	\$35,771.93	\$572,350.81	16.000	LS	N	REGULAR EXCAVATION (3-R PROJECTS ONLY)
0120 74	2	\$24.52	\$244,372.56	9,966.200	CY	N	SURCHARGE EMBANKMENT
0125 1	2	\$17.96	\$13,090.00	729.000	CY	N	EXCAVATION FOR STRUCTURES
0141 70	2	\$2,038.46	\$26,500.00	13.000	AS	N	SETTLEMENT PLATE ASSEMBLY
0144 1 1	1	\$100.00	\$11,000.00	110.000	LF	N	DIGITAL INCLINOMETER CASING, VERTICAL
0145 2	3	\$5.38	\$488,407.00	90,821.000	SY	N	GEOSYNTHETIC REINFORCED FOUNDATION OVER SOFT SOIL
0145 71	1	\$4.50	\$1,111.50	247.000	SY	N	REINFORCEMENT GRID FOR SOIL STABILIZATION



871 NW Guerdon St.
Lake City, Florida 32055

removal of unsuitable material at Sta. 203 PLUS 70

		Proposal			
Line No.	Description Subtotal Description	Quantity	Unit of Measure	Unit Price	Total Price
1	SURVEY	1.00	LS	821.56	821.56
2	SUBSOIL EXCAVATION	100.00	CY	27.57	2,757.00
				GRAND TOTAL:	3,578.56

Proposal Certification

**SECTION 00 63 63
CHANGE ORDER REQUEST FORM**

(Instructions on 00 63 63-2) Crawford Road Phase II

No. 1

PROJECT

DATE OF ISSUANCE: 4/21/2021 EFFECTIVE DATE: _____

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No.: CM 2935

CONTRACTOR: Anderson Columbia ENGINEER / ARCHITECT: ETM

You are directed to make the following changes in the Contract Documents.

Description: Add contract pay item 1-00 for Surveying at 1.00 LS for \$821.56 and add contract pay item 120-4 Subsoil Excavation for 100 CY at \$27.57/CY for a total of \$2,757.00. Total contract change equals \$3,578.56. Add 7 contract days for unforeseen work.

Reason for Change Order: To remove and replace unsuitable material encountered within the proposed roadbed

Attachments: (List documents supporting change) – Photo's of area, Contractor's Cost Proposal, Engineer's Estimate w/backup

RECOMMENDED:
By: [Signature]
Engineer/Architect (Authorized Signature)
Date: 4/21/2021

APPROVED:
By: [Signature]
COUNTY (Authorized Signature)
Date: 04/29/2021

ACCEPTED:
By: [Signature]
Contractor (Authorized Signature)
Date: 4-21-2021