

CS-20-202

CHANGE ORDER APPROVAL FORM

PROJECT: Crawford Road Phase I

CHANGE ORDER NUMBER: 1

DATE: 5/03/2021

CONTRACT NUMBER: CM2924

TO CONTRACTOR: Anderson Columbia Co., Inc.

Reason for Change Order: The undersigned parties agree to amend this Contract to add an additional seven (7) days to Substantial Completion and Final Completion to eliminate additional mobilization costs on Phase II of the project by demobing from Phase I to assist in the removal and replacement of unsuitable material encountered within the proposed roadbed in Phase II.

Original Contract Sum.....	\$	<u>1,080,805.17</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>0.00</u>
Contract Sum Prior to This Change Order.....	\$	<u>1,080,805.17</u>
Amount of this Change Order (Add).....	\$	<u>0.00</u>
New Contract Sum Including this Change Order.....	\$	<u>1,080,805.17</u>

The Contract Time will be increased 7 (Seven) days
 Previous estimated Substantial Completion: 05/08/2021 Final Completion: 06/22/2021
 New estimated Substantial Completion: 05/15/2021 Final Completion: 06/29/2021

APPROVED BY: Robert Companion DATE: 5/7/2021
 Robert Companion, Engineering Services

APPROVED BY: [Signature] DATE: 5/7/2021
 Brian Simmons, Procurement Manager

APPROVED BY: Megan Diehl DATE: 5/16/2021
 Megan Diehl, Office of Management and Budget

APPROVED BY: Michael S. Mullin DATE: 5/18/2021
 Michael Mullin, County Atty./Contract Management

APPROVED BY: Taco E. Pope AICP DATE: 5/18/2021
 Taco E. Pope, AICP, County Manager

APPROVED BY: N/A
 Thomas R. Ford, Chairman

DATE: _____

ATTEST: N/A
 John A. Crawford, Clerk of Courts

DATE: _____

Account No(s). 63470541-563100 CRAW1

**SECTION 00 63 63
CHANGE ORDER REQUEST FORM**

(Instructions on 00 63 63-2) Crawford Road Phase I

No. 1

PROJECT

DATE OF ISSUANCE: 4/21/2021 EFFECTIVE DATE: _____

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No.: CM 2924

CONTRACTOR: Anderson Columbia ENGINEER / ARCHITECT: ETM

You are directed to make the following changes in the Contract Documents.

Description: Add 7 contract days.

Reason for Change Order: To eliminate additional mobilization costs on the Phase 2 project by demobing from phase 1 to assist on the phase 2 project in the removal and replacement of unsuitable material encountered within the proposed roadbed

Attachments: (List documents supporting change) – CO No. 1 w/backup for the Phase 2 project

RECOMMENDED:
By: [Signature]
Engineer/Architect (Authorized Signature)
Date: 4/21/2021

APPROVED:
By: [Signature]
COUNTY (Authorized Signature)
Date: 04/29/2021

ACCEPTED:
By: [Signature]
Contractor (Authorized Signature)
Date: 4-21-2021