

**SECTION 00 63 63  
CHANGE ORDER REQUEST FORM**

(Instructions on 00 63 63-2) Crawford Road Phase I

No. 4

**PROJECT**

**DATE OF ISSUANCE:** 8/9/2021 **EFFECTIVE DATE:** \_\_\_\_\_  
**NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS**  
**COUNTY Contract / Purchase Order No.: CM 2924**  
**CONTRACTOR:** Anderson Columbia **ENGINEER / ARCHITECT:** ETM

You are directed to make the following changes in the Contract Documents.

**Description:** Add 34 contract days

**Reason for Change Order:** Adjust contract time for days contractor could not work due to weather (rain), affecting the project site and the contractor's ability to work.

**Attachments:** (List documents supporting change) – Daily Work Reports for weather days. Additional weather days added for weekends due counting as contract days where contractor cannot work.

<p><b>CHANGE IN CONTRACT PRICE:</b></p> <p>Original Contract Price</p> <p>\$ <u>1,080,806.17</u></p> <hr/> <p>Net change from previous Change Orders No. 1 to No.3</p> <p>\$ <u>10,223.26</u></p> <hr/> <p>Contract Price prior to this Change Order</p> <p>\$ <u>1,080,806.17</u></p> <hr/> <p>Net Increase (decrease) of this Change Order</p> <p>\$ <u>0.00</u></p> <hr/> <p>Contract Price with all approved Change Orders</p> <p>\$ <u>1,091,029.43</u></p>	<p><b>CHANGE IN CONTRACT TIMES:</b></p> <p>Original Contract Times</p> <p>Substantial Completion: <u>180</u></p> <p>Ready for Final Payment: <u>206</u> (days or dates)</p> <hr/> <p>Net change from previous Change Orders No.1 to No.3</p> <p><u>21</u> (days)</p> <hr/> <p>Contract Times Prior to this Change Order</p> <p>Substantial Completion: <u>181</u></p> <p>Ready for Final Payment: <u>226</u> (days or dates)</p> <hr/> <p>Net Increase (decrease) of this Change Order</p> <p><u>34</u> (days)</p> <hr/> <p>Contract Times with all approved Change Orders</p> <p>Substantial Completion: <u>215</u></p> <p>Ready for Final Payment: <u>260</u> (days or dates)</p>
--	---

<p><b>RECOMMENDED:</b></p> <p>By: <u>[Signature]</u> Engineer/Architect (Authorized Signature)</p> <p>Date: <u>8/11/2021</u></p>	<p><b>APPROVED:</b></p> <p>By: <u>[Signature]</u> COUNTY (Authorized Signature)</p> <p>Date: <u>08/12/2021</u></p>	<p><b>ACCEPTED:</b></p> <p>By: <u>[Signature]</u> Contractor (Authorized Signature)</p> <p>Date: <u>8/11/21</u></p>
--	--	---



Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b> NC20-20	<b>PROJECT NAME:</b> Crawford Road - Phase I	<b>DATE:</b> 6/28/2021	<b>DAY:</b> Monday	<b>DAY NO.:</b> 211/ 222																																																																
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																																				
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b> No work scheduled for today due to wet conditions.																																																																				
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>			<b>EQUIPMENT USED OR IDLE:</b>																																																																	
<input type="checkbox"/> Superintendent <input checked="" type="checkbox"/> Foreman <input checked="" type="checkbox"/> Operators <input checked="" type="checkbox"/> Laborers <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other			<table border="1"> <thead> <tr> <th>DESCRIPTION</th> <th>Number</th> <th>Active</th> <th>Idle</th> </tr> </thead> <tbody> <tr><td>P/U</td><td> </td><td> </td><td> </td></tr> <tr><td>Tackhoe</td><td> </td><td> </td><td> </td></tr> <tr><td>Motorgrader</td><td> </td><td> </td><td> </td></tr> <tr><td>Frontend Loader</td><td> </td><td> </td><td> </td></tr> <tr><td>Rubber Tire Hoe</td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> </tbody> </table>		DESCRIPTION	Number	Active	Idle	P/U				Tackhoe				Motorgrader				Frontend Loader				Rubber Tire Hoe																																											
DESCRIPTION	Number	Active	Idle																																																																	
P/U																																																																				
Tackhoe																																																																				
Motorgrader																																																																				
Frontend Loader																																																																				
Rubber Tire Hoe																																																																				
<b>WEATHER CONDITIONS:</b>																																																																				
RAIN TODAY: Yes                      Temperature																																																																				
TIME STARTED: _____ TIME FINISHED: _____																																																																				
WORK CON: tions ( ) Acceptable ( X ) Unacceptable																																																																				
ACTIVITIES AFFECTED BY WEATHER: _____																																																																				
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																																				

**INSPECTOR:** Justin McElhenny  
Justin McElhenny  
  
**ASSIST. PROJECT ADMINISTRATOR:** Jeremy Cronk  
Jeremy Cronk  
OR  
**PROJECT ADMINISTRATOR:** Carrie Smithheart  
Carrie Smithheart

**HOURS ON PROJECT:**  
From: 7:00ar Hrs  
PAGE 1 of 1

Nassau County

### DAILY REPORT OF CONSTRUCTION

ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b>	<b>PROJECT NAME:</b>	<b>DATE:</b>	<b>DAY:</b>	<b>DAY NO.</b>	
NC20-20	Crawford Road - Phase I	6/28/2021	Monday	211 / 222	
<b>SUB CONTRACTOR: Suwanee Valley Grass</b>					
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>					
Contractor on site looking at what needs to be placed for sod. Contractor said that they're not able to cut sod for this job at this time. Due to fields being flooded from all the rain that's been coming down every day. They plan on cutting the sod for this job just as the fields have dried up where they can run the cutter.					
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>		<b>EQUIPMENT USED OR IDLE:</b>			
<input type="checkbox"/> Superintendent	1 @ 1	DESCRIPTION	Number	Active	Idle
<input type="checkbox"/> Foreman		P/U		1 @ 1	
<input checked="" type="checkbox"/> Operators					
<input type="checkbox"/> Laborers					
<input type="checkbox"/> Other					
<input type="checkbox"/> Other					
<input type="checkbox"/> Other					
<input type="checkbox"/> Other					
<b>WEATHER CONDITIONS:</b>					
RAIN TODAY: Yes		Temperature		70	
TIME STARTED: 8:00am		TIME FINISHED:			
WORK CONDITIONS: <input type="checkbox"/> ACCEPTABLE <input checked="" type="checkbox"/> UNACCEPTABLE					
ACTIVITIES AFFECTED BY WEATHER: See prime contractor daily					
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>					

INSPECTOR: Justin McElhenny  
Justin McElhenny

ASSIST. PROJECT ADMINISTRATOR: Jeremy Cronk  
Jeremy Cronk

OR

PROJECT ADMINISTRATOR: Carrie Smithheart  
Carrie Smithheart

HOURS ON PROJECT:  
From: 7:00am To: 3:00pm Hrs: 8.0

PAGE \_\_\_\_\_ of \_\_\_\_\_

Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
 ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

BID NO.:	PROJECT NAME:	DATE:	DAY:	DAY NO.		
NC20-20	Crawford Road - Phase I	6/29/2021	Tuesday	212/ 222		
<b>PRIME CONTRACTOR: Anderson Columbia</b>						
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>						
No work scheduled for today due to wet conditions						
CONTRACTOR'S CREW AND TIME ON PROJECT			EQUIPMENT USED OR IDLE:			
<input type="checkbox"/> Superintendent			DESCRIPTION	Number	Active	Idle
<input checked="" type="checkbox"/> Foreman			P/U			
<input checked="" type="checkbox"/> Operators			Tackhoe			
<input checked="" type="checkbox"/> Laborers			Motorgrader			
<input type="checkbox"/> Other			Frontend Loader			
<input type="checkbox"/> Other			Rubber Tire Hoe			
<input type="checkbox"/> Other						
<input type="checkbox"/> Other						
<input type="checkbox"/> Other						
<input type="checkbox"/> Other						
WEATHER CONDITIONS:						
RAIN TODAY: No			Temperature			
TIME STARTED: _____			TIME FINISHED: _____			
WORK COND: tions <input type="checkbox"/> Acceptable			<input checked="" type="checkbox"/> Unacceptable			
ACTIVITIES AFFECTED BY WEATHER: _____						
GENERAL COMMENTS/TESTS/VISITORS:						

**INSPECTOR:** Justin McElhenny  
 \_\_\_\_\_  
 Justin McElhenny

**ASSIST. PROJECT ADMINISTRATOR:**  
 \_\_\_\_\_  
 Jeremy Cronk

OR

**PROJECT ADMINISTRATOR:**  
 \_\_\_\_\_  
 Carrie Smithheart

**HOURS ON PROJECT:**  
 From: 7:00a  
 Hrs

PAGE  1  of  1

Nassau County

DAILY REPORT OF CONSTRUCTION

ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

BID NO.:	PROJECT NAME:	DATE:	DAY:	DAY NO.:																																																
NC20-20	Crawford Road - Phase I	6/30/2021	Wednesda	213/ 222																																																
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																				
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>																																																				
No work scheduled for today due to wet conditions.																																																				
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>			<b>EQUIPMENT USED OR IDLE:</b>																																																	
( ) Superintendent	<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:40%;">DESCRIPTION</th> <th style="width:15%;">Number</th> <th style="width:15%;">Active</th> <th style="width:30%;">Idle</th> </tr> </thead> <tbody> <tr><td>P/U</td><td> </td><td> </td><td> </td></tr> <tr><td>Tackhoe</td><td> </td><td> </td><td> </td></tr> <tr><td>Motorgrader</td><td> </td><td> </td><td> </td></tr> <tr><td>Frontend Loader</td><td> </td><td> </td><td> </td></tr> <tr><td>Rubber Tire Hoe</td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> </tbody> </table>				DESCRIPTION	Number	Active	Idle	P/U				Tackhoe				Motorgrader				Frontend Loader				Rubber Tire Hoe																											
DESCRIPTION					Number	Active	Idle																																													
P/U																																																				
Tackhoe																																																				
Motorgrader																																																				
Frontend Loader																																																				
Rubber Tire Hoe																																																				
( X ) Foreman																																																				
( X ) Operators																																																				
( X ) Laborers																																																				
( ) Other																																																				
( ) Other																																																				
( ) Other																																																				
( ) Other																																																				
<b>WEATHER CONDITIONS:</b>																																																				
RAIN TODAY: Yes _____ Temperature _____																																																				
TIME STARTED: _____ TIME FINISHED: _____																																																				
WORK CONDITIONS ( ) Acceptable ( X ) Unacceptable																																																				
ACTIVITIES AFFECTED BY WEATHER: _____																																																				
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																				

INSPECTOR: Justin McElhenny  
Justin McElhenny

ASSIST. PROJECT ADMINISTRATOR: \_\_\_\_\_  
Jeremy Cronk

OR

PROJECT ADMINISTRATOR: \_\_\_\_\_  
Carrie Smithheart

HOURS ON PROJECT:  
From: 7:00ar Hrs

PAGE 1 of 1





Nassau County

**DAILY REPORT OF CONSTRUCTION**

ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

BID NO.:	PROJECT NAME:	DATE:	DAY:	DAY NO.																																																																																
NC20-20	Crawford Road - Phase I	7/5/2021	Monday	218/ 222																																																																																
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																																																				
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>																																																																																				
No work scheduled for today due to July 4th holiday																																																																																				
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>		<b>EQUIPMENT USED OR IDLE:</b>																																																																																		
<input type="checkbox"/> SuperIntendent <input checked="" type="checkbox"/> Foreman <input checked="" type="checkbox"/> Operators <input checked="" type="checkbox"/> Laborers <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other		<table border="1"> <thead> <tr> <th>DESCRIPTION</th> <th>Number</th> <th>Active</th> <th>Idle</th> </tr> </thead> <tbody> <tr><td>P/U</td><td></td><td></td><td></td></tr> <tr><td>Tackhoe</td><td></td><td></td><td></td></tr> <tr><td>Motorgrader</td><td></td><td></td><td></td></tr> <tr><td>Frontend Loader</td><td></td><td></td><td></td></tr> <tr><td>Rubber Tire Hoe</td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> </tbody> </table>			DESCRIPTION	Number	Active	Idle	P/U				Tackhoe				Motorgrader				Frontend Loader				Rubber Tire Hoe																																																											
DESCRIPTION	Number	Active	Idle																																																																																	
P/U																																																																																				
Tackhoe																																																																																				
Motorgrader																																																																																				
Frontend Loader																																																																																				
Rubber Tire Hoe																																																																																				
<b>WEATHER CONDITIONS:</b>																																																																																				
RAIN TODAY: Yes _____ Temperature _____																																																																																				
TIME STARTED: _____ TIME FINISHED: _____																																																																																				
WORK COND tions ( ) Acceptable ( ) Unacceptable																																																																																				
ACTIVITIES AFFECTED BY WEATHER: _____																																																																																				
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																																																				

INSPECTOR: Justin McElhenny  
Justin McElhenny

HOURS ON PROJECT:  
From: 7:00ar Hrs

ASSIST. PROJECT ADMINISTRATOR: \_\_\_\_\_  
Jeremy Cronk

PAGE 1 of 1

OR

PROJECT ADMINISTRATOR: \_\_\_\_\_  
Carrie Smithheart

Nassau County

**DAILY REPORT OF CONSTRUCTION**

ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

BID NO.:		PROJECT NAME:		DATE:	DAY:	DAY NO.	
NC20-20		Crawford Road - Phase I		7/6/2021	Tuesday	219/ 222	
<b>PRIME CONTRACTOR: Anderson Columbia</b>							
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>							
Contractor placed embankment around washed out areas around ditch blocks							
Too wet conditions for any other work.							
CONTRACTOR'S CREW AND TIME ON PROJECT				EQUIPMENT USED OR IDLE:			
<input type="checkbox"/> Superintendent				DESCRIPTION	Number	Active	Idle
<input checked="" type="checkbox"/> Foreman      1 @ 8				P/U		1 @ 8	
<input checked="" type="checkbox"/> Operators      1 @ 2				Tackhoe			
<input checked="" type="checkbox"/> Laborers      2 @ 2				Motorgrader			
<input type="checkbox"/> Other				Frontend Loader			
<input type="checkbox"/> Other				Rubber Tire Hoe		1 @ 2	
<input type="checkbox"/> Other							
<input type="checkbox"/> Other							
<input type="checkbox"/> Other							
WEATHER CONDITIONS:							
RAIN TODAY: Yes      Temperature							
TIME STARTED: _____ TIME FINISHED: _____							
WORK COND tions ( ) Acceptable ( X ) Unacceptable							
ACTIVITIES AFFECTED BY WEATHER: _____							
GENERAL COMMENTS/TESTS/VISITORS:							

INSPECTOR: Justin McElhenny  
Justin McElhenny

ASSIST. PROJECT ADMINISTRATOR:  
Jeremy Cronk

OR

PROJECT ADMINISTRATOR:  
Carrie Smithheart

HOURS ON PROJECT:  
From: 7:00ar      Hrs

PAGE 1 of 1



Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
 ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b>	<b>PROJECT NAME:</b>	<b>DATE:</b>	<b>DAY:</b>	<b>DAY NO.</b>																																																
NC20-20	Crawford Road - Phase I	7/8/2021	Thursday	221/ 222																																																
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																				
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>																																																				
No work scheduled for today.																																																				
<b>*** Note ***</b>																																																				
Sod contractor is having weather issues. They're not able to cut sod for this phase due to high rain volume.																																																				
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>		<b>EQUIPMENT USED OR IDLE:</b>																																																		
<input type="checkbox"/> Superintendent <input checked="" type="checkbox"/> Foreman <input checked="" type="checkbox"/> Operators <input checked="" type="checkbox"/> Laborers <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">DESCRIPTION</th> <th style="width: 10%;">Number</th> <th style="width: 15%;">Active</th> <th style="width: 15%;">Idle</th> </tr> </thead> <tbody> <tr><td>P/U</td><td></td><td></td><td></td></tr> <tr><td>Tackhoe</td><td></td><td></td><td></td></tr> <tr><td>Motorgrader</td><td></td><td></td><td></td></tr> <tr><td>Frontend Loader</td><td></td><td></td><td></td></tr> <tr><td>Rubber Tire Hoe</td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> </tbody> </table>			DESCRIPTION	Number	Active	Idle	P/U				Tackhoe				Motorgrader				Frontend Loader				Rubber Tire Hoe																											
DESCRIPTION	Number	Active	Idle																																																	
P/U																																																				
Tackhoe																																																				
Motorgrader																																																				
Frontend Loader																																																				
Rubber Tire Hoe																																																				
<b>WEATHER CONDITIONS:</b>																																																				
RAIN TODAY No _____ Temperature _____																																																				
TIME STARTED: _____ TIME FINISHED: _____																																																				
WORK CONDITIONS <input type="checkbox"/> Acceptable <input checked="" type="checkbox"/> Unacceptable																																																				
ACTIVITIES AFFECTED BY WEATHER: _____																																																				
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																				

**INSPECTOR:** Justin McElhenny Justin McElhenny

**ASSIST. PROJECT ADMINISTRATOR:** \_\_\_\_\_  
 Jeremy Cronk

OR

**PROJECT ADMINISTRATOR:** \_\_\_\_\_  
 Carrie Smithheart

**HOURS ON PROJECT:**  
 From: 7:00ar \_\_\_\_\_ Hrs

PAGE 1 of 1

Nassau County

### DAILY REPORT OF CONSTRUCTION

ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b> NC20-20	<b>PROJECT NAME:</b> Crawford Road - Phase I	<b>DATE:</b> 7/9/2021	<b>DAY:</b> Friday	<b>DAY NO.:</b> 222 / 226																																																																								
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																																												
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>																																																																												
No work scheduled for today.																																																																												
*** Note *** Sod contractor is having weather issues. They're not able to cut sod for this phase due to high rain volume.																																																																												
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>																																																																												
<input type="checkbox"/> Superintendent																																																																												
<input checked="" type="checkbox"/> Foreman																																																																												
<input checked="" type="checkbox"/> Operators																																																																												
<input checked="" type="checkbox"/> Laborers																																																																												
<input type="checkbox"/> Other																																																																												
<input type="checkbox"/> Other																																																																												
<input type="checkbox"/> Other																																																																												
<input type="checkbox"/> Other																																																																												
<b>WEATHER CONDITIONS:</b>																																																																												
RAIN TODAY: No    Temperature _____																																																																												
TIME STARTED: _____ TIME FINISHED: _____																																																																												
WORK CONDITIONS <input type="checkbox"/> Acceptable <input checked="" type="checkbox"/> Unacceptable																																																																												
ACTIVITIES AFFECTED BY WEATHER: _____																																																																												
<b>EQUIPMENT USED OR IDLE:</b>																																																																												
<table border="1" style="width:100%; border-collapse: collapse;"><thead><tr><th style="width:50%;">DESCRIPTION</th><th style="width:15%;">Number</th><th style="width:15%;">Active</th><th style="width:20%;">Idle</th></tr></thead><tbody><tr><td>P/U</td><td></td><td></td><td></td></tr><tr><td>Tackhoe</td><td></td><td></td><td></td></tr><tr><td>Motorgrader</td><td></td><td></td><td></td></tr><tr><td>Frontend Loader</td><td></td><td></td><td></td></tr><tr><td>Rubber Tire Hoe</td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr><tr><td> </td><td></td><td></td><td></td></tr></tbody></table>					DESCRIPTION	Number	Active	Idle	P/U				Tackhoe				Motorgrader				Frontend Loader				Rubber Tire Hoe																																																			
DESCRIPTION	Number	Active	Idle																																																																									
P/U																																																																												
Tackhoe																																																																												
Motorgrader																																																																												
Frontend Loader																																																																												
Rubber Tire Hoe																																																																												
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																																												

INSPECTOR: Justin McElhenny  
Justin McElhenny

ASSIST. PROJECT ADMINISTRATOR: Jeremy Cronk  
Jeremy Cronk

OR

PROJECT ADMINISTRATOR: Carrie Smithheart  
Carrie Smithheart

HOURS ON PROJECT:  
From: 7:00am    Hrs

PAGE   1   of   1

Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
 ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b> NC20-20	<b>PROJECT NAME:</b> Crawford Road - Phase I	<b>DATE:</b> 7/12/2021	<b>DAY:</b> Monday	<b>DAY NO.:</b> 225/ 226																																												
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>																																																
No work scheduled for today.																																																
*** Note ***																																																
Sod contractor is having weather issues. They're not able to cut sod for this phase due to high rain volume.																																																
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>		<b>EQUIPMENT USED OR IDLE:</b>																																														
<input type="checkbox"/> Superintendent <input checked="" type="checkbox"/> Foreman <input checked="" type="checkbox"/> Operators <input checked="" type="checkbox"/> Laborers <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other		<table border="1"> <thead> <tr> <th>DESCRIPTION</th> <th>Number</th> <th>Active</th> <th>Idle</th> </tr> </thead> <tbody> <tr> <td>P/U</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Tackhoe</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Motorgrader</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Frontend Loader</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Rubber Tire Hoe</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>			DESCRIPTION	Number	Active	Idle	P/U				Tackhoe				Motorgrader				Frontend Loader				Rubber Tire Hoe																							
DESCRIPTION	Number	Active	Idle																																													
P/U																																																
Tackhoe																																																
Motorgrader																																																
Frontend Loader																																																
Rubber Tire Hoe																																																
<b>WEATHER CONDITIONS:</b>																																																
RAIN TODAY: No _____ Temperature _____																																																
TIME STARTED: _____ TIME FINISHED: _____																																																
WORK COND: tions <input type="checkbox"/> Acceptable <input checked="" type="checkbox"/> Unacceptable																																																
ACTIVITIES AFFECTED BY WEATHER: _____																																																
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																

**INSPECTOR:** Justin McElhenny \_\_\_\_\_  
 Justin McElhenny

**HOURS ON PROJECT:**  
 From: 7:00ar \_\_\_\_\_ Hrs

**ASSIST. PROJECT ADMINISTRATOR:** \_\_\_\_\_  
 Jeremy Cronk

PAGE 1 of 1

OR

**PROJECT ADMINISTRATOR:** \_\_\_\_\_  
 Carrie Smithheart

Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
 ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

BID NO.:	PROJECT NAME:	DATE:	DAY:	DAY NO.:
NC20-20	Crawford Road - Phase I	7/13/2021	Tuesday	226/ 227
<b>PRIME CONTRACTOR: Anderson Columbia</b>				
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>				
No work scheduled for today.				
<b>*** Note ***</b>				
Sod contractor is having weather issues. They're not able to cut sod for this phase due to high rain volume.				
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>	<b>EQUIPMENT USED OR IDLE:</b>			
<input type="checkbox"/> Superintendent	DESCRIPTION	Number	Active	Idle
<input checked="" type="checkbox"/> Foreman	P/U			
<input checked="" type="checkbox"/> Operators	Tackhoe			
<input checked="" type="checkbox"/> Laborers	Motorgrader			
<input type="checkbox"/> Other	Frontend Loader			
<input type="checkbox"/> Other	Rubber Tire Hoe			
<input type="checkbox"/> Other				
<input type="checkbox"/> Other				
<b>WEATHER CONDITIONS:</b>				
RAIN TODAY: Yes	Temperature			
TIME STARTED: _____ TIME FINISHED: _____				
WORK CONDI tions ( ) Acceptable ( X ) Unacceptable				
ACTIVITIES AFFECTED BY WEATHER: <u>None</u>				
Rain Gauge Readings: .8"				
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>				

INSPECTOR: Justin McElhenny  
Justin McElhenny

ASSIST. PROJECT ADMINISTRATOR:  
Jeremy Cronk

OR

PROJECT ADMINISTRATOR:  
Carrie Smithheart

HOURS ON PROJECT:  
 From: 7:00ar          Hrs

PAGE 1 of 1



Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
 ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b>		<b>PROJECT NAME:</b>		<b>DATE:</b>	<b>DAY:</b>	<b>DAY NO.:</b>																																																																												
NC20-20		Crawford Road - Phase I		7/15/2021	Thursday	227/ 226																																																																												
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																																																		
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>																																																																																		
No work performed today																																																																																		
*** Note ***																																																																																		
Sod contractor is having weather issues. They're not able to cut sod for this phase due to high rain volume.																																																																																		
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>				<b>EQUIPMENT USED OR IDLE:</b>																																																																														
<input type="checkbox"/> Superintendent <input checked="" type="checkbox"/> Foreman <input checked="" type="checkbox"/> Operators <input checked="" type="checkbox"/> Laborers <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other				<table border="1"> <thead> <tr> <th>DESCRIPTION</th> <th>Number</th> <th>Active</th> <th>Idle</th> </tr> </thead> <tbody> <tr><td>P/U</td><td></td><td></td><td></td></tr> <tr><td>Tackhoe</td><td></td><td></td><td></td></tr> <tr><td>Motorgrader</td><td></td><td></td><td></td></tr> <tr><td>Frontend Loader</td><td></td><td></td><td></td></tr> <tr><td>Rubber Tire Hoe</td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> </tbody> </table>			DESCRIPTION	Number	Active	Idle	P/U				Tackhoe				Motorgrader				Frontend Loader				Rubber Tire Hoe																																																							
DESCRIPTION	Number	Active	Idle																																																																															
P/U																																																																																		
Tackhoe																																																																																		
Motorgrader																																																																																		
Frontend Loader																																																																																		
Rubber Tire Hoe																																																																																		
<b>WEATHER CONDITIONS:</b>																																																																																		
RAIN TODAY: No				Temperature																																																																														
TIME STARTED: _____				TIME FINISHED: _____																																																																														
WORK CONDITIONS <input type="checkbox"/> Acceptable				<input checked="" type="checkbox"/> Unacceptable																																																																														
ACTIVITIES AFFECTED BY WEATHER: <u>None</u>																																																																																		
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																																																		

INSPECTOR: Justin McElhenny HOURS ON PROJECT: From: 7:00ar Hrs  
Justin McElhenny

ASSIST. PROJECT ADMINISTRATOR: Jeremy Cronk PAGE 1 of 1  
Jeremy Cronk

OR

PROJECT ADMINISTRATOR: Carrie Smithheart

Nassau County
DAILY REPORT OF CONSTRUCTION
ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

Table with columns: BID NO., PROJECT NAME, DATE, DAY, DAY NO.
PRIME CONTRACTOR: Anderson Columbia
DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:
Contractor repaired washouts along edge of pavement.
Contractor on site for observation of Sub-Contractor work.
CONTRACTOR'S CREW AND TIME ON PROJECT
EQUIPMENT USED OR IDLE:
WEATHER CONDITIONS:
GENERAL COMMENTS/TESTS/VISITORS:

INSPECTOR: Justin McElhenny
ASSIST. PROJECT ADMINISTRATOR: Jeremy Cronk
PROJECT ADMINISTRATOR: Carrie Smithheart

HOURS ON PROJECT:
From: 7:00ar Hrs
PAGE 1 of 1

Nassau County

**DAILY REPORT OF CONSTRUCTION**

ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

BID NO.:	PROJECT NAME:	DATE:	DAY:	DAY NO.																																																																
NC20-20	Crawford Road - Phase I	7/20/2021	Tuesday	232/ 226																																																																
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																																				
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>																																																																				
Contractor repaired washouts along edge of pavement.																																																																				
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>			<b>EQUIPMENT USED OR IDLE:</b>																																																																	
<input type="checkbox"/> Superintendent <input checked="" type="checkbox"/> Foreman 1 @ 10 <input checked="" type="checkbox"/> Operators 2 @ 10 <input checked="" type="checkbox"/> Laborers 1 @ 10 <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other			<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:50%;">DESCRIPTION</th> <th style="width:10%;">Number</th> <th style="width:20%;">Active</th> <th style="width:20%;">Idle</th> </tr> </thead> <tbody> <tr><td>P/U</td><td></td><td>1 @ 10</td><td></td></tr> <tr><td>Mini Tackhoe</td><td></td><td>1 @ 9</td><td></td></tr> <tr><td>Motorgrader</td><td></td><td></td><td></td></tr> <tr><td>Frontend Loader</td><td></td><td></td><td></td></tr> <tr><td>Rubber Tire Hoe</td><td></td><td>1 @ 9</td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> </tbody> </table>		DESCRIPTION	Number	Active	Idle	P/U		1 @ 10		Mini Tackhoe		1 @ 9		Motorgrader				Frontend Loader				Rubber Tire Hoe		1 @ 9																																									
DESCRIPTION	Number	Active	Idle																																																																	
P/U		1 @ 10																																																																		
Mini Tackhoe		1 @ 9																																																																		
Motorgrader																																																																				
Frontend Loader																																																																				
Rubber Tire Hoe		1 @ 9																																																																		
<b>WEATHER CONDITIONS:</b>																																																																				
RAIN TODAY: Yes _____ Temperature _____																																																																				
TIME STARTED: _____ TIME FINISHED: _____																																																																				
WORK CONDITIONS <input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable																																																																				
ACTIVITIES AFFECTED BY WEATHER: None																																																																				
Rain Gauge Readings: .68"																																																																				
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																																				

INSPECTOR: Justin McElhenny  
 \_\_\_\_\_ Justin McElhenny

ASSIST. PROJECT ADMINISTRATOR: \_\_\_\_\_  
 \_\_\_\_\_ Jeremy Cronk

OR \_\_\_\_\_

PROJECT ADMINISTRATOR: \_\_\_\_\_  
 \_\_\_\_\_ Carrie Smithheart

HOURS ON PROJECT:  
 From: 7:00ar Hrs

PAGE 1 of 1







Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
 ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

BID NO.:	PROJECT NAME:	DATE:	DAY:	DAY NO.:																																																																				
NC20-20	Crawford Road - Phase I	7/30/2021	Friday	242/ 226																																																																				
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																																								
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>																																																																								
Contractor cleaned up job site and fixing washed out areas.																																																																								
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>			<b>EQUIPMENT USED OR IDLE:</b>																																																																					
<input type="checkbox"/> Superintendent <input checked="" type="checkbox"/> Foreman      1 @ 10 <input checked="" type="checkbox"/> Operators      2 @ 10 <input checked="" type="checkbox"/> Laborers      1 @ 10 <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other			<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">DESCRIPTION</th> <th style="width: 15%;">Number</th> <th style="width: 15%;">Active</th> <th style="width: 40%;">Idle</th> </tr> </thead> <tbody> <tr><td>P/U</td><td></td><td>1 @ 10</td><td></td></tr> <tr><td>Mini Tackhoe</td><td></td><td>1 @ 10</td><td></td></tr> <tr><td>Motorgrader</td><td></td><td></td><td></td></tr> <tr><td>Frontend Loader</td><td></td><td></td><td></td></tr> <tr><td>Rubber Tire Hoe</td><td></td><td>1 @ 10</td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> </tbody> </table>		DESCRIPTION	Number	Active	Idle	P/U		1 @ 10		Mini Tackhoe		1 @ 10		Motorgrader				Frontend Loader				Rubber Tire Hoe		1 @ 10																																													
DESCRIPTION	Number	Active	Idle																																																																					
P/U		1 @ 10																																																																						
Mini Tackhoe		1 @ 10																																																																						
Motorgrader																																																																								
Frontend Loader																																																																								
Rubber Tire Hoe		1 @ 10																																																																						
<b>WEATHER CONDITIONS:</b>																																																																								
RAIN TODAY: No      Temperature _____																																																																								
TIME STARTED: _____ TIME FINISHED: _____																																																																								
WORK COND itions <input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable																																																																								
ACTIVITIES AFFECTED BY WEATHER: <u>None</u>																																																																								
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																																								

INSPECTOR: Justin McElhenny  
 Justin McElhenny

ASSIST. PROJECT ADMINISTRATOR: \_\_\_\_\_  
 Jeremy Cronk

OR

PROJECT ADMINISTRATOR: \_\_\_\_\_  
 Carrie Smithheart

HOURS ON PROJECT:  
 From: 7:00ar      Hrs

PAGE 1 of 1

Nassau County

**DAILY REPORT OF CONSTRUCTION**

ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b> NC20-20	<b>PROJECT NAME:</b> Crawford Road - Phase I	<b>DATE:</b> 7/31/2021	<b>DAY:</b> Saturday	<b>DAY NO.</b> 243/ 226
<b>PRIME CONTRACTOR: Anderson Columbia</b>				
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>				
No work was performed. Conditions too wet.				
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>		<b>EQUIPMENT USED OR IDLE:</b>		
<input type="checkbox"/> Superintendent		<b>DESCRIPTION</b>		
<input checked="" type="checkbox"/> Foreman		Number		
<input checked="" type="checkbox"/> Operators		Active		
<input checked="" type="checkbox"/> Laborers		Idle		
<input type="checkbox"/> Other		P/U		
<input type="checkbox"/> Other		Mini Tackhoe		
<input type="checkbox"/> Other		Motorgrader		
<input type="checkbox"/> Other		Frontend Loader		
<input type="checkbox"/> Other		Rubber Tire Hoe		
<b>WEATHER CONDITIONS:</b>				
RAIN TODAY: No _____ Temperature _____				
TIME STARTED: _____ TIME FINISHED: _____				
WORK COND tions <input type="checkbox"/> Acceptable <input checked="" type="checkbox"/> Unacceptable				
ACTIVITIES AFFECTED BY WEATHER: _____ None				
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>				

**INSPECTOR:** Justin McElhenny      **HOURS ON PROJECT:**  
   Justin McElhenny                                  From: 7:00ar                                  Hrs  
  
**ASSIST. PROJECT ADMINISTRATOR:** \_\_\_\_\_                                  **PAGE** 1 **of** 1  
   Jeremy Cronk  
 OR  
**PROJECT ADMINISTRATOR:** \_\_\_\_\_  
   Carrie Smithheart



Nassau County

**DAILY REPORT OF CONSTRUCTION**

ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b>	<b>PROJECT NAME:</b>	<b>DATE:</b>	<b>DAY:</b>	<b>DAY NO.:</b>
NC20-20	Crawford Road - Phase I	8/3/2021	Tuesday	246/ 226
<b>PRIME CONTRACTOR:</b> Anderson Columbla				
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>				
Contractor cancelled work for today due to wet conditions and rain coming in during the day.				
Hydro-Seeding was cancelled due to rain.				
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>		<b>EQUIPMENT USED OR IDLE:</b>		
<input type="checkbox"/> Superintendent		<b>DESCRIPTION</b>	<b>Number</b>	<b>Active</b>
<input checked="" type="checkbox"/> Foreman		P/U		
<input checked="" type="checkbox"/> Operators		Mini Tackhoe		
<input checked="" type="checkbox"/> Laborers		Motorgrader		
<input type="checkbox"/> Other		Frontend Loader		
<input type="checkbox"/> Other		Rubber Tire Hoe		
<input type="checkbox"/> Other				
<input type="checkbox"/> Other				
<input type="checkbox"/> Other				
<b>WEATHER CONDITIONS:</b>				
RAIN TODAY: No _____ Temperature _____				
TIME STARTED: _____ TIME FINISHED: _____				
WORK COND tions <input type="checkbox"/> Acceptable <input checked="" type="checkbox"/> Unacceptable				
ACTIVITIES AFFECTED BY WEATHER: <u>None</u>				
<b>GENERAL COMMENTS / TESTS / VISITORS:</b>				

**INSPECTOR:** Justin McElhenny \_\_\_\_\_  
Justin McElhenny

**HOURS ON PROJECT:**  
From: 7:00am \_\_\_\_\_ Hrs

**ASSIST. PROJECT ADMINISTRATOR:** \_\_\_\_\_  
Jeremy Cronk

PAGE  1  of  1

**PROJECT ADMINISTRATOR:** \_\_\_\_\_  
Carrie Smithheart

Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

BID NO.:		PROJECT NAME:		DATE:	DAY:	DAY NO.
NC20-20		Crawford Road - Phase I		8/4/2021	Wednesda	247/ 226
<b>PRIME CONTRACTOR: Anderson Columbia</b>						
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>						
Contractor cancelled work for today due to wet conditions and rain coming in during the day.						
Hydro-Seeding was cancelled due to rain.						
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>				<b>EQUIPMENT USED OR IDLE:</b>		
<input type="checkbox"/> Superintendent				<b>DESCRIPTION</b> Number      Active      Idle		
<input checked="" type="checkbox"/> Foreman				P/U		
<input checked="" type="checkbox"/> Operators				Mini Tackhoe		
<input checked="" type="checkbox"/> Laborers				Motorgrader		
<input type="checkbox"/> Other				Frontend Loader		
<input type="checkbox"/> Other				Rubber Tire Hoe		
<input type="checkbox"/> Other						
<input type="checkbox"/> Other						
<input type="checkbox"/> Other						
<b>WEATHER CONDITIONS:</b>						
RAIN TODAY: Yes      Temperature						
TIME STARTED: _____ TIME FINISHED: _____						
WORK COND tions <input type="checkbox"/> Acceptable <input checked="" type="checkbox"/> Unacceptable						
ACTIVITIES AFFECTED BY WEATHER: <u>Hydro-Seeding</u>						
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>						

**INSPECTOR:** Justin McElhenny  
Justin McElhenny

**HOURS ON PROJECT:**  
From: 7:00ar      Hrs

**ASSIST. PROJECT ADMINISTRATOR:** \_\_\_\_\_  
Jeremy Cronk

PAGE 1 of 1

OR

**PROJECT ADMINISTRATOR:** \_\_\_\_\_  
Carrie Smithheart

Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
 ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b>	<b>PROJECT NAME:</b>	<b>DATE:</b>	<b>DAY:</b>	<b>DAY NO.:</b>																																																
NC20-20	Crawford Road - Phase I	8/5/2021	Thursday	248/ 226																																																
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																				
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>																																																				
Contractor cancelled work for today due to wet conditions and rain coming in during the day.																																																				
Hydro-Seeding was cancelled due to rain.																																																				
*** Note ***																																																				
Had final inspection with Nassau County and EOR. Contractor has some repairs to do to a ditch block, align ditch, and hydro-seed to stop erosion.																																																				
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>			<b>EQUIPMENT USED OR IDLE:</b>																																																	
<input type="checkbox"/> Superintendent <input checked="" type="checkbox"/> Foreman <input checked="" type="checkbox"/> Operators <input checked="" type="checkbox"/> Laborers <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other <input type="checkbox"/> Other			<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:40%;">DESCRIPTION</th> <th style="width:10%;">Number</th> <th style="width:10%;">Active</th> <th style="width:40%;">Idle</th> </tr> </thead> <tbody> <tr><td>P/U</td><td></td><td></td><td></td></tr> <tr><td>Mini Tackhoe</td><td></td><td></td><td></td></tr> <tr><td>Motorgrader</td><td></td><td></td><td></td></tr> <tr><td>Frontend Loader</td><td></td><td></td><td></td></tr> <tr><td>Rubber Tire Hoe</td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td></tr> </tbody> </table>		DESCRIPTION	Number	Active	Idle	P/U				Mini Tackhoe				Motorgrader				Frontend Loader				Rubber Tire Hoe																											
DESCRIPTION	Number	Active	Idle																																																	
P/U																																																				
Mini Tackhoe																																																				
Motorgrader																																																				
Frontend Loader																																																				
Rubber Tire Hoe																																																				
<b>WEATHER CONDITIONS:</b>																																																				
RAIN TODAY: Yes _____ Temperature _____ TIME STARTED: _____ TIME FINISHED: _____ WORK CONDITIONS <input type="checkbox"/> Acceptable <input checked="" type="checkbox"/> Unacceptable ACTIVITIES AFFECTED BY WEATHER: <u>Hydro-Seeding</u>																																																				
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																				

**INSPECTOR:** Justin McElhenny  
 Justin McElhenny

**ASSIST. PROJECT ADMINISTRATOR:** Jeremy Cronk  
 OR  
**PROJECT ADMINISTRATOR:** Carrie Smithheart

**HOURS ON PROJECT:**  
 From: 7:00am Hrs

PAGE 1 of 1

Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
 ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b> NC20-20	<b>PROJECT NAME:</b> Crawford Road - Phase I	<b>DATE:</b> 8/6/2021	<b>DAY:</b> Friday	<b>DAY NO.:</b> 249/ 226																																																								
<b>PRIME CONTRACTOR: Anderson Columbia</b>																																																												
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>																																																												
Contractor fixed wash outs on right side of the roadway that was messed up during the previous days rain																																																												
Hydro-Seeding was cancelled due to rain.																																																												
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>																																																												
<input type="checkbox"/> Superintendent																																																												
<input checked="" type="checkbox"/> Foreman																																																												
<input checked="" type="checkbox"/> Operators      2 @ 8																																																												
<input checked="" type="checkbox"/> Laborers            4 @ 8																																																												
<input type="checkbox"/> Other																																																												
<input type="checkbox"/> Other																																																												
<input type="checkbox"/> Other																																																												
<input type="checkbox"/> Other																																																												
<b>WEATHER CONDITIONS:</b>																																																												
RAIN TODAY: Yes      Temperature _____																																																												
TIME STARTED: _____ TIME FINISHED: _____																																																												
WORK CON ditions <input type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable																																																												
ACTIVITIES AFFECTED BY WEATHER: <u>Hydro-Seeding</u>																																																												
<b>EQUIPMENT USED OR IDLE:</b>																																																												
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">DESCRIPTION</th> <th style="width: 10%;">Number</th> <th style="width: 15%;">Active</th> <th style="width: 25%;">Idle</th> </tr> </thead> <tbody> <tr> <td>P/U</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Mini Tackhoe</td> <td></td> <td>1 @ 8</td> <td></td> </tr> <tr> <td>Motorgrader</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Frontend Loader</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Rubber Tire Hoe</td> <td></td> <td>1 @ 8</td> <td></td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> <tr> <td> </td> <td></td> <td></td> <td></td> </tr> </tbody> </table>					DESCRIPTION	Number	Active	Idle	P/U				Mini Tackhoe		1 @ 8		Motorgrader				Frontend Loader				Rubber Tire Hoe		1 @ 8																																	
DESCRIPTION	Number	Active	Idle																																																									
P/U																																																												
Mini Tackhoe		1 @ 8																																																										
Motorgrader																																																												
Frontend Loader																																																												
Rubber Tire Hoe		1 @ 8																																																										
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>																																																												

INSPECTOR: Justin McElhenny  
Justin McElhenny

ASSIST. PROJECT ADMINISTRATOR: \_\_\_\_\_  
Jeremy Cronk

OR

PROJECT ADMINISTRATOR: \_\_\_\_\_  
Carrie Smithheart

HOURS ON PROJECT:  
 From: 7:00ar Hrs

PAGE   1   of   1

Nassau County  
**DAILY REPORT OF CONSTRUCTION**  
 ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b> NC20-20	<b>PROJECT NAME:</b> Crawford Road - Phase I	<b>DATE:</b> 8/7/2021	<b>DAY:</b> Saturday	<b>DAY NO.:</b> 250/ 226
<b>PRIME CONTRACTOR: Anderson Columbia</b>				
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>				
No work scheduled. Too wet to hydro-seed				
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>		<b>EQUIPMENT USED OR IDLE:</b>		
<input type="checkbox"/> Superintendent		<b>DESCRIPTION</b>	<b>Number</b>	<b>Active</b>
<input checked="" type="checkbox"/> Foreman		P/U		
<input checked="" type="checkbox"/> Operators		Mini Tackhoe		
<input checked="" type="checkbox"/> Laborers		Motorgrader		
<input type="checkbox"/> Other		Frontend Loader		
<input type="checkbox"/> Other		Rubber Tire Hoe		
<input type="checkbox"/> Other				
<input type="checkbox"/> Other				
<b>WEATHER CONDITIONS:</b>				
RAIN TODAY Yes	Temperature			
TIME STARTED: _____		TIME FINISHED: _____		
WORK COND tions <input type="checkbox"/> Acceptable		<input type="checkbox"/> Unacceptable		
ACTIVITIES AFFECTED BY WEATHER:		Hydro-Seeding		
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>				

**INSPECTOR:** Justin McElhenny  
Justin McElhenny

**ASSIST. PROJECT ADMINISTRATOR:** \_\_\_\_\_  
Jeremy Cronk

OR

**PROJECT ADMINISTRATOR:** \_\_\_\_\_  
Carrie Smithheart

**HOURS ON PROJECT:**  
 From: 7:00ar Hrs

PAGE 1 of 1

Nassau County

### DAILY REPORT OF CONSTRUCTION

ENGLAND-THIMS & MILLER, INC. CONSTRUCTION MANAGEMENT SERVICES

<b>BID NO.:</b>		<b>PROJECT NAME:</b>		<b>DATE:</b>	<b>DAY:</b>	<b>DAY NO.</b>
NC20-20		Crawford Road - Phase I		8/8/2021	Sunday	251/ 226
<b>PRIME CONTRACTOR: Anderson Columbia</b>						
<b>DESCRIPTION AND LOCATION OF OPERATIONS IN PROGRESS THIS DATE:</b>						
No work scheduled. Too wet to hydro-seed						
<b>CONTRACTOR'S CREW AND TIME ON PROJECT</b>				<b>EQUIPMENT USED OR IDLE:</b>		
<input type="checkbox"/> Superintendent				<b>DESCRIPTION</b>		
<input checked="" type="checkbox"/> Foreman				Number		
<input checked="" type="checkbox"/> Operators				Active		
<input checked="" type="checkbox"/> Laborers				Idle		
<input type="checkbox"/> Other				P/U		
<input type="checkbox"/> Other				Mini Tackhoe		
<input type="checkbox"/> Other				Motorgrader		
<input type="checkbox"/> Other				Frontend Loader		
<input type="checkbox"/> Other				Rubber Tire Hoe		
<b>WEATHER CONDITIONS:</b>						
RAIN TODAY: Yes				Temperature		
TIME STARTED: _____				TIME FINISHED: _____		
WORK COND tions <input type="checkbox"/> Acceptable				<input checked="" type="checkbox"/> Unacceptable		
ACTIVITIES AFFECTED BY WEATHER:				Hydro-Seeding		
<b>GENERAL COMMENTS/TESTS/VISITORS:</b>						

INSPECTOR: Justin McElhenny  
Justin McElhenny

ASSIST. PROJECT ADMINISTRATOR:  
Jeremy Cronk

OR

PROJECT ADMINISTRATOR:  
Carrie Smithheart

HOURS ON PROJECT:  
From: 7:00ar Hrs

PAGE 1 of 1

CS-20-318

**CHANGE ORDER APPROVAL FORM**

PROJECT: Crawford Road - Phase I

CHANGE ORDER NUMBER: 4

DATE: 8/12/2021

CONTRACT NUMBER: CM2924

TO CONTRACTOR: Anderson Columbia Co., Inc.

Description: Add 34 contract days.

Reason for Change Order: Adjust contract time for days contractor could not work due to weather (rain), affecting the project site and the contractor's ability to work.

Original Contract Sum	\$	<u>1,080,805.17</u>
Net Change by Previous Change Order/Supplemental Agreement	\$	<u>10,223.26</u>
Contract Sum Prior to This Change Order	\$	<u>1,080,805.17</u>
Amount of this Change Order (Add)	\$	<u>0.00</u>
New Contract Sum Including this Change Order	\$	<u>1,091,028.43</u>

The Contract Time will be increased	<u>34 (thirty-four) days</u>
Previous Substantial Completion: <u>05/29/2021</u>	Previous Final Completion: <u>07/13/2021</u>
New Substantial Completion: <u>07/02/2021</u>	New Final Completion: <u>08/16/2021</u>

APPROVED BY: Robert Companion DATE: 9/24/2021  
 Robert Companion, Engineering Services

APPROVED BY: [Signature] DATE: 9/24/2021  
 Brian Simmons, Procurement Manager

APPROVED BY: Megan Diehl DATE: 9/27/2021  
 Megan Diehl, Office of Management and Budget

APPROVED BY: Michael S. Mullin DATE: 9/27/2021  
 Michael Mullin, County Attorney

APPROVED BY: Taco E. Pope, AICP DATE: 9/27/2021  
 Taco E. Pope, AICP, County Manager

APPROVED BY: N/A DATE: \_\_\_\_\_

Thomas R. Ford, Chairman

ATTEST:

N/A  
John A. Crawford, Clerk of Courts

DATE: \_\_\_\_\_

Account No(s). 63470541-563100 CRAW1