

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION
**STATE-FUNDED GRANT
SUPPLEMENTAL AGREEMENT**

SUPPLEMENTAL NO.

2

CONTRACT NO.

G1757

FPN

438178-1-54-01

Recipient: Nassau County

04/17/2023 | 1:55 PM EDT

This Supplemental Agreement ("Supplemental"), dated _____ arises from the desire to supplement the State-Funded Grant Agreement ("Agreement") entered into and executed on 4/11/2019 as identified above. All provisions in the Agreement and supplements, if any, remain in effect except as expressly modified by this Supplemental.

The parties agree that the Agreement is to be amended and supplemented as follows:


Extend the contract completion date from 6/30/2023 to 6/30/2024

Reason for this Supplemental and supporting engineering and/or cost analysis:

Experienced significant delays for the Henry Smith project design due to 404 permitting through FDEP. The field review meeting was delayed and after meeting the permitting and plays had to be revised.

IN WITNESS WHEREOF, the parties have caused these presents to be executed the day and year first above written.

RECIPIENT:
Nassau County




By: _____

Name: Klynt A. Farmer
Title: Chair

STATE OF FLORIDA
DEPARTMENT OF TRANSPORTATION

DocuSigned by:



By: _____

8A93B2A03EC34AA...
Name: Greg Evans
Title: District Two Secretary

Legal Review:

DocuSigned by:



0B4237CB170D4C2...



NASSAU COUNTY
BOARD OF COUNTY COMMISSIONERS
96135 Nassau Place, Suite 1
Yulee, Florida 32097

John F. Martin
Aaron C. Bell
Jeff Gray
Thomas R. Ford
Klynt A. Farmer

Dist. No. 1 Fernandina Beach
Dist. No. 2 Amelia Island/Fernandina Beach
Dist. No. 3 Yulee
Dist. No. 4 Bryceville/Hilliard
Dist. No. 5 Callahan/West Yulee

TACO E. POPE, AICP
County Manager

JOHN A. CRAWFORD
Ex-Officio Clerk

DENISE C. MAY
County Attorney

February 28, 2023

Kimberly Evans, CPM, FCCM
Program Management
Florida Department of Transportation
1109 South Marion Avenue
Lake City, Florida 32025

Subject: SCOP Funding - Henry Smith Road from CR 108 to US 1
Financial Project ID: 438178-1-54-01
Request for Time Extension

Dear Ms. Evans:

A project agreement between the Florida Department of Transportation (FDOT) and Nassau County for improvements to Henry Smith Road from CR-108 to US-1 began on April 11, 2019 with an original construction completion date of June 30, 2022.

The project plans are complete. We experienced significant delays for the Henry Smith project design due to the 404 permitting through FDEP. Although originally requested in May of 2021, our field review meeting has been scheduled with FDEP in mid-2022. After that meeting the permitting and plans had to be revised. We are currently in the procurement process hoping to move to construction in May of 2023. Nassau County requests an extension of the grant time to June 30, 2024 to allow for completion of the project.

We appreciate your consideration of the time extension as we eagerly work to complete this project. Please do not hesitate to reach out to me should you have any questions or concerns.

Sincerely,

A blue ink handwritten signature, appearing to read "Robert T. Companion".

Robert T. Companion, PE
Deputy County Manager / County Engineer

RESOLUTION NO. 2023- 035


A RESOLUTION AUTHORIZING THE EXECUTION OF A SUPPLEMENTAL AGREEMENT BETWEEN THE STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION AND THE BOARD OF COUNTY COMMISSIONERS OF NASSAU COUNTY, FLORIDA FOR THE IMPROVEMENTS TO HENRY SMITH ROAD FROM US HIGHWAY 1 TO COUNTY ROAD 108

WHEREAS, the Deputy County Manager / County Engineer has recommended that the Board of County Commissioners of Nassau County, Florida, execute a State Funded Grant Supplemental Agreement Number Two (2) between the State of Florida Department of Transportation and Nassau County, Florida regarding the design, construction and civil engineering inspection for improvements to Henry Smith Road from US Highway 1 to County Road 108 in Nassau County, Florida (Financial ID No. 438178-1-54-01)

NOW, THEREFORE, BE IT RESOLVED, this 10th day of April, 2023, by the Board of County Commissioners of Nassau County, Florida as follows:


1. The State Funded Grant Agreement between the State of Florida Department of Transportation and Nassau County was previously approved; and
2. The Board of County Commissioners for Nassau County, Florida now hereby approves of and authorizes the Chairman to execute the Supplemental Agreement Number Two (2) for the improvements to Henry Smith Road.

BOARD OF COUNTY COMMISSIONERS
NASSAU COUNTY, FLORIDA



Klynt A. Farmer
Its: Chairman

Attest as to Chairman's
Signature:



John A. Crawford
Its: Ex-Officio Clerk

Approved as to form by the
Nassau County Attorney:



Denise C. May

Certificate Of Completion

Envelope Id: 7060523736E446E2B379D9E44129B386	Status: Completed
Subject: Complete with DocuSign: 438178-1 TE.pdf	
Contract Number (ex. C9A12, optional): G1757	
Document Contains Confidential Information?: No	
Fin Proj Num (ex.123456-1-32-01, Optional): 438178-1-54-01	
Office (contact Procurement if add is needed):	
Local Programs	
HR Action?: No	
Source Envelope:	
Document Pages: 4	Signatures: 2
Certificate Pages: 2	Initials: 0
AutoNav: Enabled	Envelope Originator:
Envelopeld Stamping: Enabled	Kimberly Evans
Time Zone: (UTC-05:00) Eastern Time (US & Canada)	605 Suwannee Street
	MS 20
	Tallahassee, FL 32399-0450
	kimberly.evans@dot.state.fl.us
	IP Address: 156.75.252.6


Record Tracking

Status: Original	Holder: Kimberly Evans	Location: DocuSign
4/17/2023 1:05:16 PM	kimberly.evans@dot.state.fl.us	

Signer Events

Angela Hensel
 angela.hensel@dot.state.fl.us
 District Legal Counsel
 Florida Department of Transportation
 Security Level: Email, Account Authentication (None)

Signature

DocuSigned by:

 004237CB170D4C2...
 Signature Adoption: Pre-selected Style
 Using IP Address: 156.75.252.6

Timestamp

Sent: 4/17/2023 1:07:49 PM
 Viewed: 4/17/2023 1:50:28 PM
 Signed: 4/17/2023 1:53:39 PM

Electronic Record and Signature Disclosure:
 Not Offered via DocuSign

Greg Evans
 greg.evans@dot.state.fl.us
 D2 Secretary
 FLDOT
 Security Level: Email, Account Authentication (None)

DocuSigned by:

 BA93B2A03EC34AA...
 Signature Adoption: Drawn on Device
 Using IP Address: 156.75.252.6

Sent: 4/17/2023 1:53:40 PM
 Viewed: 4/17/2023 1:54:50 PM
 Signed: 4/17/2023 1:55:00 PM

Electronic Record and Signature Disclosure:
 Not Offered via DocuSign

In Person Signer Events

Signature

Timestamp

Editor Delivery Events

Status

Timestamp

Agent Delivery Events

Status

Timestamp

Intermediary Delivery Events

Status

Timestamp

Certified Delivery Events

Status

Timestamp

Carbon Copy Events

Status

Timestamp

Witness Events

Signature

Timestamp

Notary Events	Signature	Timestamp
----------------------	------------------	------------------

Envelope Summary Events	Status	Timestamps
--------------------------------	---------------	-------------------

Envelope Sent	Hashed/Encrypted	4/17/2023 1:07:49 PM
Certified Delivered	Security Checked	4/17/2023 1:54:50 PM
Signing Complete	Security Checked	4/17/2023 1:55:00 PM
Completed	Security Checked	4/17/2023 1:55:00 PM

Payment Events	Status	Timestamps
-----------------------	---------------	-------------------