

**LOCAL AGENCY PROGRAM
SUPPLEMENTAL AGREEMENT**

SUPPLEMENTAL NO.
2

FEDERAL ID NO. (FAIN)
D218-128-B

CONTRACT NO.
G1K70

FEDERAL AWARD DATE
3/20/2020

FPN
439496-1-58-01 & 68-02

RECIPIENT UNIQUE ENTITY ID SAM NO.
UKSATC3UMPA5

Recipient, Nassau County, desires to supplement the original Agreement entered into and executed on 3/20/2020 as identified above. All provisions in the original Agreement and supplements, if any, remain in effect except as expressly modified by this supplement.

The changes to the Agreement and supplements, if any, are described as follows:

PROJECT DESCRIPTION

Name County Road 108 from Middle Road to US 17 Length 9.531 miles

Termini From Middle Road to US 17

Description of Work:

Construction and construction management of safety improvements on CR 108 from Middle Road to US 17

Reason for Supplement and supporting engineering and/or cost analysis:

The County solicited for construction and bids four times. The first resulted in two bidders. FHWA found discrepancies in the invitation to bid packet and the Board of County Commissioners voted to reject the bids and make corrections. A second construction solicitation occurred, but due to unprecedented inflation, no bidders could honor the bids. A third solicitation provided no bidders. A fourth solicitation received one bid. A contract is being executed with the one bidder. The county needs more time to complete construction. Extend the contract twelve months to 6/30/2024.

DocuSign Envelope ID: B6ADB30E-C995-4C56-ADAB-8CF720C08214

DocuSign Envelope ID: F40D3078-3755-4428-8D1F-96DD39989900

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION


**LOCAL AGENCY PROGRAM
SUPPLEMENTAL AGREEMENT**

525-010-32
PROGRAM MANAGEMENT
08/19


Page __ of __

IN WITNESS WHEREOF, the parties have executed this Agreement on the date last ascribed herein.

RECIPIENT Nassau County

By: 
Name: _____
Title: _____

STATE OF FLORIDA
DEPARTMENT OF TRANSPORTATION

DocuSigned by:

By: BA93B2A03EC34AA
Name: Greg Evans
Title: District Two Secretary
Date: 04/17/2023 | 1:52 PM EDT

Legal Review:

DocuSigned by:

0D4237CB170D4C2...



NASSAU COUNTY
BOARD OF COUNTY COMMISSIONERS
 96135 Nassau Place, Suite 1
 Yulee, Florida 32097

John F. Martin
 A.M. "Hupp" Huppmann
 Jeff Gray
 Alyson R. McCullough
 Klynt A. Farmer

Dist. No. 1 Fernandina Beach
 Dist. No. 2 Amelia Island/Fernandina Beach
 Dist. No. 3 Yulee
 Dist. No. 4 Bryceville/Hilliard
 Dist. No. 5 Callahan/West Yulee

TACO E. POPE, AICP
 County Manager

JOHN A. CRAWFORD
 Ex-Officio Clerk

DENISE C. MAY
 County Attorney

February 28, 2023

Kimberly Evans, CPM, FCCM
 Program Management
 Florida Department of Transportation
 1109 South Marion Avenue
 Lake City, Florida 32025

SUBJECT: LAP Funding- County Road 108 from Middle Road to US17
Financial Project ID: 439496-1-58-01 & 68-01
Status Update and Time Extension Request

Dear Mrs. Evans:

A project agreement between the Florida Department of Transportation (FDOT) and Nassau County for construction and construction management of safety improvements on County Road 108 from Middle Road to US Highway 17 began on March 20, 2020 with a completion date of December 31, 2022.

The County solicited for construction bids four times. The first time in Fall of 2020 resulted in only two bidders. When requesting permission from FHWA to move forward with only two bids a few discrepancies were found in the invitation to bid packet and the Board of County Commissioners voted to reject the two bids received and make the corrections. In June of 2021 three bids were received as a result of the second construction solicitation. While three bids were received, due to unprecedented inflation, none of the bidders were able to honor the bids. A third solicitation in June of 2022 resulted in no bids. The project was advertised a fourth time and received one qualified bid. Nassau County is in the process of executing a construction contract with the sole bidder.

With the expiration of the grant scheduled for June 30, 2023, Nassau County is respectfully requesting an extension of the agreement for the construction and construction management of the safety improvements on County Road 108 until June 30, 2024, to provide enough time to complete construction work under the LAP agreement. Should you have any questions or require additional information, please do not hesitate to contact me. Thank you for your consideration of this request.

Sincerely,

Robert T. Companion, PE
 Deputy County Manager / County Engineer

RESOLUTION NO. 2023- 036

A RESOLUTION AUTHORIZING THE EXECUTION OF A SUPPLEMENTAL AGREEMENT BETWEEN THE STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION AND THE BOARD OF COUNTY COMMISSIONERS OF NASSAU COUNTY, FLORIDA FOR THE IMPROVEMENTS TO COUNTY ROAD 108 FROM MIDDLE ROAD TO US HIGHWAY 17

WHEREAS, the Deputy County Manager / County Engineer has recommended that the Board of County Commissioners of Nassau County, Florida, execute a Local Agency Program Grant Supplemental Agreement Number Two (2) between the State of Florida Department of Transportation and Nassau County, Florida regarding the construction and civil engineering inspection for improvements to County Road 108 from Middle Road to US Highway 17 in Nassau County, Florida (Financial ID No. 439496-1-58-01 and 439496-1-68-02)

NOW, THEREFORE, BE IT RESOLVED, this 10th day of April, 2023, by the Board of County Commissioners of Nassau County, Florida as follows:


1. The Local Agency Program Grant Agreement between the State of Florida Department of Transportation and Nassau County was previously approved; and
2. The Board of County Commissioners for Nassau County, Florida now hereby approves of and authorizes the Chairman to execute the Supplemental Agreement Number Two (2) for the improvements to County Road 108.

BOARD OF COUNTY COMMISSIONERS
NASSAU COUNTY, FLORIDA



Klynt A. Farmer
Its: Chairman

Attest as to Chairman's
Signature:



John A. Crawford
Its: Ex-Officio Clerk

Approved as to form by the
Nassau County Attorney:



Denise C. May

Certificate Of Completion

Envelope Id: B6ADB30EC9954C56ADAB8CF720C08214	Status: Completed
Subject: Complete with DocuSign: 439496-1 TE.pdf	
Contract Number (ex. C9A12, optional): G1K70	
Document Contains Confidential Information?: No	
Fin Proj Num (ex.123456-1-32-01, Optional): 439496-1	
Office (contact Procurement if add is needed):	
Local Programs	
HR Action?: No	
Source Envelope:	
Document Pages: 5	Signatures: 2
Certificate Pages: 2	Initials: 0
AutoNav: Enabled	
Envelopeld Stamping: Enabled	
Time Zone: (UTC-05:00) Eastern Time (US & Canada)	
	Envelope Originator: Kimberly Evans 605 Suwannee Street MS 20 Tallahassee, FL 32399-0450 kimberly.evans@dot.state.fl.us IP Address: 156.75.252.6


Record Tracking

Status: Original 4/17/2023 1:02:17 PM	Holder: Kimberly Evans kimberly.evans@dot.state.fl.us	Location: DocuSign
--	--	--------------------

Signer Events

Signer Events	Signature	Timestamp
Angela Hensel angela.hensel@dot.state.fl.us District Legal Counsel Florida Department of Transportation Security Level: Email, Account Authentication (None), Login with SSO	 <p>DocuSigned by: Angela Hensel 0D4237CB170D4C2...</p> <p>Signature Adoption: Pre-selected Style Using IP Address: 156.75.252.6</p>	<p>Sent: 4/17/2023 1:05:06 PM Viewed: 4/17/2023 1:47:05 PM Signed: 4/17/2023 1:49:42 PM</p>

Electronic Record and Signature Disclosure:
Not Offered via DocuSign

Greg Evans greg.evans@dot.state.fl.us D2 Secretary FLDOT Security Level: Email, Account Authentication (None)	 <p>DocuSigned by: Greg Evans 8A93B2A03EC34AA...</p> <p>Signature Adoption: Drawn on Device Using IP Address: 156.75.252.6</p>	<p>Sent: 4/17/2023 1:49:43 PM Viewed: 4/17/2023 1:51:41 PM Signed: 4/17/2023 1:52:15 PM</p>
---	---	---

Electronic Record and Signature Disclosure:
Not Offered via DocuSign

In Person Signer Events	Signature	Timestamp
Editor Delivery Events	Status	Timestamp
Agent Delivery Events	Status	Timestamp
Intermediary Delivery Events	Status	Timestamp
Certified Delivery Events	Status	Timestamp
Carbon Copy Events	Status	Timestamp
Witness Events	Signature	Timestamp

Notary Events	Signature	Timestamp
---------------	-----------	-----------

Envelope Summary Events	Status	Timestamps
-------------------------	--------	------------

Envelope Sent	Hashed/Encrypted	4/17/2023 1:05:06 PM
Certified Delivered	Security Checked	4/17/2023 1:51:41 PM
Signing Complete	Security Checked	4/17/2023 1:52:15 PM
Completed	Security Checked	4/17/2023 1:52:15 PM

Payment Events	Status	Timestamps
----------------	--------	------------