

CHANGE ORDER APPROVAL FORMPROJECT: Henry Smith Road Improvements ProjectCHANGE ORDER NUMBER: 02DATE: February 27, 2025CONTRACT NUMBER: CM3670PURCHASE ORDER NUMBER (IF APPLICABLE): 24000640TO CONTRACTOR: CGC, Inc.Description: Paving Remobilization Costs and Time Extension Due to CSX Right of Way Work Delay.

Reason for Change Order: CGC, Inc. (contractor) completed all the milling and resurfacing work on site prior to CSX authorizing any work to commence within the CSX right of way. The contractor was not able to leave the paving equipment idle on site indefinitely as CSX reviewed the documents required to work within the CSX right of way. This change order is being processed to compensate the contractor, \$7,860.00 to remobilize the paving equipment on site to complete the asphalt work within the CSX right of way. This change order also includes the addition of 120 days of contract time to compensate the contractor for the time lost during the CSX document review process.

Original Contract Sum.....	\$	<u>2,334,871.35</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>-18,503.40</u>
Contract Sum Prior to This Change Order.....	\$	<u>2,316,367.95</u>

Amount of this Change Order (Add).....	\$	<u>7,860.00</u>
--	----	-----------------

New Contract Sum Including this Change Order.....	\$	<u>2,324,227.95</u>
---	----	---------------------

The Contract Time will be **increased** 120 daysPrevious Substantial Completion: 2/24/25Previous Final Completion: 3/16/25New Substantial Completion: 6/24/25New Final Completion: 7/14/25

APPROVED BY: Robert Companion
Department Head/Managing Agent

DATE: 2/27/2025

APPROVED BY: Lanace Kelmore
Procurement

DATE: 2/28/2025

APPROVED BY: Chris Lacambra
Office of Management and Budget

DATE: 2/28/2025 *JP*

APPROVED BY: Denise C. May, Esq., BCS
County Attorney

DATE: 3/9/2025 *DJ*

APPROVED BY: 
County Manager

DATE: 3/10/2025

APPROVED BY: N/A
Chairman

DATE:

ATTEST: N/A
Mitch L. Keiter, Clerk of Courts

DATE:

Account No(s). 63470541-563100 HSMTH

Invitation to Bid

HENRY SMITH ROAD IMPROVEMENTS PROJECT

NC23-022RR-ITB

SECTION 00 63 63

CHANGE ORDER REQUEST FORM

(instructions on 00 63 63-2)

No.

PROJECT Henry Smith Road Improvement Project

DATE OF ISSUANCE February 1, 2025 EFFECTIVE DATE February 1, 2025

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No.:

CONTRACTOR- CGC, Inc.

ENGINEER / ARCHITECT- Peters & Yaffee, Inc.

You are directed to make the following changes in the Contract Documents.

Refer to the following attachments: Change Order No. 0002
 Engineers Estimate
 Contractor's Request

Attachments: (List documents supporting change)

CHANGE IN CONTRACT PRICE: Original Contract Price \$ <u>2,334,871.35</u>	CHANGE IN CONTRACT TIMES: Original Contract Times <u>120 (Substantial), 140 (Final)</u> Ready for Final Payment: <u>120 (2/24/25), 140 (3/16/25)</u> (days and dates)
Net change from previous Change Orders No. <u>1</u> to No. <u>N/A</u> \$ <u>-18,503.40 (decrease)</u>	Net change from previous Change Orders No. <u>1</u> to No. <u>N/A</u> <u>0</u> (days)
Contract Price prior to this Change Order \$ <u>2,316,367.95</u>	Contract Times Prior to this Change Order Substantial Completion: <u>120, 2/24/25</u> Ready for Final Payment: <u>140, 3/16/25</u> (days and dates)
Net Increase (decrease) of this Change Order \$ <u>7,860.00 (Increase)</u>	Net Increase (decrease) of this Change Order <u>120</u> (days)
Contract Price with all approved Change Orders \$ <u>2,324,227.95</u>	Contract Times with all approved Change Orders Substantial Completion: <u>240 (6/24/25)</u> Ready for Final Payment: <u>260 (7/14/25)</u> (days and dates)

RECOMMENDED:

By: Dow Peters
 Engineer/Architect (Authorized Signature)
2/11/2025
 Date: _____

APPROVED:

By: Raymond Allurey
 COUNTY (Authorized Signature)
2/12/2025
 Date: _____

ACCEPTED:

By: Richard Cannon Gaskin, Jr.
 Contractor (Authorized Signature)
2/12/2025
 Date: _____

CONCURRENCE:

By: _____
 District Two Program Administrator
 (Authorized Signature)

Date: _____

00-63-63-1

Change Order No. 0002

Project: Henry Smith Road Improvements Project
Contract No.: CM3670
Financial Project No.: 438178-1-54-01
Contractor: CGC, Inc.

Nassau County - Project Manager
Scott Pedigo, P.E.
spedigo@nassaucountyfl.com

CGC, Inc. - Project Manager
Jonny Barton
jbarton@cgcivil.com

CGC, Inc. (contractor) completed all the milling and resurfacing work on site prior to CSX authorizing any work to commence within the CSX right of way. The contractor was not able to leave the paving equipment idle on site indefinitely as CSX reviewed the documents required to work within the CSX right of way. This change order is being processed to compensate the contractor, \$7,860.00 to remobilize the paving equipment on site to complete the asphalt work within the CSX right of way. This change order also includes the addition of 120 days of contract time to compensate the contractor for the time lost during the CSX document review process.

Refer to the attached Engineer's Estimate for details regarding the adjusted quantities and costs.



Henry Smith Road Remobilization

From Jonny Barton <jbarton@cgccivil.com>

Date Tue 12/17/2024 10:14 AM

To Jose Vazquez Jr <jvazquez@wsbeng.com>

EXTERNAL EMAIL

Jose,

As discussed this morning and in the pre-pave meeting, if overbuild, OBG 6, and milling and resurfacing is completed this week the remaining asphalt work will be hand work not requiring a paver or milling machine. Without a railroad agreement in place and flaggers scheduled we will not be able to mill and resurface all the way up to the rail as shown in the drawings. A remobilization fee for a paver and paving crew, milling machine, temporary striping and MOT for the work will total approximately **\$7,860.00.**

Please give me a call if you have any questions.

Thank you,

Jonny Barton
Project Manager

CGC, Inc.
(904) 783-4119 (Office)
(904) 697-9112 (Cell)
(904) 783-3401 (Fax)
jbarton@cgccivil.com

Engineer's Estimate

Cost of Work to be Performed During Remobilization						
SOV Item No.	Pay Item No.	Item Description	Unit	Unit Price	Quantity	Cost
15	0327-70-16	Milling Existing Asphalt Concrete, 1/2" Average Depth	SY	\$2.20	23,323	\$51,310.60
16	0334-1-52	Superpave Asphalt Concrete SP-9.5	TN	\$205.00	2,534	\$519,470.00
					Total:	\$570,780.60

Mobilization Costs						
SOV Item No.	Pay Item No.	Item Description	Unit	Unit Price	Quantity	Cost
1	0101-1	Mobilization	LS	\$0.015	\$570,780.60	\$8,561.71
					Total:	\$8,561.71

Certificate Of Completion

Envelope Id: FA30A719-2D8D-4E85-A000-4FC62FBA1C62

Status: Completed

Subject: Complete with Docusign: CM3670 - CGC Inc - Henry Smith Improvements Change Order Approval Form CO#2

Source Envelope:

Document Pages: 6

Signatures: 5

Envelope Originator:

Certificate Pages: 2

Initials: 2

Scott Pedigo

AutoNav: Enabled

spedigo@nassaucountyfl.com

Envelopeld Stamping: Enabled

IP Address: 50.238.237.26

Time Zone: (UTC-05:00) Eastern Time (US & Canada)

Record Tracking

Status: Original

Holder: Scott Pedigo

Location: DocuSign

2/27/2025 2:22:42 PM

spedigo@nassaucountyfl.com

Signer Events

Signature

Timestamp

Robert Companion

RCompanion@nassaucountyfl.com

Deputy County Manager - County Engineer

Nassau County BOCC

Security Level: Email, Account Authentication
(None)

Signature Adoption: Pre-selected Style

Using IP Address: 174.243.180.195

Signed using mobile

Sent: 2/27/2025 2:27:10 PM

Viewed: 2/27/2025 2:33:52 PM

Signed: 2/27/2025 2:33:56 PM

Electronic Record and Signature Disclosure:

Not Offered via Docusign

Tracy Poore

tpoore@nassaucountyfl.com

OMB Admin

Nassau County BOCC

Security Level: Email, Account Authentication
(None)

Signature Adoption: Pre-selected Style

Using IP Address: 50.238.237.26

Sent: 2/27/2025 2:33:58 PM

Viewed: 2/28/2025 9:11:19 AM

Signed: 2/28/2025 9:15:24 AM

Electronic Record and Signature Disclosure:

Not Offered via Docusign

chris lacambra

clacambra@nassaucountyfl.com

OMB Director

Nassau County BOCC

Security Level: Email, Account Authentication
(None)

Signature Adoption: Pre-selected Style

Using IP Address: 50.238.237.26

Sent: 2/28/2025 9:15:25 AM

Viewed: 2/28/2025 10:15:21 AM

Signed: 2/28/2025 10:15:58 AM

Electronic Record and Signature Disclosure:

Not Offered via Docusign

Lanaee Gilmore

lgilmore@nassaucountyfl.com

Procurement Director

Nassau County BOCC

Security Level: Email, Account Authentication
(None)

Signature Adoption: Pre-selected Style

Using IP Address: 50.238.237.26




Sent: 2/28/2025 10:15:59 AM

Viewed: 2/28/2025 4:07:23 PM

Signed: 2/28/2025 4:07:27 PM

Electronic Record and Signature Disclosure:

Not Offered via Docusign

Signer Events	Signature	Timestamp
Abigail Jorandby ajorandby@nassaucountyfl.com Deputy County Attorney Nassau BOCC Security Level: Email, Account Authentication (None)	 Signature Adoption: Pre-selected Style Using IP Address: 50.238.237.26	Sent: 2/28/2025 4:07:29 PM Viewed: 3/4/2025 10:48:55 AM Signed: 3/9/2025 3:46:03 PM
Electronic Record and Signature Disclosure:		
Not Offered via DocuSign		
Denise C. May, Esq., BCS dmay@nassaucountyfl.com County Attorney Nassau County BOCC Security Level: Email, Account Authentication (None)	 Signature Adoption: Pre-selected Style Using IP Address: 50.238.237.26	Sent: 3/9/2025 3:46:06 PM Viewed: 3/9/2025 3:51:30 PM Signed: 3/9/2025 3:51:50 PM
Electronic Record and Signature Disclosure:		
Not Offered via DocuSign		
Taco Pope, AICP tpope@nassaucountyfl.com County Manager Nassau County BOCC Security Level: Email, Account Authentication (None)	 Signature Adoption: Drawn on Device Using IP Address: 50.238.237.26	Sent: 3/9/2025 3:51:51 PM Viewed: 3/10/2025 5:36:28 PM Signed: 3/10/2025 5:36:36 PM
Electronic Record and Signature Disclosure:		
Not Offered via DocuSign		
In Person Signer Events	Signature	Timestamp
Editor Delivery Events	Status	Timestamp
Agent Delivery Events	Status	Timestamp
Intermediary Delivery Events	Status	Timestamp
Certified Delivery Events	Status	Timestamp
Carbon Copy Events	Status	Timestamp
Capital Projects capitalprojects@nassaucountyfl.com Security Level: Email, Account Authentication (None)	<div>COPIED</div>	Sent: 3/10/2025 5:36:37 PM
Electronic Record and Signature Disclosure:		
Not Offered via DocuSign		
Witness Events	Signature	Timestamp
Notary Events	Signature	Timestamp
Envelope Summary Events	Status	Timestamps
Envelope Sent	Hashed/Encrypted	2/27/2025 2:27:10 PM
Certified Delivered	Security Checked	3/10/2025 5:36:28 PM
Signing Complete	Security Checked	3/10/2025 5:36:36 PM
Completed	Security Checked	3/10/2025 5:36:37 PM
Payment Events	Status	Timestamps