



Change Order Number:	FL-051133A – CO6
Date:	7/25/2006
Project Name:	Nassau County, FL 800MHZ (ASTRO 25) Radio System
Customer Name:	Nassau County, FL
Customer Project Manager:	Sam Young, Nassau County Fire/Rescue
Motorola Project Manager:	Chuck Peck
Motorola Account Manager:	Ken Doria

1. The purpose of this Change Order: *(describe the key reasons for this Change Order)*

Changes Final Acceptance Date from March 31, 2007 to April 30, 2007 due to delays encountered by Nassau County providing the Master Site Building and Tower Modifications to the Yulee Tower.

Motorola Contract No.	05-29168	Contract Date:	12/29/2005
Customer Contract No.	04-1600-0835	Customer No.	10011837202 tag 0001

In accordance with the terms and conditions of the Contract identified above between **Motorola, Inc.** and **Nassau County, FL**, the changes described herein are approved:

2. Contract Price Adjustments

Original Contract Value:	\$6,833,125.00
Amounts of Previous Change Orders Numbered _C01_ through _C05_	\$224,115.60
This Change Order:	\$0.00
New Contract Value:	\$7,117,125.00

3. Completion Date Adjustments

Original Completion Date:	March 31, 2007
Current Completion Date prior to this Change Order:	March 31, 2007
New Completion Date:	April 30, 2007

4. Changes in Equipment *(additions, deletions, or modifications):*
No change



5. Changes in Services (additions, deletions, or modifications):
No change

6. Schedule Changes (additions, deletions, or modifications):
Changes Final Acceptance Date to April 30, 2007

7. Pricing Changes (additions, deletions, or modifications):
No change

8. Changes to Customer Responsibilities (additions, deletions, or modifications)
No change

9. Changes to Payment Schedule (additions, deletions, or modifications):
No change.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF, the parties have executed this Change Order, which is effective as of the last date signed below.

Motorola, Inc.

By: Robert J. Sileo
Printed Name: Robert J Sileo
Title: Director, Systems Engng
Date: 10/31/06

PROJECT MANAGER APPROVAL: N/A

Customer: Nassau County, FL

By: Thomas D. Branan, Jr.
Printed Name: Thomas D. Branan, Jr.
Title: Chairman, Board of County Commissioners
Nassau County, Florida
Date: September 13, 2006

Attest as to Chairman's signature:

John A. Crawford
John A. Crawford, Ex-Officio Clerk
Approved as to form:
Michael S. Mullin
Michael S. Mullin, County Attorney



MOTOROLA

July 24, 2006

Mr. Terry Forehand
Communications System Manager
Nassau County, FL
96160 Nassau Place
Yulee, FL 32907

Re: Nassau County, FL-Motorola Contract for Radio Communications System (the "Contract")

Dear Mr. Forehand:

As Project Manager for the above referenced Contract between Nassau County, Florida ("Nassau County") and Motorola, Inc. ("Motorola"), my primary focus is always the success of this project. In order to insure project success for both parties, please allow me to bring to your attention certain issues with which I have concerns.

As you are aware, Section 10.2 (Performance Schedule Delays) of the Contract provides that Motorola is entitled to an extension of the Project Schedule when a critical path of the project is delayed and the County is solely responsible for that delay. This Section also provides that Nassau County will make promised payments according to Exhibit C of this Agreement as if no delay occurred. It further provides that Motorola is entitled to compensation for all reasonable charges incurred because of this delay not to exceed the cumulative sum of \$5,000.00. Therefore, Motorola is requesting a 30 day extension of the Project Schedule at this time (this will change the project completion date to April 30, 2007.) There are several issues, which are discussed below, that are Nassau County's contractual responsibilities that have put the schedule in jeopardy. If we are unable to resolve these issues as described below, an additional extension of the project schedule (as well as other remedies available per the Contract) may become necessary.

Issue 1: Master Site Building

We are aware that the time required for bid requests, responses, selection of an acceptable vendor and delivery can be very lengthy. The lack of this building has already impacted Motorola's ability to delivery and began FNE installation at this site. This task will not be started until there is verification from Nassau County that the site is available. Lack of this building could also delay completion of optimization of the system as well as start of the Coverage Test.

Recommendation:

It is essential to the schedule that this building be available for FNE installation as soon as possible but not later than September 29, 2006. This should still allow ample time to install the FNE, optimize the system, perform ATPs and began Coverage Tests without delaying the project beyond the point where we can have you an operating radio system before the end of the year. I believe this is desired by both Nassau County and Motorola.

Mr. Terry Forehand, Communications System Manager
Nassau County, FL
July 24, 2006
Page 2 of 2

Issue 2: Yulee Tower Modification

As a result of the Structural Analysis as provided by Motorola for this tower, some modification are required to meet current EIA/TIA Wind load requirements for this part of the country. By contract, this modification is the responsibility of Nassau County. Again, we are aware that the time required for bid requests, responses, selection of an acceptable vendor and delivery can be very lengthy. Lack of this modification has already impacted the project schedule by preventing Motorola from hanging 800 MHz antenna and lines and will also delay the installation of the Microwave dishes and lines at this site.

Recommendation:

Expedite the Antenna Modifications so that tower can be available for installation not later than August 18, 2006.

I hope this information provides you with a better understanding of Motorola's concerns at this point of the project. I am sure you will agree that an open dialogue is the best method to ensure that our project is successful today, and in the years to come, and I look forward to discussing these open issues and to determine a mutually agreed plan of action.

In the interim, should you have any questions, please do not hesitate to contact me at (407) 786-5277 x111 or (407) 920-8813 (cellular).

Sincerely,



Charles Peck
Project Manager
Motorola Inc.
Systems Integration

Attachment: FL-05I133A - CO6

Cc: D. Richard Martin, Project Manager, L. Robert Kimball & Associates
Ken Doria, Motorola
Judy Jean-Pierre, Motorola