

CHANGE ORDER APPROVAL FORM

PROJECT: Chester Road/SR200/Amelia Concourse CHANGE ORDER NUMBER: 05

Intersection Improvements Project DATE: 12/03/10

CONTRACT NUMBER: CM1594

TO CONTRACTOR: W.R. Townsend Contracting, Inc.

Reason for Change Order: Conduit to network irrigation services could not be located at preconstruction period. Also, damage to electrical (landscape) occurred prior to Contract award. To provide conduit beneath Amelia Concourse for the electrical and water services of the irrigation system. Additionally, provide electrical service to up-lighting located at southern end of Amelia Concourse median. Further, reestablish damaged electrical service (landscape). [Contractor Change Order Request No. 6]

Original Contract Sum.....	\$	<u>1,402,947.48</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>9,338.23</u>
Contract Sum Prior to This Change Order.....	\$	<u>1,412,285.71</u>
Amount of This Change Order (Add/Deduct).....	\$	<u>12,581.60</u>
New Contract Sum Including this Change Order.....	\$	<u>1,424,867.31</u>

acct
63470541-
563410 CACU
2/27/10

Change in contract days: 0 days

APPROVED BY: *[Signature]*
Project Manager (Department Head)

DATE: 12/4/10

APPROVED BY: *Charlotte Young*
Contract Manager

DATE: 12/4/10

APPROVED BY: *[Signature]*
Director of Office of Management & Budget

DATE: 12-10

APPROVED BY: *[Signature]*
County Manager

DATE: 12/10

RECEIVED
CONTRACT MANAGEMENT
2810 DEC 13 PM 12:03

SECTION 00 63 63

CHANGE ORDER REQUEST FORM

RECEIVED
CONTRACT MANAGEMENT
No. 2010 DEC -1 PM 2:02

(Instructions on 00 63 63-2)

CM 1594

PROJECT _____
DATE OF ISSUANCE _____ EFFECTIVE DATE _____

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No.: 10000553-05

CONTRACTOR: WR Townsend Contracting, Inc. ENGINEER / ARCHITECT: Connelly & Wicker Inc.

You are directed to make the following changes in the Contract Documents.

Description: To provide conduit beneath Amelia Concourse for the electrical and water services of the irrigation system. Additionally, provide electrical service to up-lighting located at southern end of Amelia Concourse median. Further, reestablish damaged electrical service (landscape).

Reason for Change Order: Conduit to network irrigation services could not be located at preconstruction period. Also, damage to electrical (landscape) occurred prior to Contract award.

Attachments: See attached.

CHANGE IN CONTRACT PRICE: Original Contract Price \$1,483,510.40 \$ 1,402,947.48	CHANGE IN CONTRACT TIMES: Original Contract Times Substantial Completion: 180 Ready for Final Payment: 225 (days or dates)
Net change from previous Change Orders No. 1 to No.5 (exclude no. 4) \$9,338.23	Net change from previous Change Orders No. n/a to No. 1 n/a (days)
Contract Price prior to this Change Order \$1,501,527.71 \$ 1,412,285.71	Contract Times Prior to this Change Order Substantial Completion: 180 Ready for Final Payment: 225 (days or dates)
Net Increase (decrease) of this Change Order \$12,581.60	Net Increase (decrease) of this Change Order n/a (days)
Contract Price with all approved Change Orders \$1,514,109.31 \$ 1,424,867.31	Contract Times with all approved Change Orders Substantial Completion: 180 Ready for Final Payment: 225 (days or dates)

RECOMMENDED:

By: C.B. Amy
Engineer/Architect (Authorized Signature)

Date: 11/23/10

APPROVED:

By: [Signature]
COUNTY (Authorized Signature)

Date: 11/30/10

ACCEPTED:

By: [Signature]
Contractor (Authorized Signature)

Date: 11-12-2010

SECTION 00 63 63

CHANGE ORDER REQUEST FORM

RECEIVED
CONTRACT MANAGEMENT

(Instructions on 00 63 63-2)

CM 1594

No. 2010 DEC -1 PM 2:02

DATE OF ISSUANCE PROJECT EFFECTIVE DATE

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS

COUNTY Contract / Purchase Order No.: 10000553-05

CONTRACTOR: WR Townsend Contracting, Inc. ENGINEER / ARCHITECT: Connelly & Wicker Inc.

You are directed to make the following changes in the Contract Documents.

Description: To provide conduit beneath Amelia Concourse for the electrical and water services of the irrigation system. Additionally, provide electrical service to up-lighting located at southern end of Amelia Concourse median. Further, reestablish damaged electrical service (landscape).

Reason for Change Order: Conduit to network irrigation services could not be located at preconstruction period. Also, damage to electrical (landscape) occurred prior to Contract award.

Attachments: See attached.

CHANGE IN CONTRACT PRICE: Original Contract Price \$1,483,510.48	CHANGE IN CONTRACT TIMES: Original Contract Times Substantial Completion: 180 Ready for Final Payment: 225 (days or dates)
Net change from previous Change Orders No. 1 to No.5 (exclude no. 4) \$9,338.23	Net change from previous Change Orders No. n/a to No. 1 n/a (days)
Contract Price prior to this Change Order \$1,501,527.71	Contract Times Prior to this Change Order Substantial Completion: 180 Ready for Final Payment: 225 (days or dates)
Net Increase (decrease) of this Change Order \$12,581.60	Net Increase (decrease) of this Change Order n/a (days)
Contract Price with all approved Change Orders \$1,514,109.31	Contract Times with all approved Change Orders Substantial Completion: 180 Ready for Final Payment: 225 (days or dates)

RECOMMENDED:

By: C.B. Amy
Engineer/Architect (Authorized Signature)

Date: 11/23/10

APPROVED:

By: [Signature]
COUNTY (Authorized Signature)

Date: 11/30/10

ACCEPTED:

By: [Signature]
Contractor (Authorized Signature)

Date: 11-12-2010

CHANGE ORDER

INSTRUCTIONS

A. GENERAL INFORMATION

This document was developed to provide a uniform format for handling contract changes that affect Contract Price or Contract Times. Changes that have been initiated by a Work Change Directive must be incorporated into a subsequent Change Order if they affect Contract Price or Times.

Changes that affect Contract Price or Contract Times should be promptly covered by a Change Order. The practice of accumulating change order items to reduce the administrative burden may lead to unnecessary disputes.

If Milestones have been listed, any effect of a Change Order, thereon, should be addressed.

For supplemental instructions and minor changes not involving a change in the Contract Price or Contract Times, a Field Order may be used.

B. COMPLETING THE CHANGE ORDER FORM

Engineer / Architect / Etc. initiates the form, including a description of the changes involved and attachments based upon documents and proposals submitted by Contractor, or requests from the County or both.

Once Engineer / Architect / Etc. has completed and signed the form, all copies should be sent to Contractor for approval. After approval by Contractor, all copies should be sent to the County for approval. Engineer should make distribution of executed copies after approval by the County.

If a change only applies to Contract Price or to Contract Times, cross out the part of the tabulation that does not apply.

Attachments can contain viruses that may harm your computer. Attachments may not display correctly.

Mayforth, George

From: Raymond E. Daily [rdaily@wrtownsend.com] **Sent:** Mon 10/25/2010 11:27 AM
To: Mayforth, George
Cc:
Subject: RE: Irrigation Service on Amelia Concourse
Attachments: CHANGE REQUEST 4 20101022140701.pdf(48KB) CHANGE REQUEST 2 20101022140812.pdf(64KB)
 CHANGE REQUEST 3 20101022140738.pdf(71KB)

George,

The following is the cost of the items listed below:

1. 2" Irrigation Water Service tied to Existing 16" Watermain

- a. Materials.....\$ 856.00
- b. Sub.....\$ 450.00
- c. Pipe Crew.....\$1,300.00
- d. Markup, 10% Mat. & Sub.....\$ 130.60
- Total this item.....\$2,736.60

2. Replace Electical Service

- a. Subcontractor.....\$3,500.00 ✓
- b. Markup, 10%.....\$ 350.00
- Total this item.....\$3,850.00

3. 4" Directional Bore for Irrigation Sleeve

- a. Subcontractor.....\$2,350.00 ✓
- b. Markup, 10%.....\$ 235.00
- Total this item.....\$2,585.00

4. Conduit and Power for "Relocated Light" in South Median. There is no indication of where this light is relocated

from and no indication of power source.(Plan sheet 89)

- a. Subcontractor.....\$3,100.00 ✓
- b. Markup, 10%.....\$ 310.00
- Total this item.....\$3,410.00

Quotes are attached.

Thanks,
Ray

Raymond E. Daily,
Project Manager

W.R. Townsend Contracting, Inc.
1465 County Road 210 West
Jacksonville, Florida 32259
904 354-9202 office
904 829-1613 fax
904 338-4409 cell

-----Original Message-----

From: Mayforth, George [mailto:Mayforth@pbworld.com]



MILLER ELECTRIC COMPANY

2251 ROSSELLE ST. (32204)
P.O. Box 1799
JACKSONVILLE, FL 32201
904.388.8000
FAX 904.389.8653

CHANGE REQUEST
No. 2

October 21, 2010

WR Townsend
1465 County Road 210 West
Jacksonville, Florida 32259
NC 10-011
MECO # WHD-73796

Attention: Ray Daily

RE: Chester Road @ SR 200

SUBJECT: Rebuild existing landscape lighting and irrigation service in its original location.

Dear Sir,

Miller Electric Company is pleased to submit to you our lump sum proposal for the work listed above. Our scope and price is as follows:

Provide material, labor and equipment to re-build existing landscape lighting service that was knocked down by a vehicle prior to our beginning work on the project..

1. Pull electrical permit.
2. Set a box to route all conduits from existing and new landscape lighting into new service pole.
3. Set concrete pole to mount electrical equipment, irrigation equipment and new landscape lighting equipment to.
4. Install photo cell operation on existing and new circuits.

17541

Our unit price proposal is.....\$ 3,500.00

Thank you for the opportunity to submit this proposal. If you have any questions, comments or concerns, please contact us.

Sincerely,
Miller Electric Company

William H. Dinkla
Project Manager



MILLER ELECTRIC COMPANY

2251 ROSSELLE ST. (32204)
P.O. Box 1799
JACKSONVILLE, FL 32201
904.388.8000
FAX 904.389.8653

CHANGE REQUEST
No. 3

October 21, 2010

WR Townsend
1465 County Road 210 West
Jacksonville, Florida 32259
NC 10-011
MECO # WHD-73796

Attention: Ray Daily

RE: Chester Road @ SR 200

SUBJECT: Run conduit and wire from existing landscape lighting panel location 430 ft south on the east side of Amelia Concourse and under Amelia Concourse to the median to feed 120 volt power to a relocated light position in the south median. Directional drill two locations a 1/2" conduit approximately 35 ft Ea.

Dear Sir,

Miller Electric Company is pleased to submit to you our lump sum proposal for the work listed above. Our scope and price is as follows:

Provide material, labor and equipment to run conduit, wire and 120 power from the existing landscape lighting panel position to a relocated light position designated on plan sheet 89 in the south median .

1. Directional drill in two locations 1- 1/2" pvc conduit at station 3+ 10 to station 3+45 and again at station 6+70 going from the median to the east shoulder of Amelia Concourse.
2. Run a 1/2" conduit in the utility strip approximately 430 ft from the existing landscape lighting service point to the bore location at station 6+70
3. Pull wire and set existing relocated light in place and wire up.
4. Install pull boxes for road crossings.
5. Wire up light at panel and light location.

35 FT
30
65 FT
822.90
1108.615

$430(5.5) = 2365$

Our lump sum proposal is.....\$3,100 .00 ✓
Exclusions: Sod restoration,

Thank you for the opportunity to submit this proposal. If you have any questions, comments or concerns, please contact us.

Sincerely,
Miller Electric Company
William H. Dinkla
William H. Dinkla
Project Manager





MILLER ELECTRIC COMPANY

2251 ROSSELLE ST. (32204)
P.O. Box 1799
JACKSONVILLE, FL 32201
904.388.8000
FAX 904.389.8653

**CHANGE REQUEST
No. 4**

October 22, 2010

WR Townsend
1465 County Road 210 West
Jacksonville, Florida 32259
NC 10-011
MECO # WHD-73796

ATTENTION: Ray Daily

RE: Chester Road @ SR 200

SUBJECT: Install 4" Irrigation Sleeve under Amelia Concourse by way of Directional Drill.

Dear Sir,

Miller Electric Company is pleased to submit to you our lump sum proposal for the work listed above.
Our scope and price is as follows:

Provide material labor and equipment to directional drill a 120Ft x 4" Irrigation sleeve under Amelia Concourse at station NO. 2+ 70.


1 Shoot Bore Shallow in the median area for interception of bore.

1579.20
1205.20 ✓

Our lump sum proposal is.....\$2,350 .00 ✓
Exclusions: Sod restoration, Soft Digs If needed

Thank you for the opportunity to submit this proposal. If you have any questions, comments or concerns, please contact us.


Sincerely,
Miller Electric Company
William H. Dinkla
William H. Dinkla
Project Manager



<u>Item</u>	<u>#Cont</u>	<u>Reg. Avg</u>	<u>Weight Avg</u>	<u>Total Amount</u>	<u>Total Qty</u>	<u>Unit Meas</u>	<u>Description</u>
<u>0555 1 1</u>	77	\$16.71	\$12.66	\$1,132,260.26	89,422	LF	DIRECTIONAL BORE, LESS THAN 6" *
<u>0590 70</u>	20	\$49,565.16	\$49,565.17	\$991,303.39	20	LS	IRRIGATION SYSTEM

$$120 \text{ ft} * \$12.66 = \$1,519.20$$

Note : Averages and totals are based on the awarded unit price only.
Weighted average is weighted on Quantity at the contract level.




Item	No. of Conts	Weighted Average	Total Amount	Total Quantity	Unit Meas	Obs?	Description
0715 1 11	17	\$.50	\$53,015.54	105,075.000	LF	N	LIGHTING CONDUCTORS, F&I, INSUL, NO.10 OR<
0715 1 12	56	\$1.04	\$1,248,794.02	1,204,789.000	LF	N	LIGHTING CONDUCTORS, F&I, INSUL, NO.8-6
0715 1 13	36	\$1.41	\$929,169.92	658,289.000	LF	N	LIGHTING CONDUCTORS, F&I, INSUL, NO.4-2
0715 1 14	8	\$1.88	\$51,655.92	27,542.000	LF	N	LIGHTING CONDUCTORS, F&I, INSUL, NO.1-0
0715 1 15	7	\$1.89	\$22,524.50	11,900.000	LF	N	LIGHTING CONDUCTORS, F&I, NO.1/0-3/0
0715 1 16	3	\$4.03	\$15,544.50	3,860.000	LF	N	LIGHTING CONDUCTORS, F&I, NO.4/0 OR LAR
0715 1 60	19	\$.20	\$40,772.09	208,564.000	LF	N	LIGHTING CONDUCTORS, R&D, CONT OWNS
0715 1 70	2	\$.25	\$3,407.25	13,629.000	LF	N	LIGHTING CONDUCTORS, REMOVE & , FDOT OWNS
0715 2 11	58	\$3.44	\$1,205,564.56	350,001.000	LF	N	LIGHTING-CONDUIT, F&I, UNDERGROUND
0715 2 12	22	\$8.54	\$601,833.92	70,450.000	LF	N	LIGHTING-CONDUIT, F&I, UNDER EXIST PVMT
0715 2 13	26	\$5.61	\$165,876.78	29,594.000	LF	N	LIGHTING CONDUIT, F&I, SURFACE MOUNT
0715 4011	1	\$4,115.00	\$28,805.00	7.000	EA	N	LIGHT POLE COMP, F&I SP FND, WS150, 40'
0715 4012	1	\$4,175.00	\$58,450.00	14.000	EA	N	LIGHT POLE COMP, F&I SP FND, WS150, 45'
0715 4013	1	\$3,000.00	\$162,000.00	54.000	EA	N	LIGHT POLE COMP, F&I SP FND, WS150, 50'
0715 4021	1	\$1,753.33	\$5,259.99	3.000	EA	N	LIGHT POLE COMP, F&I SP FND, WS130, 40'
0715 4111	5	\$2,911.51	\$291,150.82	100.000	EA	N	LIGHT POLE COMP, F&I, WS150, 40'
0715 4112	5	\$4,044.12	\$1,391,178.23	344.000	EA	N	LIGHT POLE COMP, F&I, WS150, 45'
0715 4113	4	\$4,732.56	\$336,012.00	71.000	EA	N	LIGHT POLE COMP, F&I, WS150, 50'
0715 4119	2	\$3,143.26	\$62,865.20	20.000	EA	N	LIGHT POLE COMP, F&I, WS150, CUSTOM HT
0715 4121	1	\$2,984.67	\$44,770.05	15.000	EA	N	LIGHT POLE COMP, F&I, WS130, 40'
0715 4122	1	\$3,238.25	\$32,382.50	10.000	EA	N	LIGHT POLE COMP, F&I, WS130, 45'
0715 4131	2	\$3,733.33	\$11,200.00	3.000	EA	N	LIGHT POLE COMP, F&I, WS110, 40'
0715 4132	1	\$3,400.00	\$132,600.00	39.000	EA	N	LIGHT POLE COMP, F&I, WS110, 45'
0715 4139	1	\$3,982.00	\$7,964.00	2.000	EA	N	LIGHT POLE COMP, F&I, WS110, CUSTOM HGHT
0715 4300	3	\$129.29	\$5,430.00	42.000	EA	N	LIGHT POLE COMPLETE, INSTALL
0715 4400	18	\$1,731.21	\$270,069.11	156.000	EA	N	LIGHT POLE COMPLETE, RELOCATE
0715 4600	19	\$316.11	\$193,776.10	613.000	EA	N	LIGHT POLE COMP, REMOVE
0715 5 11	7	\$1,016.64	\$44,732.00	44.000	EA	N	LUMINAIRE & BRACKET ARM, F&I, ALUMINUM
0715 5 12	2	\$550.00	\$5,500.00	10.000	EA	N	LUMINAIRE & BRACKET ARM, F&I, GALV ST
0715 5 50	5	\$99.38	\$2,782.60	28.000	EA	N	LUMINAIRE & BRACKET ARM, REMOVE
0715 7 11	30	\$7,541.83	\$678,764.55	90.000	EA	N	LOAD CENTER, F&I, SECONDARY VOLTAGE
0715 7 21	4	\$3,273.00	\$13,092.00	4.000	EA	N	LOAD CENTER, REWORK, SECONDARY VOLTAGE
0715 7 31	5	\$795.33	\$15,111.29	19.000	EA	N	LOAD CENTER, RELOCATE, SECONDARY VOLT
0715 7 41	13	\$213.36	\$6,187.48	29.000	EA	N	LOAD CENTER, REMOVE, SECONDARY VOLTAGE
0715 10 2	9	\$901.09	\$75,691.60	84.000	EA	N	LIGHT POLE FOUNDATION, F&I

<u>Item</u>	<u>No. of Conts</u>	<u>Weighted Average</u>	<u>Total Amount</u>	<u>Total Quantity</u>	<u>Unit Meas</u>	<u>Obs?</u>	<u>Description</u>
0715 10 3	3	\$69.44	\$5,000.00	72.000	EA	N	LIGHT POLE FOUNDATION, REPAIR
0715 10 4	3	\$27.78	\$750.00	27.000	EA	N	LIGHT POLE FOUNDATION, STRAIGHTEN
0715 10 5	9	\$265.33	\$23,879.60	90.000	EA	N	LIGHT POLE FOUNDATION, REMOVE
0715 11111	12	\$204.77	\$34,605.46	169.000	EA	N	LUMINAIRE ,F&I, ROADWAY, COBRA HEAD
0715 11112	4	\$195.00	\$1,950.00	10.000	EA	N	LUMINAIRE, F&I, ROADWAY, HIGH MAST
0715 11113	2	\$206.25	\$1,650.00	8.000	EA	N	LUMINAIRE, F&I, ROADWAY, POLE TOP
0715 11115	2	\$5,329.76	\$111,925.00	21.000	EA	N	LUMINAIRE, F&I, ROADWAY, WALL MOUNT
0715 11118	1	\$2,088.90	\$16,711.20	8.000	EA	N	LUMINAIRE, F&I, ROADWAY, FLOOD
0715 11119	4	\$681.16	\$96,725.00	142.000	EA	N	LUMINAIRE, F&I, ROADWAY SPECIAL
0715 11125	9	\$346.36	\$75,160.00	217.000	EA	N	LUMINAIRE, F&I, UNDER DECK, WALL MOUNT
0715 11126	9	\$785.21	\$104,432.64	133.000	EA	N	LUMINAIRE, F&I, UNDER DECK, PEND HUNG
0715 11129	1	\$700.00	\$2,800.00	4.000	EA	N	LUMINAIRE, F&I, UNDER DECK, SPECIAL
0715 11137	8	\$411.45	\$88,462.00	215.000	EA	N	LUMINAIRE, F&I, SIGN, SIGN MOUNT
0715 11138	1	\$900.00	\$3,600.00	4.000	EA	N	LUMINAIRE, F&I, SIGN, FLOOD
0715 11500	2	\$94.93	\$3,797.00	40.000	EA	N	LUMINAIRE, REMOVE
0715 11600	1	\$44.78	\$5,060.14	113.000	EA	N	LUMINAIRE, REPAIR & REINSTALL
0715 14 11	46	\$348.85	\$848,066.28	2,431.000	EA	N	LIGHTING - PULL BOX, F&I, ROADSIDE-MOULDED
0715 14 12	34	\$310.79	\$284,996.28	917.000	EA	N	LIGHTING - PULL BOX, F&I, SIDEWALK
0715 14 13	2	\$216.87	\$4,771.20	22.000	EA	N	LIGHTING-PULL BOX, F&I, EMBEDDED BRIDGE
0715 14 14	20	\$212.55	\$51,012.85	240.000	EA	N	LIGHTING - PULL BOX, F&I, SURFACE MOUNT*
0715 14 41	1	\$200.00	\$800.00	4.000	EA	N	LIGHTING - PULL BOX, REL, ROADSIDE-MOULDED
0715 14 42	1	\$299.00	\$1,196.00	4.000	EA	N	LIGHTING - PULL BOX, REL, SIDEWALK
0715 14 51	6	\$170.37	\$14,822.00	87.000	EA	N	LIGHTING - PULL BOX, REM, ROADSIDE
0715 14 52	5	\$70.79	\$3,893.40	55.000	EA	N	LIGHTING - PULL BOX, REM, SIDEWALK
0715 14 61	3	\$21.38	\$727.00	34.000	EA	N	LIGHTING - PULL BOX, F&I COVER, ROADSIDE
0715 14 62	1	\$25.00	\$550.00	22.000	EA	N	LIGHTING - PULL BOX, F&I COVER, SIDEWALK
0715 14 71	4	\$36.93	\$7,350.00	199.000	EA	N	LIGHTING - PULL BOX, REPAIR, ROADSIDE *
0715 19 1	6	\$9.15	\$2,140.00	234.000	EA	N	LIGHTING - SURGE PROTECTOR, POLE BASE
0715 19112	1	\$23,911.98	\$239,119.80	10.000	EA	N	HIGH MAST LIGHT POLE, F&I, WS-150, 100'
0715 19123	3	\$28,297.56	\$1,273,390.00	45.000	EA	N	HIGH MAST LIGHT POLE, F&I, WS-130, 120'
0715 19129	1	\$16,000.00	\$48,000.00	3.000	EA	N	HIGH MAST LIGHT POLE, F&I, WS-130, CUST HT
0715 19133	2	\$36,438.75	\$1,166,040.10	32.000	EA	N	HIGH MAST LIGHT POLE, F&I, WS-110, 120'
0715 19600	7	\$1,201.53	\$133,369.97	111.000	EA	N	HIGH MAST LIGHT POLE, REMOVE
0715 20 4	1	\$210.00	\$5,880.00	28.000	LU	N	LIGHTING - SCHEDULED CLEANING, HIGH MAST
0715 26 1	3	\$40.71	\$285.00	7.000	EA	N	QUICK DISCN PLUG, SW BOXING FOR SGN



<u>Item</u>	<u>No. of Conts</u>	<u>Weighted Average</u>	<u>Total Amount</u>	<u>Total Quantity</u>	<u>Unit Meas</u>	<u>Obs?</u>	<u>Description</u>
0715 26 2	4	\$15.94	\$255.00	16.000	EA	N	QUICK DISCN PLUG, POLE BASE, HI MAST
0715 30 5	1	\$120.00	\$2,880.00	24.000	LU	N	GROUP RELAMPING, LIGHTING, HIGH MAST/HPS
0715 36 12	6	\$105.03	\$16,805.00	160.000	EA	N	LIGHT POLE,FRANGIBLE BASE,F&I,
0715 36 14	4	\$1.00	\$69.00	69.000	EA	N	LIGHT POLE,FRANGIBLE BASE,F&I,DOOR ASSEM
0715 36 42	3	\$11.88	\$2,850.00	240.000	EA	N	LIGHT POLE,FRANGIBLE BASE,REMOVE,TR BASE
0715 36 62	3	\$586.50	\$9,384.00	16.000	EA	N	LIGHT POLE,FRANGIBLE BASE,REPLAC,TR BASE
0715 37 1	2	\$1,326.27	\$3,978.80	3.000	EA	N	PHOTO ELECTRIC CONTROL ASSEMBLY, F&I
0715 50	3	\$34,466.67	\$517,000.00	15.000	LS	N	LIGHTING, INSIDE BOX GIRDER
0715500 1	34	\$553.75	\$875,471.34	1,581.000	EA	N	POLE CABLE DIST SYS, CONVENTIONAL
0715500 2	4	\$418.69	\$13,816.90	33.000	EA	N	POLE CABLE DISTRIBUTION SYS, HIGH MAST
0715500 3	10	\$421.91	\$87,335.40	207.000	EA	N	POLE CABLE DISTRIBUTION SYS, WALL MOUNT
0715511125	1	\$100.00	\$200.00	2.000	EA	N	LIGHT POLE SP DES,F&I,SGL ARM SM, AL,25'
0715511130	3	\$863.51	\$31,950.00	37.000	EA	N	LI/PL COMP- SP,F&I, SGLARM-SD MT-AL,30'
0715511135	5	\$7,493.83	\$449,630.00	60.000	EA	N	LIGHT POLE COMP,F&I,SGL ARM SM, AL,35'
0715511140	9	\$4,085.22	\$739,425.00	181.000	EA	N	LIGHT POLE COMP,F&I,SGL ARM SM, AL,40'
0715511145	7	\$2,762.30	\$389,484.56	141.000	EA	N	LIIGHT POLE COMP,F&I,SGL ARM SM, AL,45'
0715511150	1	\$1,100.00	\$5,500.00	5.000	EA	N	LIGHT POLE SP D, F&I, SGL ARM SM, AL,50'
0715511230	1	\$5,350.00	\$42,800.00	8.000	EA	N	LI/PL COMP, F&I, SGLARM SHLD MNT-GLV,30'
0715511240	1	\$6,500.00	\$578,500.00	89.000	EA	N	LI/PL COMP, F&I,SGL ARM SHLD MNT-GLV,40'
0715511250	2	\$7,510.00	\$150,200.00	20.000	EA	N	LI/PL COMP, F&I,SGL ARM SHLD MNT-GLV,50'
0715511315	1	\$3,100.00	\$43,400.00	14.000	EA	N	LIGHT POLE COMP,F&I,SGL ARM SM,CONC,15'
0715512130	1	\$250.00	\$250.00	1.000	EA	N	LIGHT POLE COMP, F&I, DBL ARM SM, AL,30'
0715512140	3	\$383.33	\$2,300.00	6.000	EA	N	LIGHT POLE COMP, F&I, DBL ARM SM, AL,40'
0715512150	1	\$4,807.00	\$9,614.00	2.000	EA	N	LIGHT POLE COMP, F&I, DBL ARM SM, AL,50'
0715513130	1	\$10,000.00	\$100,000.00	10.000	EA	N	LIGHT POLE COMP, F&I, SGL ARM WM, AL,30'
0715513140	3	\$4,597.78	\$41,380.00	9.000	EA	N	LIGHT POLE COMP, F&I, SGL ARM WM, AL,40'
0715513145	1	\$2,800.00	\$11,200.00	4.000	EA	N	LIGHT POLE COMP, F&I, SGL ARM WM, AL,45'
0715513215	1	\$2,500.00	\$7,500.00	3.000	EA	N	LIGHT POLE COMP, F&I, SGL ARM WM,GLV,15'
0715513240	1	\$5,000.00	\$200,000.00	40.000	EA	N	LIGHT POLE COMP, F&I, SGL ARM WM,GLV,40'
0715514145	3	\$5,011.11	\$45,100.00	9.000	EA	N	LI/PL COM, F&I, DBLARM WALL MNT, AL, 45'
0715514150	1	\$1,100.00	\$11,000.00	10.000	EA	N	LIGHT POLE COMP, F&I, DBL ARM WM, AL,50'
0715515135	2	\$2,346.67	\$28,160.00	12.000	EA	N	LI/PL COMP,F&I, SGLARM BR MNT, ALUM, 35'
0715515145	1	\$100.00	\$200.00	2.000	EA	N	LI/PL COMP,F&I, SGLARM BR MNT, ALUM, 45'
0715516115	1	\$4,860.90	\$53,469.90	11.000	EA	N	LIGHT POLE COMP,F&I,POLE TOP MNT, AL,15'
0715516120	1	\$8,350.00	\$342,350.00	41.000	EA	N	LIGHT POLE COMP,F&I,POLE TOP MNT, AL,20'



<u>Item</u>	<u>No. of Conts</u>	<u>Weighted Average</u>	<u>Total Amount</u>	<u>Total Quantity</u>	<u>Unit Meas</u>	<u>Obs?</u>	<u>Description</u>
0715516125	2	\$2,946.69	\$170,908.12	58.000	EA	N	LIGHT POLE COMP,F&I, POLE TOP MNT-AL,25'
0715516135	1	\$1,500.00	\$3,000.00	2.000	EA	N	LIGHT POLE COMP,F&I, POLE TOP MNT-AL,35'
0715516140	3	\$3,575.60	\$121,570.56	34.000	EA	N	LIGHT POLE COMP, F&I,POLE TOP MNT-AL,40'
0715516145	4	\$3,581.10	\$222,028.00	62.000	EA	N	LIGHT POLE COMP,F&I,POLE TOP MNT, AL,45'
0715516150	1	\$5,000.00	\$5,000.00	1.000	EA	N	LIGHT POLE COMP,F&I,POLE TOP MNT, AL,50'
0715521135	1	\$9,150.00	\$36,600.00	4.000	EA	N	LIGHT PL CO SP DES,FUR,SGL ARM SM,AL,35'
0715540000	6	\$286.64	\$8,885.74	31.000	EA	N	LIGHT POLE COMP-SPECIAL, RELOCATE
0715550000	11	\$298.16	\$70,962.52	238.000	EA	N	LIGHT POLE COMP,SP DESIGN- REMOVE
0715560000	6	\$186.70	\$11,762.38	63.000	EA	N	LIGHT POLE COMP, REPAIR & REINSTALL

Note : Averages and totals are based on the awarded unit price only.

Weighted average is weighted on Quantity at the contract level.