

SECTION 00 63 63

CHANGE ORDER REQUEST FORM

14th Street Improvements

No. 02

PROJECT

3/20/19

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS
 COUNTY Contract / Purchase Order No.: CM2614
 CONTRACTOR: Florida Infrastructure, Inc.

ENGINEER / ARCHITECT: Peters and Yaffee, Inc.

The undersigned parties agree to amend this Contract by adding 3 (three) additional days. On 3/5/19, the Contractor was unable to work due to inclement weather conditions and per the project plan set (Sheet No. 6, Note No. 33), and Standard General Conditions of the Construction Contract (6.2; Labor; Working Hours), the Contractor was unable to perform work on 3/7/19 and 3/8/19 (The Concours D'elegance). Therefore, 3 (three) additional days are being added to the Contract time.

Attachments: Daily Report of Construction from 3/5/19, 3/7/19 and 3/8/19 (190305, 190307 and 190308 DWR)

<p>CHANGE IN CONTRACT PRICE:</p> <p>Original Contract Price</p> <p>\$ <u>827,151.26</u></p>	<p>CHANGE IN CONTRACT TIMES:</p> <p>Original Contract Times <u>70 (Substantial) / 90 (Final)</u></p> <p>Ready for Final Payment: <u>70 (3/12/19) / 90 (4/1/19)</u> (days and dates)</p>
<p>Net change from previous Change Orders No. <u>0</u> to No. <u>0</u></p> <p>\$ <u>0.00</u></p>	<p>Net change from previous Change Orders No. <u>01</u> to No. <u>01</u></p> <p><u>1 (one)</u> (days)</p>
<p>Contract Price prior to this Change Order</p> <p>\$ <u>0.00</u></p>	<p>Contract Times Prior to this Change Order</p> <p>Substantial Completion: <u>71 (3/13/19)</u></p> <p>Ready for Final Payment: <u>91 (4/2/19)</u> (days and dates)</p>
<p>Net Increase (decrease) of this Change Order</p> <p>\$ <u>0.00</u></p>	<p>Net Increase (decrease) of this Change Order</p> <p><u>3 (three)</u> (days)</p>
<p>Contract Price with all approved Change Orders</p> <p>\$ <u>0.00</u></p>	<p>Contract Times with all approved Change Orders</p> <p>Substantial Completion: <u>74 (3/16/19)</u></p> <p>Ready for Final Payment: <u>94 (4/5/19)</u> (days and dates)</p>

RECOMMENDED:
 By: [Signature]
 Engineer/Architect (Authorized Signature)
 Date: 3/25/19

APPROVED:
 By: [Signature]
 COUNTY (Authorized Signature)
 Date: 4/2/19

ACCEPTED:
 By: [Signature]
 Contractor (Authorized Signature)
 Date: 3-25-19