

**CHANGE ORDER APPROVAL FORM**

PROJECT: Bailey & Simmons Road Multiuse Trail (LAP project with FDOT)

CHANGE ORDER NUMBER: 2

DATE: 12/2/19

CONTRACT NUMBER: CM2575


TO CONTRACTOR: Florida Infrastructure, Inc.

Reason for Change Order: FDOT approved to add 5 days to project due to concerns from the Public that reside along the jobsite (Final Day 9/4/2019) in which Nassau County addressed. No change in dollar value. No cost time extension to be incorporated into contract as a reference.


Original Contract Sum.....	\$	<u>1,553,254.73</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>0.00</u>
Contract Sum Prior to This Change Order.....	\$	<u>1,553,254.73</u>
Amount of This Change Order (None).....	\$	<u>0.00</u>
New Contract Sum Including this Change Order.....	\$	<u>1,553,254.73</u>

APPROVED BY:   
Robert Companion, Engineering Services


DATE: 12/2/2019

APPROVED BY:   
Grayson Hagins, Contract Purchasing Manager

DATE: 12/2/19

APPROVED BY:   
Megan Diehl, Office of Management and Budget

DATE: 12/5/19

APPROVED BY:   
Michael Mullin, County Manager/County Attorney

DATE: 12/10/19

APPROVED BY: N/A  
Justin M. Taylor, Chairman

DATE: \_\_\_\_\_

ATTEST: N/A  
John A. Crawford, Clerk of Courts

DATE: \_\_\_\_\_

NOV 24 2019

Account No. 63470541-563369 BSBPT  
63000000-205500 BSBPT (Retainage)



<b>Estimated Total Change Cost</b>	\$ 0.00
------------------------------------	---------

\*To update total, select cell and F9

Local Agency Representative

TR

Date 06/10/2019

FDOT Representative: Robert T. Companion, PE - Senior Transportation Engineer

Approved by

Amy Robersek  
District Two Program Management Engineer  
Or District Two Local Programs Administrator

Date

6/11/2019

## Roberson, Amy

---

**From:** Ted Rice <trice@eismanrusso.com>  
**Sent:** Monday, June 10, 2019 11:18 AM  
**To:** 'Robert Companion'  
**Cc:** Roberson, Amy; Tooker Jr., Wayne; Flint, Robert (Skip)  
**Subject:** FW: FHWA Participation 5-days LAP - Change Order 002, Request for Additional Days, Bailey Simmons Trail, 433987-1-58-01, GOV76, NC 18-008  
**Attachments:** FDOT GOV76-Change Order-002.pdf; Bailey & Simmons Trail

**Project Description:** BAILEY & SIMMONS RD FROM: SPORTS COMPLEX TO: FLETCHER AVE  
**Financial Project Number:** 433987-1-58-01  
**Federal Aid Project Number:** D217-074-B  
**LAP Contract Number:** GOV76  
**Nassau Co. Contract Number:** NC-18-008 / CM2575  
**Substantial Completion - 270 Days / July 26, 2019**  
**Final Completion 300 - Days / August 25, 2019**  
**Current Construction Day – Day 225 of 270**

**Attn:** Robert T. Companion, Project Manager  
Nassau County Florida Public Works

Please find the attached Change Order #002 for the above described project. The request has been reviewed and approved for FHWA participation. The time will be fully reimbursable to Nassau Co.

Please review the Change Order, if you agree with the terms, please sign and forward to FDOT and copy me for final processing.

Thank you,



**Ted Rice**  
Project Administrator  
Eisman & Russo, Inc. 6455 Powers Ave. | Jacksonville, FL 32217  
o: 904.733.1478 | f: 904.636.8828 | c: 904.233.3801  
[trice@eismanrusso.com](mailto:trice@eismanrusso.com) | [www.eismanandrusso.com](http://www.eismanandrusso.com)



**From:** Sandow, Michael <Michael.Sandow@dot.state.fl.us>  
**Sent:** Friday, June 07, 2019 10:52 AM  
**To:** Ted Rice <trice@eismanrusso.com>; Roberson, Amy <Amy.Roberson@dot.state.fl.us>  
**Cc:** 'Robert Companion' <rcompanion@nassaucountyfl.com>; Flint, Robert (Skip) <Robert.Flint@dot.state.fl.us>; Tooker Jr., Wayne <Wayne.TookerJr@dot.state.fl.us>; Roberson, Amy <Amy.Roberson@dot.state.fl.us>; Humphries, Travis <Travis.Humphries@dot.state.fl.us>  
**Subject:** FHWA Participation 5-days LAP - Change Order 002, Request for Additional Days, Bailey Simmons Trail, 433987-1-58-01, GOV76, NC 18-008

**LAP Contract Number: GOV76 :BAILEY & SIMMONS RD FROM: SPORTS COMPLEX TO: FLETCHER AVE: FIN 433987-1-58-01:FAP D217-074-B**

The additional public concerns that needed to be addressed were unforeseen. As such, the five (5) non-compensable contract days of impact to the Contractor's critical path are considered **FHWA Participating**.

Thank you

**Michael Sandow, P.E.,**  
**Assistant District Construction Engineer**  
**D2 Construction Office**  
**[Michael.Sandow@dot.state.fl.us](mailto:Michael.Sandow@dot.state.fl.us)**  
**Office No. (386) 961-7577**

**From:** Ted Rice [<mailto:trice@eismanrusso.com>]  
**Sent:** Thursday, June 6, 2019 1:03 PM  
**To:** Sandow, Michael <[Michael.Sandow@dot.state.fl.us](mailto:Michael.Sandow@dot.state.fl.us)>; Roberson, Amy <[Amy.Roberson@dot.state.fl.us](mailto:Amy.Roberson@dot.state.fl.us)>  
**Cc:** 'Robert Companion' <[rcompanion@nassaucountyfl.com](mailto:rcompanion@nassaucountyfl.com)>; Flint, Robert (Skip) <[Robert.Flint@dot.state.fl.us](mailto:Robert.Flint@dot.state.fl.us)>; Tooker Jr., Wayne <[Wayne.TookerJR@dot.state.fl.us](mailto:Wayne.TookerJR@dot.state.fl.us)>; Roberson, Amy <[Amy.Roberson@dot.state.fl.us](mailto:Amy.Roberson@dot.state.fl.us)>  
**Subject:** RE: LAP - Change Order 002, Request for Additional Days, Bailey Simmons Trail, 433987-1-58-01, GOV76, NC 18-008

**EXTERNAL SENDER: Use caution with links and attachments.**

*Project Description: BAILEY & SIMMONS RD FROM: SPORTS COMPLEX TO: FLETCHER AVE*  
*Financial Project Number: 433987-1-58-01*  
*Federal Aid Project Number: D217-074-B*  
*LAP Contract Number: GOV76*  
*Nassau Co. Contract Number: NC-18-008 / CM2575*  
*Substantial Completion - 270 Days / July 26, 2019*  
*Final Completion 305 - Days / August 30, 2019*

*Attn: Michael Sandow, PE*  
*FDOT, District 2, Construction*

We respectfully request review for FHWA participation and approval in all or part of the proposed construction contract time change, in the amount (5) five days additional contract time, for affects to a controlling item of work, caused by public concerns. **(5 Days Total Additional Contract Time)**

Proactive residents that live along the jobsite have voiced concerns to Nassau Co. about various issues, tree removal, drainage, sod, trail location. In order to investigate the concerns, the County has asked Florida Infrastructure to stop work in a certain locations to allow time to address the public concerns. As a result, the contractor is requesting (5) five additional contract days to offset those delays.

Please respond with your recommendation for FHWA concurrence and participation.



Thank you,

**Ted Rice**

Project Administrator

**Eisman & Russo, Inc.** 6455 Powers Ave. | Jacksonville, FL 32217

o: 904.733.1478 | f: 904.636.8828 | c: 904.233.3801

[trice@eismanrusso.com](mailto:trice@eismanrusso.com) | [www.eismanandrusso.com](http://www.eismanandrusso.com)



The information in this message is intended for the use only of the named addressee and may contain confidential information. It must not be copied or forwarded to any unauthorized person(s). If you have received this message in error, please notify the sender by reply email and delete it from your system without copying or forwarding. We take measures to scan messages and attachments for viruses, but you expressly assume the risk that any message or attachment might cause loss or damage whether from a virus or otherwise, and Eisman & Russo, Inc. assumes no responsibility for such loss or damage.

The information in this message is intended for the use only of the named addressee and may contain confidential information. It must not be copied or forwarded to any unauthorized person(s). If you have received this message in error, please notify the sender by reply email and delete it from your system without copying or forwarding. We take measures to scan messages and attachments for viruses, but you expressly assume the risk that any message or attachment might cause loss or damage whether from a virus or otherwise, and Eisman & Russo, Inc. assumes no responsibility for such loss or damage.

The information in this message is intended for the use only of the named addressee and may contain confidential information. It must not be copied or forwarded to any unauthorized person(s). If you have received this message in error, please notify the sender by reply email and delete it from your system without copying or forwarding. We take measures to scan messages and attachments for viruses, but you expressly assume the risk that any message or attachment might cause loss or damage whether from a virus or otherwise, and Eisman & Russo, Inc. assumes no responsibility for such loss or damage.

**Roberson, Amy**

---

**From:** Quentin Canaday <qcanaday@floridainf.com>  
**Sent:** Wednesday, June 05, 2019 9:55 AM  
**To:** Rice, Ted  
**Cc:** Cody Granger; Larry Brantley; Lisa Crosby  
**Subject:** Bailey & Simmons Trail

Ted,

During the past few months Florida Infrastructure's production of work has been delayed and even stopped on multiple different occasions with at no fault of our own. The majority of the delays and set backs have been due to concerned home owners North of the trail between Sta. 50+00 through Sta. 65+00. Home owners have come into the work limits constantly and complained about what vegetation and trees that was being removed and then those home owners would put a phone call into Nassau County Offices which in return Florida Infrastructure would get a phone call asking to please wait and not perform a certain scope of work until the County can look into the home owners concerns. We feel like this has impacted our schedule significantly and we would like to request an additional five (5) days be added onto the contract to make up for these delays.

**Thanks,**

**Quentin Canaday**



PO Box 1269 Callahan, FL 32011

Office:904-378-9700

Fax:904-378-9747

Cell:904-945-9578

[qcanaday@floridainf.com](mailto:qcanaday@floridainf.com)

