

CS-19-141

CHANGE ORDER APPROVAL FORM

PROJECT: Bailey & Simmons Road Multiuse Trail (LAP project with FDOT) (Project is Complete)

CHANGE ORDER NUMBER: 5

DATE: 12/12/19

CONTRACT NUMBER: CM2575

TO CONTRACTOR: Florida Infrastructure, Inc.

Reason for Change Order: FDOT approved to add an additional 90 ft of handrail to protect inlets and structures.

Original Contract Sum.....	\$	<u>1,553,254.73</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>0.00</u>
Contract Sum Prior to This Change Order.....	\$	<u>1,553,254.73</u>
Amount of This Change Order (Add).....	\$	<u>6,000.00</u>
New Contract Sum Including this Change Order.....	\$	<u>1,559,254.73</u>

APPROVED BY: [Signature] DATE: 12/12/2019
Robert Companion, Engineering Services

APPROVED BY: [Signature] DATE: 12/16/19
Grayson Hagins, Contract Purchasing Manager

APPROVED BY: [Signature] DATE: 12/18/19
Megan Diehl, Office of Management and Budget

APPROVED BY: [Signature] DATE: 12/20/19
Michael Mullin, County Manager/County Attorney

RCVD DMB
'19 DEC 16 AMB:20

APPROVED BY: N/A DATE: _____
Justin M. Taylor, Chairman

ATTEST: N/A DATE: _____
John A. Crawford, Clerk of Courts

Account No. 63470541-563369 BSBPT
63000000-205500 BSBPT (Retainage)

**District Two Local Agency Change Order Request Template
Change Order Number 005**

Financial Project Number: **433987-1-58-01** Contract Number: **G0V76**

Project Description: **Bailey Simmons Rd., Sports Complex to Fletcher Ave. (LAP)**

Local Agency: **Nassau Co. / NC-18-008**

Original Contract Amount: **\$1,553,254.73** Change In Contract Amount: **\$6000.00**

Original Contract Days: **300** Change In Contract Days: **1 Day**

Change due to Design Error or Omission Yes No

Description of Changes

Additional 90 ft. of handrail to protect inlets and structures.

Justification for Changes:

To protect oak trees, at the request of Nassau Co., the trail was realigned by the BOR. This realignment moved the trail closer to the drainage structures, resulting in the necessity for 90 ft. of handrail to protect drop-offs. In addition, the contractor has requested an additional day to complete the work. Making the total contract time 319 + 1 day = 320 days. Making the final day of the contract, Sep 13, 2019.

RCVD OMB
19 DEC 12 PM 1:31

Resources/ Materials

Item No.	Item Description	Quantity	Unit Price	Total Additional Cost
0515 1 2	90' of Aluminum Pipe Handrail	1	6000.00	\$6,000.00
				\$ 0.00
				\$ 0.00
				\$ 0.00
				\$ 0.00
				\$ 0.00
				\$ 0.00
				\$ 0.00
				\$ 0.00
Estimated Total Change Cost				\$6,000.00

*To open total, uncontracted 13

Local Agency Representative _____ Date 1/20/2019

Approved by [Signature] _____ Date 11/19/2019
District Two Program Management Engineer
Or District Two Local Programs Administrator

Contractor [Signature] _____ Date 12/4/19




CR # 1
CO Version 1

Job	City	CEI	Owner	Date
Bailey & Simmons Road Trail	Fernandina Beach, FL	Eisman & Russo	Nassau County	6/20/2019

Scope of Work Description:

Installation of 10' handrail along multi-use trail at drainage structures F-1, F-2, S-4, S-5, S-6, S-7 and S-8.



Sheet Ref. / Scope of Work Description	Item Description	Materials		Cost Per Unit	Total	Units per MH	MHRS	Labor		Equipment			Total Cost	
		UOM	Qty					Rate	Total	Eq. Type	# Hrs.	Rate		Total
10' Handrail	MISC	EA	9.0	\$ 695.00	\$ 6,255.00				\$ -				\$ -	\$ 6,255.00
Subtotals					\$ 6,255.00		0.0	\$ -		0.0	\$ -	\$ 6,255.00		
Grand Total					\$ 6,255.00			\$ -		0.0	\$ -	\$ 6,255.00		

SUB QUOTE - \$5000.00
 MARKUP 15% FOR SUB + \$750.00
 5% FOR PRIME + \$250.00

 \$6000.00

TED RICE
 EISMAN & RUSSO

GBHS, Inc.
P.O. Box 844
Middleburg, FL. 32050
Office 904-276-3314 Fax 904-276-0216

Quote

DBE Certified

6/18/2019

Florida Infrastructure Inc

Attn: Estimating Department

RE: Bailey & Simmons Project; Nassau County

Dear Estimating,

Please accept this letter as a quote for the above referenced contract. If you have any questions, you can contact me at 904-276-3314. Thank you for the opportunity of submitting this quote.

<u>Item No.</u>	<u>Qty</u>	<u>Unit</u>	<u>Description</u>	<u>Unit Price</u>	<u>Ext. Price</u>
0515 1 2		90 LF	Pipe Handrail, Guiderail, Aluminum Index 870, 2-Line	\$50.00	\$4,500.00
0101-1		1 EA	Mobilization	\$500.00	\$500.00

**Quote includes material, labor and equipment
MOT supplied by othersAsphalt/Concrete not incl.
**Quote good for 30 days
**Quote based on daytime work
**Edging/Sweeping is not included in quote

Total \$5,000.00

Sincerely,

Scott Griffin
President
gbhsinc@bellsouth.net

invoke the dispute resolution procedure set forth in Article 16 within 30 days of such action or denial.

- F. No Claim for an adjustment in Contract Price or Contract Times will be valid if not submitted in accordance with this Paragraph 10.05.

ARTICLE 11 – COST OF THE WORK; ALLOWANCES; UNIT PRICE WORK

11.1 *Cost of the Work*

- A. *Costs Included:* The term Cost of the Work means the sum of all costs, except those excluded in Paragraph 11.01.B, necessarily incurred and paid by Contractor in the proper performance of the Work. When the value of any Work covered by a Change Order or when a Claim for an adjustment in Contract Price is determined on the basis of Cost of the Work, the costs to be reimbursed to Contractor will be only those additional or incremental costs required because of the change in the Work or because of the event giving rise to the Claim. Except as otherwise may be agreed to in writing by Owner, such costs shall be in amounts no higher than those prevailing in the locality of the Project, shall not include any of the costs itemized in Paragraph 11.01.B, and shall include only the following items:
1. Payroll costs for employees in the direct employ of Contractor in the performance of the Work under schedules of job classifications agreed upon by Owner and Contractor. Such employees shall include, without limitation, superintendents, foremen, and other personnel employed full time on the Work. Payroll costs for employees not employed full time on the Work shall be apportioned on the basis of their time spent on the Work. Payroll costs shall include, but not be limited to, salaries and wages plus the cost of fringe benefits, which shall include social security contributions, unemployment, excise, and payroll taxes, workers' compensation, health and retirement benefits, bonuses, sick leave, vacation and holiday pay applicable thereto. The expenses of performing Work outside of regular working hours, on Saturday, Sunday, or legal holidays, shall be included in the above to the extent authorized by Owner.
 2. Cost of all materials and equipment furnished and incorporated in the Work, including costs of transportation and storage thereof, and Suppliers' field services required in connection therewith. All cash discounts shall accrue to Contractor unless Owner deposits funds with Contractor with which to make payments, in which case the cash discounts shall accrue to Owner. All trade discounts, rebates and refunds and returns from sale of surplus materials and equipment shall accrue to Owner, and Contractor shall make provisions so that they may be obtained.
 3. Payments made by Contractor to Subcontractors for Work performed by Subcontractors. If required by Owner, Contractor shall obtain competitive bids from subcontractors acceptable to Owner and Contractor and shall deliver such bids to Owner, who will then determine, with the advice of Engineer, which bids, if any, will be acceptable. If any subcontract provides that the Subcontractor is to be paid on the basis of Cost of the Work plus a fee, the Subcontractor's Cost of the Work and fee shall be determined in the same manner as Contractor's Cost of the Work and fee as provided in this Paragraph 11.01.

2. there is no corresponding adjustment with respect to any other item of Work; and
 3. Contractor believes that Contractor is entitled to an increase in Contract Price as a result of having incurred additional expense or Owner believes that Owner is entitled to a decrease in Contract Price and the parties are unable to agree as to the amount of any such increase or decrease.
- E. If Owner objects to Contractor's quoted adjustment in Unit Price Work set forth in paragraph 11.03.D, Owner may assign such work to its own forces or another contractor.
- F. Owner reserves the right to delete any Unit Price Work without financial penalty incurred from Contractor.

ARTICLE 12 – CHANGE OF CONTRACT PRICE; CHANGE OF CONTRACT TIMES

12.1 *Change of Contract Price*

- A. The Contract Price may only be changed by a Change Order. Any Claim for an adjustment in the Contract Price shall be based on written notice submitted by the party making the Claim to the Engineer and the other party to the Contract in accordance with the provisions of Paragraph 10.05.
- B. The value of any Work covered by a Change Order or of any Claim for an adjustment in the Contract Price will be determined as follows:
1. where the Work involved is covered by unit prices contained in the Contract Documents, by application of such unit prices to the quantities of the items involved (subject to the provisions of Paragraph 11.03); or
 2. where the Work involved is not covered by unit prices contained in the Contract Documents, by a mutually agreed lump sum (which may include an allowance for overhead and profit not necessarily in accordance with Paragraph 12.01.C.2); or
 3. where the Work involved is not covered by unit prices contained in the Contract Documents and agreement to a lump sum is not reached under Paragraph 12.01.B.2, on the basis of the Cost of the Work (determined as provided in Paragraph 11.01) plus a Contractor's fee for overhead and profit (determined as provided in Paragraph 12.01.C).
- C. *Contractor's Fee:* The Contractor's fee for overhead and profit shall be determined as follows:
1. a mutually acceptable fixed fee; or
 2. if a fixed fee is not agreed upon, then a fee based on the following percentages of the various portions of the Cost of the Work:
 - a. for costs incurred under Paragraphs 11.01.A.1 and 11.01.A.2, the Contractor's fee shall be 15 percent;
 - b. for costs incurred under Paragraph 11.01.A.3, the Contractor's fee shall be five percent;

Florida Department of Transportation
Item Average Unit Cost
From 2018/08/01 to 2019/07/31

Contract Type: CC AREAS: 05
Displaying: VALID ITRHS WITH HITS
From: 0102 1 To: 999999

Item	No. of Conts	Weighted Average	Total Amount	Total Quantity	Unit Meas	Obs?	Description
0430984140	1	\$7,440.00	\$14,880.00	2.000	EA	N	MITERED END SECT, OPTIONAL RD, 42" SD
0430984625	5	\$1,784.15	\$144,516.32	81.000	EA	N	MITERED END SECT, OPT / OTHER, 18" SD
0430984629	1	\$3,288.00	\$6,576.00	2.000	EA	N	MITERED END SECT, OPT / OTHER, 24" SD
0430984633	1	\$4,353.00	\$8,706.00	2.000	EA	N	MITER END SECT, OPT/ELLIP/ARCH, 30" SD
0430990	1	\$2,500.00	\$5,000.00	2.000	EA	N	MITERED END SECT, REPLACE GRATE
0450 2 36	1	\$239.00	\$981,334.00	4,106.000	LF	N	PREST BEAMS: FLORIDA-I BEAM 36"
0450 2 45	1	\$235.00	\$4,243,630.00	18,058.000	LF	N	PREST BEAMS: FLORIDA-I BEAM 45"
0450 2 54	1	\$245.00	\$2,449,755.00	9,999.000	LF	N	PREST BEAMS: FLORIDA-I BEAM 54"
0450 2 72	2	\$286.55	\$1,725,592.00	6,022.000	LF	N	PREST BEAMS: FLORIDA-I BEAM 72"
0450 2 78	2	\$281.60	\$2,818,010.00	10,007.000	LF	N	PREST BEAMS: FLORIDA-I BEAM 78"
0450 3 25	1	\$372.54	\$318,894.24	856.000	LF	N	PRESTRESSED SLAB UNITS, 60" X 15"
0450 3 95	1	\$372.54	\$63,704.34	171.000	LF	N	PRESTRESSED SLAB UNITS, VAR WI 30-47", 15
0455 34 3	3	\$84.90	\$887,644.50	10,455.000	LF	N	PRESTRESSED CONCRETE PILING, 18" SQ
0455 34 5	2	\$97.02	\$4,694,350.00	48,385.000	LF	N	PRESTRESSED CONCRETE PILING, 24" SQ
0455133 2	1	\$26.00	\$255,528.00	9,828.000	SF	N	SHEET PILING STEEL, TEMPORARY-CRITICAL
0455143 3	3	\$220.62	\$661,845.80	3,000.000	LF	N	TEST PILES-PREST CONCRETE, 18" SQ
0455143 5	2	\$220.35	\$1,910,395.00	8,670.000	LF	N	TEST PILES-PREST CONCRETE, 24" SQ
0457 2221	2	\$1,681.28	\$1,622,432.00	965.000	LF	N	CMH PROT INTE PILE JA, STR, 16.1-30
0458 1 11	4	\$47.54	\$240,686.00	5,063.000	LF	N	BRIDGE DECK EXPANSION JNT, NEW, POURED
0458 1 21	4	\$42.03	\$29,084.80	692.000	LF	N	BRIDGE DECK EXPANSION JNT, REHAB, POURED
0458 1 22	1	\$100.00	\$17,400.00	174.000	LF	N	BRIDGE DECK EXPANSION JNT, REHAB, STRIP
0458 2	1	\$700.00	\$11,410.00	16.300	CF	N	POLYMER NOSING FOR BRIDGE DECK EXPANSION
0459 71	2	\$7.05	\$50,857.00	7,212.000	SY	N	FILES, POLYETHYLENE SHEETING
0460 7	1	\$349.00	\$523,500.00	1,500.000	SF	N	PREFABRICATED STEEL PED BRIDGE
0460 81	1	\$100.00	\$10,000.00	100.000	EA	N	RIVETS - HIGH STRENGTH BOLTS, REPLACE
0506 2	1	\$95.00	\$20,425.00	215.000	LF	N	BRIDGE DRAINAGE PIPE
0506 3	1	\$1,000.00	\$13,000.00	13.000	EA	N	BRIDGE DRAINS
0510 1	1	\$40,000.00	\$40,000.00	1.000	LS	N	NAVIGATION LIGHTS- FIXED BRIDGE, SYSTEM
0515 1 1	1	\$150.00	\$1,350.00	9.000	LF	N	PIPE HANDRAIL - GUIDERAIL, STEEL
0515 1 2	3	\$50.73	\$17,147.00	338.000	LF	N	PIPE HANDRAIL - GUIDERAIL, ALUMINUM
0515 2111	1	\$108.84	\$3,918.24	36.000	LF	N	PED/BICYCLE RAILING, NS, 42" TYPE 1
0515 2211	1	\$329.00	\$15,134.00	46.000	LF	N	PED/BICYCLE RAILING, STL, 42" TYPE 1
0515 2311	1	\$85.00	\$20,995.00	247.000	LF	N	PED/BICYCLE RAILING, ALUM, 42" TYPE 1
0515 4 1	2	\$44.65	\$27,859.98	624.000	LF	N	BULLET RAIL, SINGLE RAIL
0515 4 2	1	\$80.84	\$24,332.84	301.000	LF	N	BULLET RAIL, DOUBLE RAIL
0519 78	1	\$965.63	\$2,896.89	3.000	EA	N	DOLLARDS
0520 1 7	6	\$18.83	\$622,114.54	33,041.000	LF	N	CONCRETE CURB & GUTTER, TYPE E
0520 1 10	13	\$18.22	\$1,158,910.85	63,611.000	LF	N	CONCRETE CURB & GUTTER, TYPE F
0520 2 2	2	\$30.69	\$3,467.47	113.000	LF	N	CONCRETE CURB, TYPE B
0520 2 4	3	\$27.98	\$9,234.15	330.000	LF	N	CONCRETE CURB, TYPE D

Grayson Hagins

From: Robert Companion
Sent: Thursday, December 12, 2019 4:10 PM
To: Grayson Hagins
Subject: RE: Approval of Request for FHWA Participation - LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, GOV76

Yes. And both have been approved / signed by Amy Roberson the LAP coordinator with FDOT.

Robert T. Companion, PE

County Engineer

Nassau County Engineering Services
96161 Nassau Place
Yulee, FL 32097
904-530-6225 Phone
904-491-3611 Fax
rcompanion@nassaucountyfl.com

From: Grayson Hagins <ghagins@nassaucountyfl.com>
Sent: Thursday, December 12, 2019 1:34 PM
To: Robert Companion <rcompanion@nassaucountyfl.com>
Subject: FW: Approval of Request for FHWA Participation - LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, GOV76

Robert,

Both Change Order #5 and #6 are fully reimbursable correct?

Grayson Hagins

Contract/Purchasing Manager
Nassau County Board of County Commissioners
96135 Nassau Place, Suite 2
Yulee, FL 32097
904-530-6040
ghagins@nassaucountyfl.com

From: Ted Rice <trice@eismanrusso.com>
Sent: Thursday, December 12, 2019 11:14 AM
To: Grayson Hagins <ghagins@nassaucountyfl.com>
Subject: FW: Approval of Request for FHWA Participation - LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, GOV76

Grayson,
FYI.



Thank you,

Ted Rice

Project Administrator

Eisman & Russo, Inc. 6455 Powers Ave. | Jacksonville, FL 32217

o: 904.733.1478 | f: 904.636.8828 | c: 904.233.3801

trice@eismanrusso.com | www.eismanandrusso.com



From: Roberson, Amy <Amy.Roberson@dot.state.fl.us>

Sent: Tuesday, November 12, 2019 7:26 AM

To: Ted Rice <trice@eismanrusso.com>

Subject: RE: Approval of Request for FHWA Participation - LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, GOV76

Thank you 😊

Amy Roberson

District Local Programs Coordinator

Program Management

1109 South Marion Ave.

Lake City, FL 32025-5874 MS-2014

Phone: (386) 961-7363

Amy.roberson@dot.state.fl.us

From: Ted Rice <trice@eismanrusso.com>

Sent: Monday, November 11, 2019 1:01 PM

To: Roberson, Amy <Amy.Roberson@dot.state.fl.us>

Subject: FW: Approval of Request for FHWA Participation - LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, GOV76

Amy,

Please sign the attached Work Order 005 and return for contractor's signature.

Thank you,

Ted Rice

Project Administrator

Eisman & Russo, Inc. 6455 Powers Ave. | Jacksonville, FL 32217

o: 904.733.1478 | f: 904.636.8828 | c: 904.233.3801

trice@eismanrusso.com | www.eismanandrusso.com



From: Robert Companion <rcompanion@nassaucountyfl.com>

Sent: Friday, November 08, 2019 11:22 AM

To: Ted Rice <trice@eismanrusso.com>; Roberson, Amy <Amy.Roberson@dot.state.fl.us>; Cerlanek, William <William.Cerlanek@dot.state.fl.us>

Subject: RE: Approval of Request for FHWA Participation - LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, GOV76

See attached.

Robert T. Companion, PE
County Engineer
Nassau County Engineering Services
96161 Nassau Place
Yulee, FL 32097
904-530-6225 Phone
904-491-3611 Fax
rcompanion@nassaucountyfl.com

From: Ted Rice <trice@eismanrusso.com>
Sent: Friday, November 08, 2019 11:14 AM
To: Robert Companion <rcompanion@nassaucountyfl.com>
Subject: RE: Approval of Request for FHWA Participation - LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, GOV76

Robert,
What is the status of Change Order #5 for the Handrail?

Thank you,



Ted Rice
Project Administrator
Eisman & Russo, Inc. 6455 Powers Ave. | Jacksonville, FL 32217
o: 904.733.1478 | f: 904.636.8828 | c: 904.233.3801
trice@eismanrusso.com | www.eismanandrusso.com



From: Robert Companion <rcompanion@nassaucountyfl.com>
Sent: Friday, November 08, 2019 11:09 AM
To: Ted Rice <trice@eismanrusso.com>; Roberson, Amy <Amy.Roberson@dot.state.fl.us>; Cerlanek, William <William.Cerlanek@dot.state.fl.us>
Cc: Julius W. Hunter <jwhunter@eismanrusso.com>
Subject: RE: Approval of Request for FHWA Participation - LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, GOV76

See attached.

Robert T. Companion, PE
County Engineer
Nassau County Engineering Services
96161 Nassau Place
Yulee, FL 32097
904-530-6225 Phone
904-491-3611 Fax
rcompanion@nassaucountyfl.com

From: Ted Rice <trice@eismanrusso.com>
Sent: Friday, November 08, 2019 11:02 AM
To: Robert Companion <rcompanion@nassaucountyfl.com>
Cc: Julius W. Hunter <jwhunter@eismanrusso.com>
Subject: FW: Approval of Request for FHWA Participation - LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, GOV76

Project Description: BAILEY & SIMMONS RD FROM: SPORTS COMPLEX TO: FLETCHER AVE
Financial Project Number: 433987-1-58-01
Federal Aid Project Number: D217-074-B
LAP Contract Number: G0V76

Attn: Robert T. Companion, Project Manager
Nassau County Public Works

Please find attached Change Order #6 for the above described contract. This change request is for the relocation of structure F-5 to promote positive drainage at the rear of the Isle Del Mai Subdivision. FHWA has deemed this change to be value added and is reimbursable to Nassau Co..

Please sign the attached document on the Local Agency Representative line and forward to FDOT for signature.

Thank you,



Ted Rice
Project Administrator
Eisman & Russo, Inc. 6455 Powers Ave. | Jacksonville, FL 32217
o: 904.733.1478 | f: 904.636.8828 | c: 904.233.3801
trice@eismanrusso.com | www.eismanandrusso.com



From: Sandow, Michael <Michael.Sandow@dot.state.fl.us>
Sent: Friday, November 08, 2019 10:34 AM
To: Ted Rice <trice@eismanrusso.com>; Roberson, Amy <Amy.Roberson@dot.state.fl.us>
Cc: Julius W. Hunter <jwhunter@eismanrusso.com>; Companion, Robert <rcompanion@nassaucountyfl.com>; Rogers, Kevin <Kevin.Rogers@dot.state.fl.us>; Humphries, Travis <Travis.Humphries@dot.state.fl.us>
Subject: Approval of Request for FHWA Participation - LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, GOV76

Ted/Amy:

LAP Contract Number: G0V76 : BAILEY & SIMMONS RD FROM: SPORTS COMPLEX TO: FLETCHER AVE: FIN 433987-1-58-01:FAP D217-074-B

A review of the Contract documents confirmed the following:

- 1) Prior to the start of the project, work was done on the adjoining property by a private developer.

- 2) The developer's new construction created conflicts with the proposed trail elevations and the EOR design for positive drainage.
- 3) In order to address the changed conditions created by the developer, the EOR provided a revision.
- 4) The revision included ditch grading, removing and reconstructing existing sidewalk, and installing a flume at Station 46+20.
- 5) The cost for the extra work is consistent with the Engineer's Estimate.
- 6) The Department has accepted this extra work as Value Added.
- 7) The extra work impacted the Contractor's critical path by two (2) contract days.

Therefore the Request for **FHWA Participation** in Change Order 6 for \$3,623.00 and two (2) contract days is **granted** in accordance with the guidelines provided in CPAM Section 7.2 & 7.3.

Thank you,

Michael Sandow, P.E.,
Assistant District Construction Engineer
D2 Construction Office
Michael.Sandow@dot.state.fl.us
Office No. (386) 961-7577

From: Ted Rice [<mailto:trice@eismanrusso.com>]
Sent: Friday, October 11, 2019 1:48 PM
To: Sandow, Michael <Michael.Sandow@dot.state.fl.us>; Roberson, Amy <Amy.Roberson@dot.state.fl.us>
Cc: Tooker Jr., Wayne <Wayne.TookerJr@dot.state.fl.us>; Hunter, Julius <jwhunter@eismanrusso.com>; Companion, Robert <rcompanion@nassaucountyfl.com>
Subject: RE: LAP - Change Order 006, Request for Drainage Flume, Bailey Simmons Trail, 433987-1-58-01, G0V76

EXTERNAL SENDER: Use caution with links and attachments.

Project Description: BAILEY & SIMMONS RD FROM: SPORTS COMPLEX TO: FLETCHER AVE
Financial Project Number: 433987-1-58-01
Federal Aid Project Number: D217-074-B
LAP Contract Number: G0V76
Nassau Co. Contract Number: NC-18-008 / CM2575

Attn: Michael Sandow, PE
FDOT, District 2, Construction

We respectfully request review for FHWA participation and approval in all or part of the proposed construction contract cost and time change, in the amount (2) two days additional contract time and \$3623.00 for the cost of installation of a drainage flume.

Due to changes in elevations caused by new construction, a drainage structure is required to be installed at approx.. Sta. 46+20. The ditch line is required to be regraded to obtain positive drainage to the structure. The installation of the flume required the sidewalk to be removed and reconstructed. The contractor has also requested to (2) two additional days to complete the work.

Eisman and Russo has reviewed the contractor's request and recommends approval.

Please respond with your recommendation for FHWA concurrence and participation.

Thank you,



Ted Rice

Project Administrator

Eisman & Russo, Inc. 6455 Powers Ave. | Jacksonville, FL 32217

o: 904.733.1478 | f: 904.636.8828 | c: 904.233.3801

trice@eismanrusso.com | www.eismanandrusso.com



The information in this message is intended for the use only of the named addressee and may contain confidential information. It must not be copied or forwarded to any unauthorized person(s). If you have received this message in error, please notify the sender by reply email and delete it from your system without copying or forwarding. We take measures to scan messages and attachments for viruses, but you expressly assume the risk that any message or attachment might cause loss or damage whether from a virus or otherwise, and Eisman & Russo, Inc. assumes no responsibility for such loss or damage.

The information in this message is intended for the use only of the named addressee and may contain confidential information. It must not be copied or forwarded to any unauthorized person(s). If you have received this message in error, please notify the sender by reply email and delete it from your system without copying or forwarding. We take measures to scan messages and attachments for viruses, but you expressly assume the risk that any message or attachment might cause loss or damage whether from a virus or otherwise, and Eisman & Russo, Inc. assumes no responsibility for such loss or damage.

Under Florida law, e-mail addresses are public records. If you do not want your e-mail address released in response to a public records request, please do not send electronic mail to this entity. Instead, please contact this office by phone or in writing.

The information in this message is intended for the use only of the named addressee and may contain confidential information. It must not be copied or forwarded to any unauthorized person(s). If you have received this message in error, please notify the sender by reply email and delete it from your system without copying or forwarding. We take measures to scan messages and attachments for viruses, but you expressly assume the risk that any message or attachment might cause loss or damage whether from a virus or otherwise, and Eisman & Russo, Inc. assumes no responsibility for such loss or damage.

The information in this message is intended for the use only of the named addressee and may contain confidential information. It must not be copied or forwarded to any unauthorized person(s). If you have received this message in error, please notify the sender by reply email and delete it from your system without copying or forwarding. We take measures to scan messages and attachments for viruses, but you expressly assume the risk that any message or attachment might cause loss or damage whether from a virus or otherwise, and Eisman & Russo, Inc. assumes no responsibility for such loss or damage.

The information in this message is intended for the use only of the named addressee and may contain confidential information. It must not be copied or forwarded to any unauthorized person(s). If you have received this message in error, please notify the sender by reply email and delete it from your system without copying or forwarding. We take measures to scan messages and attachments for viruses, but you expressly assume the risk that any message or attachment might cause loss or damage whether from a virus or otherwise, and Eisman & Russo, Inc. assumes no responsibility for such loss or damage.