

CHANGE ORDER APPROVAL FORM

PROJECT: William Burgess Boulevard Extension

CHANGE ORDER NUMBER: 21 PRZ

DATE: 01/10/2022

CONTRACT NUMBER: CM2785 WORK AUTHORIZATION NUMBER: N/A

TO CONTRACTOR: GAI Consultants, Inc.

Account No(s). 63470541-563365 WBEXT

Description: Additional design tasks for full design of roundabout at Teresa Road not detailed in original scope, additional median and landscaping design not detailed in original scope. Additional engineering services to permit pond jointly with NC School Board, additional legal description / survey services at Teresa Road.

Reason for Change Order: Additional services to complete project not included in original price. Design decisions to better serve the public and maximize benefits of the roadway extension require additional engineering design.

Original Contract Sum.....	\$	<u>790,235.00</u>
Net Change by Previous Change Order/Supplemental Agreement.	\$	<u>167,105.00</u>
Contract Sum Prior to This Change Order.....	\$	<u>957,340.00</u>

Amount of this Change Order (INCREASE)..... \$ 159,130.00

New Contract Sum Including this Change Order..... \$ 1,116,470.00

The Contract Time will remain unchanged 0 (zero) days

Previous Substantial Completion: 06/09/2022 Previous Final Completion: N/A

New Substantial Completion: 06/09/2022 New Final Completion: N/A

APPROVED BY: Robert Companion DATE: 1/24/2022
Department Head

APPROVED BY: Marshall Eyerman DATE: 1/25/2022
Procurement Department

APPROVED BY: Marshall Eyerman DF DATE: 1/25/2022
Office of Management and Budget

APPROVED BY: Denise C. May, Esq., BOS DATE: 1/25/2022
County Attorney's Office

APPROVED BY: Taco E. Pope DATE: 1/25/2022
Taco E. Pope, AICP, County Manager

APPROVED BY: Aaron C. Bell DATE: 2/28/2022
Aaron C. Bell, Chairman

ATTEST: John A. Crawford DATE: 2/28/2022
John A. Crawford, Clerk of Courts

**ATTEST AS TO CHAIRMAN'S
SIGNATURE ONLY**

CHANGE ORDER REQUEST FORM

William Burgess Boulevard Extension
PROJECT

No. CO-1

02/07/2022

NASSAU COUNTY BOARD OF COUNTY COMMISSIONERS
COUNTY Contract / Purchase Order No.: CM2785
CONTRACTOR: N/A

ENGINEER / ARCHITECT: GAI Consultants, Inc.

The undersigned parties agree to amend this Contract to add \$159,130.00 in consideration and add scope of work items to include project limit extension at Theresa Court, Right and Left Turn Lanes west of US 17, Median Designs and Landscaping Plan, School Pond changes, and additional ROW legal description and Environmental Permitting required.

Attachments: Email with change order breakdown

<p>CHANGE IN CONTRACT PRICE:</p> <p>Original Contract Price</p> <p>\$ <u>790,235.00</u></p>	<p>CHANGE IN CONTRACT TIMES:</p> <p>Original Contract Times <u>547 days</u> <u>06/09/2021</u></p> <p>Ready for Final Payment: <u>N/A</u></p> <p><u>N/A</u> (days and dates)</p>
<p>Net change from previous Change Orders No. <u>A1</u> to No. <u>A1</u></p> <p>\$ <u>167,105.00</u></p>	<p>Net change from previous Change Orders No. <u>A1</u> to No. <u>A1</u></p> <p><u>365</u> (days)</p>
<p>Contract Price prior to this Change Order</p> <p>\$ <u>957,340.00</u></p>	<p>Contract Times Prior to this Change Order</p> <p>Substantial Completion: <u>912 days/06/09/2022</u></p> <p>Ready for Final Payment: <u>N/A</u> (days and dates)</p>
<p>Net Increase (decrease) of this Change Order</p> <p>\$ <u>159,130.00</u></p>	<p>Net Increase (decrease) of this Change Order</p> <p><u>0 days</u> (days)</p>
<p>Contract Price with all approved Change Orders</p> <p>\$ <u>1,116,470.00</u></p>	<p>Contract Times with all approved Change Orders</p> <p>Substantial Completion: <u>912 days/06/09/2022</u></p> <p>Ready for Final Payment: <u>N/A</u> (days and dates)</p>

RECOMMENDED:
By: Ronald F. Hoogland
Engineer/Architect (Authorized Signature)
Date: 2/7/2022

APPROVED:
By: Robert Companion
COUNTY (Authorized Signature)
Date: 2/7/2022

ACCEPTED:
By: N/A
Contractor (Authorized Signature)
Date: _____

Robert Companion

From: Ron Hoogland <r.hoogland@gaiconsultants.com>
Sent: Friday, January 7, 2022 3:12 PM
To: Robert Companion
Subject: RE: WBB CO for added services (CM2785), GAI B190839.0
Attachments: William Burgess Extension -project 1-7-22 Rdwy CO2-tasks.pdf

CONTAINS EXTERNAL SENDER CONTENT: Do not open attachments unless you are expecting them and trust the sender.

- Technical Services

Hello Robert

Attached redistributes the hours so you can pick out the breakdown of each task item. Note that the first time below includes the rt turn lane design for SW property on WBB by RR and some additional Administration. Let me know if you want me to go over these details with you.

Also: Mike Williams, JEA PM noted he was reaching out to you on us adding the dry line FM. IF this okay, to stay on target we need to jump on it.

Thanks

Ron
904-237-2466

Essentially this is the breakdown:

Project Limit Extension (Theresa Court, Rt Turn Lane on WBB)	\$	82,060.0
Median Designs and Landscaping Plan	\$	48,810.0
Changes Affecting School Ponds	\$	19,640.0
Added ROW Legal Desc and Environmental Permitting	\$	8,620.0
Total	\$	159,130.0

From: Robert Companion rcompanion@nassaucountyfl.com
Sent: Monday, January 3, 2022 5:14 PM
To: Ron Hoogland <r.hoogland@gaiconsultants.com>
Subject: RE: WBB CO for added services (CM2785), GAI B190839.0

EXERCISE CAUTION: This is an External Email Message!
****Think before clicking on links, opening attachments, or responding****

Ron,

Can you provide a breakdown of the cost for each task listed. This will make it easier to explain to the Board.

Robert T. Companion, PE
County Engineer
Nassau County Engineering Services
96161 Nassau Place
Yulee, Florida 32097
(904) 530-6225

Under Florida law, e-mail addresses are public records. If you do not want your e-mail address released in response to a public records request, please do not send electronic mail to this entity. Instead, please contact this office by phone or in writing.

From: Ron Hoogland <r.hoogland@gaiconsultants.com>
Sent: Thursday, December 23, 2021 7:27 AM
To: Robert Companion <rcompanion@nassaucountyfl.com>
Subject: WBB CO for added services (CM2785), GAI B190839.0

CONTAINS EXTERNAL SENDER CONTENT: Do not open attachments unless you are expecting them and trust the sender.

- Technical Services

Hello Robert:

Find attached our scope and fee for added services requested. The changes will not affect the current schedule.


Please let me know if you would like to meet to discuss the detail. I have limited the work on landscape/irrigation design/plans, so we may need to discuss that detail if not clear.

Sincerely,

Ronald Hoogland, P.E.
Assistant Vice President

GAI Consultants, 618 E. South Street, Suite 700, Orlando, FL 32801
T 407.423.8398 D 321.319.3071 M 321.354.5661

[Facebook](#) | [LinkedIn](#) | [Twitter](#) | [YouTube](#) | [News & Insights](#)



GAI CONSULTANTS CONFIDENTIALITY NOTICE: This communication contains confidential information belonging to the sender and may be legally privileged. This communication is solely for the use of its intended recipient. If you are not the intended recipient, inform the sender of the error and remove this email from your system. If this transmission includes any technical information, design data, and/or recommendations, they are provided only as a matter of convenience and may not be used for final design and/or construction.